

May 9, 2008

## **Email/US Postal Mail**

Vikie Bailey-Goggins Administrator 550 Capitol Street, N.E., Ste 215 Salem, OR 97301-2551

RE: AMI Project Quarterly Status Update - 2008-Q1

OPUC Order No. 08-245 adopted the AMI Conditions filed with the Joint Party stipulation. The provisions of the Joint Party stipulation require that PGE file quarterly status reports throughout the deployment period with the Public Utility Commission of Oregon, detailing:

- Progress under the implementation plans, including any significant changes in timing, budget, or scope;
- Number of meters installed; and
- Actual costs by category.

Pursuant to the Order, PGE provides the attached Quarterly Status Report for the quarter ending March 31, 2008.

If you have any questions or require further information, please call Alex Tooman at (503) 464-7623. Please direct all formal correspondence and requests to the following email address pge.opuc.filings@pgn.com

Sincerely,

Patrick G. Hager

Manager, Regulatory Affairs

cc: UE 189 Service List



# Quarterly Report to the OPUC

For the quarter ending March 31, 2008

# **Advanced Metering Infrastructure (AMI) Project**

<u>Summary</u>: This project carries out activities to deploy a two-way, fixed-network AMI system throughout PGE's service territory. Scope includes project planning, IT readiness, vendor selection & contracting, business process development, system acceptance testing, deployment of 852,000 meters and related radio-frequency (RF) communications equipment, and evaluation of certain customer & systems-related benefits.

and evaluation	of certain	customer	& system	s-related bene	efits.			
Project Start Date	and a farmalation		FOR STORY OF THE STORY	AMI Meters loyed to Date		# of Meters Read by Network for Billing	JMR Routes Remaining with PGE	JMR Routes Remaining with NNG
August 2005	Septem	ber 2010		0		0	1,691	568
Project Cost Summary AMI Proj		I Project	ct Budget		Actual Cost to Date	Remaining Cost to Complete		
Meters		9	\$ 107,698,170		\$ 126,977		\$ 107,571,193	
IT		10,425,171		1,469,068		8,956,103		
Network			7,059,223		233,356		6,825,867	
Business Processes			6,067,900		1,486,375		4,581,525	
Project Management		,	12,940,128		4,456,968		8,483,160	
Capital Sub-total			132,231,273		3,715,370		128,515,903	
O&M Total			11,959,319		4,057,374		7,901,945	
Total Project Costs		5	\$ 144,190,592		\$ 7,772,744		\$ 130	5,417,848
Variance Explana	ntion: On	schedule, w	ith no cha	nges to scope o	or variar	ices to project budget.		
Project Milestones			Due Date	Status				
■ Begin System Acceptance Testing (SAT)			06/02/2008	16,000 meters to be deployed for functionality & end-to-end testing				
Complete System Acceptance Testing			12/31/2008	Final stages of test design and planning				
Begin Mass Meter Deployment			01/05/2009	Preliminary month-to-month deployment schedule prepared				
Complete RF Network Installation			12/31/2009	RF propagation study and tower location analyses nearing completion				
Complete Mass Meter Deployment			09/12/2010	To be	To be followed by up to six-month system optimization process			
						Budget	Cost	s to Date

Begin Mass Meter Deployment	01/05/2009	Preliminary month-to-month deployment schedule prepared				
Complete RF Network Installation	12/31/2009	RF propagation study and tower location analyses nearing completion				
Complete Mass Meter Deployment	09/12/2010	To be followed by	y up to six-month	system optimizatio	n process	
		Budget		Costs to Date		
Project Job Status	Due Date	Capital	O&M	Capital	O&M	
Meter Installation – SAT	09/2008	7,674,471		126,977	·-	
Meter Installation – Full Deployment	09/2010	100,023,699	~	0		
Meters Subtotals – Capital / O&M		107,698,170	-	126,977	-	
Meters – Total		107,698,170		126,977		
IT Infrastructure Support	09/2010	4,550,424	795,639	1,041,714	614	
MDC – General AMI Requirements	01/2010	-	347,402	**	80,375	
MDC – CS SAT Testing	12/2008		198,130	~	54,941	
IT AMI Software	06/2010	2,387,406	15,501	163,246	-	
Interval Date Storage & Usage	11/2009	2,130,669	-	128,178	-	
IT – Subtotals – Capital / O&M		9,068,499	1,356,672	1,333,138	135,930	
IT – Total		10,425,171		1,469,068		
Host System Installation – SAT	05/2008	500,000	-	233,356		
Host System Installation - Full Deployment	12/2008	700,000	-		<b></b>	
Tower Site Deployment	12/2009	5,122,821	736,402	-	-	



# Quarterly Report to the OPUC

For the quarter ending March 31, 2008

Project Management - Total		12,940,128		4,456,968	
Project Mgmt – Subtotals Cap / O&M		5,165,823	7,774,305	779,378	3,677,590
Contingencies	09/2010	3,647,478	72,500	0	0
Project Office	09/2010	1,518,345	7,701,805	779,378	3,677,590
Business Processes - Total		6,067,900		1,486,375	
Bus Processes – Subtotals Cap / O&M		3,975,960	2,091,940	1,242,521	243,854
Information-Driven Energy Savings	08/2010	545,371	128,925	.0	25,000
Meter Reading Process Redesign	09/2009		52,675	-	775
Lost Revenue Protection	01/2010	185,048	218,689	4,469	87,553
Move-in/Move-out	01/2010	438,500	317,473	0	101
Customer-Selected Due Date	08/2009	151,433	216,319	0 -	. 0
Remote Connect/Disconnect	04/2009	560,019	314,345	0	479
Routine Meter Exchange	08/2008	186,363	446,674	589	45,003
On Cycle Billing	06/2008	280,472	64,377	0	36,951
Automated Meter Exchange	06/2008	1,628,754	332,463	1,237,463	47,992
Network - Total	tal 7,059,223		233,356		
Network – Subtotals – Capital / O&M		<i>6,322,821</i>	736,402	233,356	<u>-</u> ·

## Implementation Activities – 2005 to 2007

- Completed initial AMI business case and project plan (March 2005); updated AMI business case (August 2005).
- Received PGE Board approval and funding for initial phase of AMI project (August 2005)
- Initiated RFP processes for selection of AMI vendor (January 2006) and contract meter installer (July 2006)
- Completed IT readiness assessment and initial cost estimates (March 2006)
- Received PGE Board approval and funding for Phase 2 of AMI project (May 2006)
- Selected Sensus as preferred AMI vendor and initiated contract negotiations (August 2006)
- Initiated planning and development on seven core business processes (September 2006)
- Initiated radio frequency (RF) propagation analysis work with AMI vendor (December 2006)
- Submitted preliminary draft AMI Implementation Plans to OPUC (January 2007)
- Filed AMI tariff request with OPUC (March 2007)
- Completed first round of testing on automated meter exchange (AME) process (June 2007)
- Completed pre-contract scalability testing on vendor's AMI host system software (September 2007)
- Executed contracts with AMI vendor (Sensus) and contract meter installer (Wellington) (September 2007)
- Received initial AMI host system software version (1.2) (October 2007)

#### Implementation Activities - Q1 2008

- Received AMI host system software version 1.4 for testing; version 1.5 for use during SAT is due May 19
- Continued refinement of RF propagation analysis to determine tower locations for SAT/mass deployment phases
- Successfully tested proof of concept for interfaces between AMI vendor's system and PGE's meter data consolidator
- Entered testing requirements and test plans into TestDirector system in preparation for SAT phase
- Met with NW Natural (NWN) to plan orderly transition from joint meter reading (JMR) program
- Continue working with affected employee groups as part of employee transition plan activity
- Completed customer focus groups on AMI communications and field deployment practices (Feb. 25-27)
- Completed second round on-site assessments of vendor's manufacturing facilities (week of March 17)
- Ordered first sets of AMI meters for SAT; meter deliveries expected May 5, May 12 and June 9
- Initiated meeting to prepare for training for Community Action Agencies



# Quarterly Report to the OPUC

For the quarter ending March 31, 2008

#### Planned Activities - Q2 2008

- Install version 1.5 of AMI vendor's host system software in readiness for SAT
- Receive/test initial orders of AMI meters
- Begin meter deployment in three SAT test areas: inner SE Portland, downtown Portland, Banks/Gales Creek rural area
- Complete implementation of system to facilitate automation of meter exchange data transfer into PGE's meter inventory, meter data management and customer information systems during SAT and mass deployment phases
- Complete deployment of RF towers for SAT
- Complete requirements gathering and submit revised project plans to OPUC (mid-July) for business processes
- Continue site reviews and documentation of tower locations for mass deployment
- Conduct pre-SAT employee training (Customer Service, Meter Services, Distribution, Billing & Credit, etc.)
- Finalize detailed test plans, testing requirements and ready test scripts for SAT; initiate testing activity
- Complete work with OPUC on revisions to Periodic and Sample Testing requirements
- Complete long-range staffing plan for Meter Reading and Field Collections

Contacts:

Joel Westvold, AMI Director, 503-464-7583

Alex Tooman, Rates & Regulatory Affairs, 503-464-7623

### CERTIFICATE OF SERVICE

I hereby certify that I have on May 9, 2008 caused the following: **PORTLAND GENERAL ELECTRIC COMPANY'S UE 189, AMI PROJECT QUARTERLY STATUS UPDATE 2008 Q1** to be served to the following parties or attorneys listed on the attached service list by electronic mail and by First Class US Mail, postage prepaid and properly addressed, to those parties on the attached service list who have not waived paper service.

Dated this 9<sup>th</sup> day of May, 2008.

Patrick G. Hager

Manager, Regulatory Affairs

On behalf of Portland General Electric Company



### **eDockets**

**Docket Summary** 

Return to Search Page

eFilir

Docket No: UE 189

**Docket Name: PORTLAND GENERAL ELECTRIC** 

Print Sumi

Subject Company: PORTLAND GENERAL ELECTRIC

In the Matter of PORTLAND GENERAL ELECTRIC COMPANY Request to Add Schedule 111, Advanced Metering Infrastri (AMI) Filed by Pamela G. Lesh. (See Initial Utility Filing for electronic version.)

Filing Date: 3/7/2007

Advice No: 07-08

**Effective:** 6/1/2008

**Expiration:** 

Status: PENDING

Final Order: 08-245

W

Order Signed: 5/5/2008

<u>Email Service List (semi-colon delimited)</u> <u>Email Service List (comma de</u>

If you experience problems with the *above* 'Email Service List' links,

please try one of these:

Service List Popup (semi-colon delimited)

Service List Popup (comma de

		Gene	ral information about Tarifi	
ACTIO	NS SERVICE LIS	T (Parties)	SCHEDULE	
W=Waive Paper service	C=Confidential HC=Highly Confidential	Sort by Last Name	Sort by Company Name	
w	W CITIZENS' UTILITY BOARD OF OREGON			
	LOWREY R BROWN (C) 610 SW BROADWAY - STE 308 UTILITY ANALYST PORTLAND OR 97205 lowrey@oregoncub.org			
	JASON EISDORFER <b>(C)</b> ENERGY PROGRAM DIRECTOR	610 SW BROADWAY STE 308 PORTLAND OR 97205 jason@oregoncub.org		
	ROBERT JENKS (C)	610 SW BROADWAY PORTLAND OR 9720 bob@oregoncub.org		
	COMMUNITY ACTION DIRECTORS OREGON	OF		
	JIM ABRAHAMSON COORDINATOR	PO BOX 7964 SALEM OR 97301 jim@cado-oregon.or	rg	
	DAVISON VAN CLEVE PC			
	S BRADLEY VAN CLEVE	333 SW TAYLOR - S PORTLAND OR 9720		

DEPARTMENT OF JUSTICE

STEPHANIE S ANDRUS **(C)**ASSISTANT ATTORNEY GENERAL

REGULATED UTILITY & BUSINESS SECTION 1162 COURT ST NE

SALEM OR 97301-4096

mail@dvclaw.com

stephanie.andrus@state.or.us

**NORTHWEST NATURAL** W

INARA K SCOTT (C)

220 NW 2ND AVE REGULATORY AFFAIRS MANAGER PORTLAND OR 97209

iks@nwnatural.com

W **NW NATURAL** 

RATES & REGULATORY AFFAIRS

220 NW 2ND AVE

PORTLAND OR 97209-3991 efiling@nwnatural.com

OREGON DEPARTMENT OF ENERGY W

ROBIN STRAUGHAN (C)

625 MARION ST NE SALEM OR 97301-3742 robin.straughan@state.or.us

**PACIFIC POWER & LIGHT** W

MARK TUCKER

REGULATORY ANALYST

825 NE MULTNOMAH ST - STE 2000

PORTLAND OR 97232

mark.tucker@pacificorp.com

W PACIFICORP OREGON DOCKETS

**OREGON DOCKETS** 

825 NE MULTNOMAH ST

STE 2000

PORTLAND OR 97232

oregondockets@pacificorp.com

PORTLAND GENERAL ELECTRIC

PATRICK HAGER RATES & REGULATORY AFFAIRS (C)

121 SW SALMON ST 1WTC0702 PORTLAND OR 97204

pge.opuc.filings@pgn.com

DOUGLAS C TINGEY (C)

121 SW SALMON 1WTC13 PORTLAND OR 97204 doug.tingey@pgn.com

**PUBLIC UTILITY COMMISSION OF OREGON** 

LISA C SCHWARTZ (C)

PO BOX 2148

SALEM OR 97308-2148 lisa.c.schwartz@state.or.us