

Oregon Public Utility Commission  
550 Capitol St NE 215  
P.O. Box 2148  
Salem, OR. 97308-2148

August 3, 2011

Mr. Moshrek Sobhy, Senior Utility & Energy Analyst

We spoke via telephone on June 8, 2011 concerning the procedures necessary to request an extension of time on our Solar Photovoltaic Pilot Program and Interconnection Services Agreement deadline of October 15, 2011. You suggested that I submit a formal report to the PUC Board to ask for a hearing to request a waiver/extension of 30-90 days. Since our conversation, I have experienced additional health issues that could cause me to miss our original deadline date. I am attaching the following Physician Records and Reports with this letter to explain why I need additional time to complete our PV project (PGE Confirmation # B8981B):

- 1) On May 28, 2011, I experienced an acute Lower Back Injury that caused me to use crutches for over two weeks and stop preparation of our solar site for nearly one month.
- 2) And recently, on August 2, 2011, I experienced another incidence of lower back pain that has stopped construction of my concrete pier construction and racking fabrication for my PV project.
- 3) Since my funds are limited, I am the only full time contractor for my PV project. All progress stops until I am able to recover and return to work. Unfortunately, I am not in the best of health to complete the project within the allotted time. Therefore, I must make additional arrangements to hire others to assist on the project. Due to my current problems, I am requesting an additional 30-90 days to complete the project.

Sincerely,

Bill Boyk, Founder/Owner, AmeriStar Solar  
47637 NW Cedar Canyon Rd, Banks, OR. 97106  
Mailing Address: P.O. Box 192, Banks, OR. 97106  
Home: 503-32405725, Cell: 503-270-7804