



PacifiCorp Oregon Community Solar Project Status Summary Q4 2023

Q#	Request Status	Company Name	Size (MW)	Project ZIP	County	Point of Interconnection	Current Agreed to Commercial Operations Date	Previously Agreed to Commercial Operations Date(s)	All Applicant Milestone Dates Met (Y/N)	Applicant Milestones Not Met
OCS005	In Service	Fleet Development, LLC	0.360	97828	Wallowa	Circuit 5W26 out of Enterprise substation	12/30/2021	6/4/2021	No	Provision of Initial Design Package, Provision of Final Design Package
OCS008	In Progress	Burlingame Solar LLC	2.125	97348	Linn	Circuit 4M17 out of Brownsville substation	9/6/2024	5/17/2022, 3/17/2022	No	Provision of Initial Design Package
OCS012	In Progress	Bonneville Environmental Foundation	0.996	97211	Multnomah	Circuit 5P391 out of Vernon substation	5/30/2023	5/30/2022	Yes	NA
OCS018	In Service	Hay Creek Solar, LLC	0.567	97886	Umatilla	Circuit 5W7 out of Weston substation	11/14/2022	10/9/2021, 8/15/2022	No	Provision of Initial Design Package, Provision of Final Design Package
OCS019	In Service	Wocus Marsh Solar, LLC	0.882	97601	Klamath	Circuit 4L50 out of Running Y substation	8/15/2022	11/5/2021	No	Provision of Initial Design Package, Provision of Final Design Package
OCS020	In Service	Whisky Creek Solar, LLC	0.165	97621	Klamath	Circuit 5L1 out of Beatty substation	8/15/2022		No	Provision of Initial Design Package, Provision of Final Design Package
OCS024	In Progress	Tutulla Solar LLC	1.560	97801	Umatilla	Circuit 5W857 out of McKay substation	9/30/2025	12/30/2022, 5/25/2023	No	Provision of Initial Design Package, Provision of Progress Payment
OCS025	In Progress	Linkville Solar, LLC	2.800	97601	Klamath	Circuit 5L12 out of Westside substation	8/31/2023	10/29/2021	No	Provision of Initial Design Package
OCS027	In Progress	Marble Solar LLC	2.875	97321	Linn	Circuit 4M243 out of Murder Creek substation	4/29/2022	10/29/2021	No	Provision of Initial Design Package
OCS034	In Progress	Round Lake Solar, LLC	0.978	97601	Klamath	Circuit 5L55 out of Hamaker substation	3/29/2024	6/15/2022, 8/15/2022, 8/11/2023	No	Provision of Initial Design Package
OCS035	In Progress	Orchard Knob Solar, LLC	2.210	97212	Polk	Circuit 4M201 out of Dallas substation	9/13/2024	8/19/2022, 11/21/2022, 3/24/2023, 2/23/2024	No	Provision of Initial Design Package
OCS036	In Progress	Pine Grove Solar, LLC	1.125	97212	Klamath	Circuit 5L45 out of Hornet substation	2/16/2024	8/5/2022, 11/15/2022, 8/21/2023	No	Provision of Initial Design Package
OCS038	In Progress	7 Mile Solar, LLC	0.981	97327	Linn	Circuit 4M850 out of Calapooya substation	9/27/2024	8/15/2022, 12/9/2022, 7/21/2023	No	Provision of Initial Design Package
OCS039	In Progress	Kelly Creek Solar, LLC	2.250	97523	Josephine	Circuit 5R53 out of Cave Junction substation	9/30/2023	11/18/2022	No	Provision of Initial Design Package
OCS041	In Progress	Burg Solar LLC	1.500	97446	Linn	Circuit 4M400 out of Harrisburg substation	12/6/2024	9/23/2022	No	Provision of Initial Design Package
OCS042	In Service	Solarize Rogue, LLC	0.130	97540	Jackson	Circuit 5R237 out of Talent substation	7/30/2021		No	Provision of Initial Design Package, Provision of Final Design Package
OCS044	In Service	Cherry Creek Solar, LLC	0.360	97639	Klamath	Circuit 5L8 out of Sprague River substation	10/18/2022		No	Provision of Initial Design Package, Provision of Final Design Package
OCS045	In Progress	Green Solar LLC	2.875	97734	Jefferson	Circuit 5D5 out of Culver substation	10/21/2022		No	Provision of Initial Design Package, Procurement of Property Rights, Provision of Final Design Package, Provision of Maintenance and Commissioning Plans
OCS046	In Progress	Antelope Creek Solar, LLC	2.250	97524	Jackson	Circuit 4R17 out of Stevens Road substation	6/21/2024	8/15/2022, 12/16/2022, 7/28/2023	No	Provision of Initial Design Package
OCS047	In Progress	Sunset Ridge Solar, LLC	2.250	97601	Klamath	Circuit 5L54 out of Lakeport substation	8/23/2024	12/15/2022, 9/22/2023	No	Provision of Initial Design Package
OCS048	In Progress	Oregon Clean Power Cooperative	1.500	97502	Jackson	Circuit 5R76 out of White City substation	11/19/2024		Yes	NA
OCS049	In Progress	Chapman Creek Solar, LLC	2.990	97212	Josephine	Circuit 5R52 out of Cave Junction substation	10/18/2024	11/30/2022, 10/31/2023	No	Provision of Initial Design Package
OCS050	In Progress	Canyonville Solar 1, LLC	1.000	97457	Douglas	Circuit 5U62 out of Canyonville substation	6/23/2023	11/4/2022	NA	*Project is being redesigned so current milestones are NA
OCS051	In Progress	Canyonville Solar 2, LLC	1.500	97458	Douglas	Circuit 5U46 out of Canyonville substation	6/23/2023	11/4/2022	NA	*Project is being redesigned so current milestones are NA
OCS055	In Progress	Blackwell Creek Solar, LLC	1.350	97212	Jackson	Circuit 5R103 out of Gold Hill substation	10/27/2023		No	Provision of Initial Design Package
OCS057	In Progress	Perrydale Solar LLC	1.000	97212	Polk	Circuit 4M201 out of Dallas substation	8/9/2024	3/3/2023, 7/21/2023	No	Provision of Initial Design Package
OCS058	In Progress	Coker Solar LLC	1.250	97504	Jackson	Circuit 5R305 out of Vilas Road substation	5/30/2025	3/24/2023, 3/22/2024	No	Provision of Initial Design Package
OCS061	In Progress	Reservoir Solar LLC	0.875	97338	Polk	Circuit 4M238 out of Dallas substation	3/28/2025	3/3/2023, 4/19/2024	No	Provision of Initial Design Package
OCS062	In Progress	Buckaroo Solar 1, LLC	2.400	97801	Umatilla	Circuit 5W856 out of McKay substation	9/30/2025	7/21/2023	No	Provision of Initial Design Package and provision of progress payment
OCS063	In Progress	Buckaroo Solar 2, LLC	2.990	97801	Umatilla	Circuit 5W202 out of Buckaroo substation	9/30/2025	7/21/2023	No	Provision of Initial Design Package and provision of progress payment
OCS064	In Progress	McKinley Solar LLC	0.500	97327	Linn	Circuit 4M17 out of Brownsville substation	4/30/2025	12/9/2022, 12/8/2023	No	Provision of Initial Design Package
OCS067	In Progress	Colfax Solar LLC	1.000	97524	Jackson	Circuit 4R35 out of Dodge Bridge substation	6/27/2025	12/9/2022, 3/22/2024	No	Provision of Initial Design Package
OCS070	In Progress	Myrtle River Solar LLC	2.000	97204	Douglas	Circuit 5U77 out of Myrtle Creek substation	8/29/2025	1/7/2023, 1/26/2024	No	Provision of Initial Design Package
OCS071	In Progress	Almon Solar LLC	2.000	97351	Polk	Circuit 4M25 out of Independence substation	7/31/2025	4/23/2023, 4/19/2024	No	Provision of Initial Design Package
OCS074	In Progress	Wood River Solar, LLC	0.360	97212	Klamath	Circuit 5L112 out of Texum substation	11/15/2023		No	Provision of Initial Design Package
OCS078	In Progress	Lomaside Solar, LLC	1.100	97204	Linn	Circuit 5M126 out of Scio substation	9/30/2025		No	Provision of Initial Design Package
OCS080	In Progress	Elemental Energy LLC	0.360	97227	Multnomah	Circuit 5P232 out of Knott substation	12/20/2024		Yes	NA
Q0666	In Progress	Plot Rock Solar 1, LLC	1.980	97868	Umatilla	Circuit 5W406 out of Plot Rock substation	9/30/2025	5/15/2017, 9/15/2017, 9/30/2018, 6/30/2019, 12/31/2019, 12/31/2022, 5/25/2023	No	Provision of Initial Design Package, Procurement of Property Rights, Provision of Final Design Package, Provision of Maintenance and Commissioning Plans, Progress Payments
Q1045	In Progress	Plot Rock Solar 2, LLC	2.990	97868	Umatilla	Circuit 5W406 out of Plot Rock substation	9/30/2025	12/31/2022, 5/25/2023	No	Provision of Initial Design Package, Procurement of Property Rights, Provision of Final Design Package, Provision of Maintenance and Commissioning Plans, Progress Payments