



Public Utility Commission of Oregon
Attn: Filing Center
3930 Fairview Industrial Drive SE
PO Box 1088
Salem OR 97308

July 11, 2014

The purpose of this filing is to apply for a three month extension of the deadline for the solar installation at 3763 SE Grant St, Portland, OR 97214. The current completion date requires that the system be online by October 11, 2014. We would like to request that the deadline be extended to January 11, 2015.

On October 1, 2013, Grant Sawyer submitted an enrollment application to enter the solar pilot program lottery. He was selected to participate on October 11, and his confirmation code is J828R3. His \$500 reservation deposit was paid.

On December 4, 2013, Mr. Sawyer signed the PGE Solar Payment Option application and it was mailed to PGE.

On December 5, 2013, Mr. Sawyer submitted an interconnection application and agreement to PGE. The installation of the solar system is contingent on the completion of the roof and electrical system of the accessory dwelling unit on which it will be installed.

Since being approved for the solar pilot program, the homeowner made the decision to build the ADU to meet of both Energy Star Certification and PGE’s Earth Advantage Path 4 high efficiency standards. Redesign work and permitting delayed the start of the project by approximately three months. The design was finalized in May and Mr. Sawyer broke ground on the ADU shortly afterward.

During construction, Mr. Sawyer experienced some health issues. He is very involved in the construction of the ADU, so construction was stalled.

As of July 16, the ADU has been framed roughed-in for plumbing, mechanical, and electrical. It will be ready for solar installation when the roof and electrical have

**Design/Build
Remodeling**

HomeForce Home Repair

Home Performance

Custom Homes

804 N Alberta Street
Portland, OR 97217
503.288.7461
Fax 503.288.7464
www.neilkelly.com

West Side Showroom
15573 SW Bangy Road
Suite 100
Lake Oswego, OR 97035
503.288.7461
Fax 503.443.2170

Eugene Showroom
2817 Oak Street
Eugene, OR 97405
541.683.6085
Fax 541.683.6097

Bend Showroom
190 NE Irving Avenue
Bend, OR 97701
541.382.7580
Fax 541.382.3975

Seattle Office
5959 Corson Ave S., Suite B
206.343.2822
Fax: 206-405-1865

Salem 503.370.4440
Vancouver 360.696.2204

www.neilkelly.com
OR CCB#001663
WA L&I#NEILKCI 18702

been sufficiently completed. We are confident that solar installation will be completed by January 11, 2015.

The financing for this project is already secured. Mr. Sawyer has money on hand, therefore ensuring the project will indeed be completed as specified if this deadline extension is granted. Mr. Sawyer is very invested in renewable energy, and is excited to see this solar installation through.

Mr. Sawyer is dedicated to incorporating energy efficiency into this project. He is a retired employee of Cowlitz County Public Utility District in Longview, Washington and worked extensively in energy conservation and solar energy during his time there.

Thank you for considering extending the deadline for this project. Please contact me if you have any questions.

/s/

Erika Altenhofen

Administrative Assistant

Neil Kelly Home Performance | Solar

Neil Kelly DESIGN/BUILD REMODELING | CUSTOM HOMES | CABINETS
HANDYMAN SERVICES | HOME PERFORMANCE | SOLAR



804 N Alberta, Portland, OR, 97217 neilkelly.com Direct: 503-335-9277