

Oregon Public Utility Commission
Main Hearing Room
550 Capitol Street NE
Salem, Oregon 97308
Sent via facsimile 503-378-5505 & Electronic Mail

May 25th, 2016
To: PUC
From: Peter Greenberg
P.O. Box 765
Salem, OR 97308
pgpvllc@gmail.com

Subject: Extension of Time
(Docket No. UM 1538)

Request by PGPV, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR
860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

Albany Regional Museum
136 SE Lyon ST
Albany, OR 97321
Size: 10 kW
Original Deadline: May, 2016
Extension Requested: 12/23/2016

Reasons for Extension:

In May of 2015 we were awarded a 10 KW slot in the VIR Pilot Program for this project. We purchased the required materials and obtained the necessary permits; however, in December a leak was discovered in the roof. This put the installation on hold while the roof was replaced. A new roof was installed this month and we now have the green-light to install the system. As we have a number of other projects we are currently installing, we ask for an extension of this project's completion deadline to 12/23/2016. This will allow us sufficient time to work this project back into our installation pipeline and complete the project.

Company Background:

Energy Wise Lighting, Inc. and their sister company PGPV, LLC are the largest owners of solar PV systems on K-12 schools, Boys and Girls Clubs and other non-profits in the State. We've installed over 125 solar PV systems under the VIR program in Oregon, ranging in size from 5 to 500 kW, for a total installed capacity of over 5 MW. Over the next 15 years, our systems will inject millions of dollars back into Oregon schools, nonprofits and farmers in the form of host fees.

Sincerely,

/s/ Peter Greenberg
pgpvllc@gmail.com