

---

Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

Attached is a group of extension request we hope to have granted by the PUC. There are 14 request in total, but they are all a result of the same issue.

Although there are 14 request there is only 5 customers associated with these projects. 3 of the 5 customers are located on Sauvie Island. As we were doing our engineering work for these projects we were informed by our Geo Technical engineer that the soil conditions for these projects were not adequate, and that all of our footing designs had to be redone. This process took some time, and caused delays in us being able to secure equipment for the projects in a adequate time frame to meet our deadlines.


This material delay has affected the other sites we were working on in conjunction with the Sauvie Island projects.

Please grant our extension request for the attached projects.

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Sincerely,

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Columbia Farms (10-100KW)**  
21221 NW Gillihan RD Portland, OR 97231

**PGE Account Number : 000358820-656823-7**  
**Original Deadline: 10/22/14**  
**Extension Requested: 3/31/2014**

**Reasons for Extension:**


There are multiple reasons we would like to request an extension for this Project. The project is located on Sauvie Island and required a Geo-Technical Report. This report required us to redesign the foundation system for the supporting structures of the PV systems due to poor soil conditions. This delayed our engineering, design, permitting, interconnection, and financing work substantially as the type of foundation used substantially influences the rest of the system and work.

We have been informed by both the company manufacturing the PV Modules for this project, and the racking company that is installing the tracking system that there lead times for the equipment will not permit us to complete the project by the 10/22/14 deadline. As the Racking System is the first component we need to begin construction, and the Modules are the second component, this delay will have a cascading effect into the other phases of our construction schedule.

The delays stemming from the engineering challenges of this site have been frustrating for us, but in the end building a safe and reliable system is of the utmost importance to us.

Sincerely,

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamaoakala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Columbia Farms (10-100KW)**  
21221 NW Gillihan RD Portland, OR 97231

**PGE Account Number : 000358820-678678-9**  
Original Deadline: 10/22/14  
Extension Requested: 3/31/2014

**Reasons for Extension:**


There are multiple reasons we would like to request an extension for this Project. The project is located on Sauvie Island and required a Geo-Technical Report. This report required us to redesign the foundation system for the supporting structures of the PV systems due to poor soil conditions. This delayed our engineering, design, permitting, interconnection, and financing work substantially as the type of foundation used substantially influences the rest of the system and work.

We have been informed by both the company manufacturing the PV Modules for this project, and the racking company that is installing the tracking system that there lead times for the equipment will not permit us to complete the project by the 10/22/14 deadline. As the Racking System is the first component we need to begin construction, and the Modules are the second component, this delay will have a cascading effect into the other phases of our construction schedule.

The delays stemming from the engineering challenges of this site have been frustrating for us, but in the end building a safe and reliable system is of the utmost importance to us.

  
Sincerely,

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Columbia Farms (10-100KW)**  
21221 NW Gillihan RD Portland, OR 97231

**PGE Account Number : 000358820-715102-5**

Original Deadline: 10/22/14


Extension Requested: 3/31/2014

**Reasons for Extension:**


There are multiple reasons we would like to request an extension for this Project. The project is located on Sauvie Island and required a Geo-Technical Report. This report required us to redesign the foundation system for the supporting structures of the PV systems due to poor soil conditions. This delayed our engineering, design, permitting, interconnection, and financing work substantially as the type of foundation used substantially influences the rest of the system and work.

We have been informed by both the company manufacturing the PV Modules for this project, and the racking company that is installing the tracking system that there lead times for the equipment will not permit us to complete the project by the 10/22/14 deadline. As the Racking System is the first component we need to begin construction, and the Modules are the second component, this delay will have a cascading effect into the other phases of our construction schedule.

The delays stemming from the engineering challenges of this site have been frustrating for us, but in the end building a safe and reliable system is of the utmost importance to us.

  
Sincerely,

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



Oregon Public Utility Commission

Main Hearing Room

550 Capitol Street NE

Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC

10117 SE Sunnyside Rd #F1112

Clackamas, OR 97015

pat@kamanaokala.com

Subject: Extension of Time

(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Columbia Farms (10-100KW)**

21221 NW Gillihan RD Portland, OR 97231

**PGE Account Number : 000358656-245306-0**

Original Deadline: 10/22/14

Extension Requested: 3/31/2014

**Reasons for Extension:**

There are multiple reasons we would like to request an extension for this Project. The project is located on Sauvie Island and required a Geo-Technical Report. This report required us to redesign the foundation system for the supporting structures of the PV systems due to poor soil conditions. This delayed our engineering, design, permitting, interconnection, and financing work substantially as the type of foundation used substantially influences the rest of the system and work.

We have been informed by both the company manufacturing the PV Modules for this project, and the racking company that is installing the tracking system that there lead times for the equipment will not permit us to complete the project by the 10/22/14 deadline. As the Racking System is the first component we need to begin construction, and the Modules are the second component, this delay will have a cascading effect into the other phases of our construction schedule.

The delays stemming from the engineering challenges of this site have been frustrating for us, but in the end building a safe and reliable system is of the utmost importance to us.

A handwritten signature in black ink, appearing to read "Patrick Schellerup".


Sincerely,

Patrick Schellerup

President

Kamana O' Kala, LLC

503-593-2828



Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O'Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Columbia Farms (10-100KW)**  
21221 NW Gillihan RD Portland, OR 97231

**PGE Account Number : 000358774-484537-7**  
Original Deadline: 10/22/14  
Extension Requested: 3/31/2014

**Reasons for Extension:**


There are multiple reasons we would like to request an extension for this Project. The project is located on Sauvie Island and required a Geo-Technical Report. This report required us to redesign the foundation system for the supporting structures of the PV systems due to poor soil conditions. This delayed our engineering, design, permitting, interconnection, and financing work substantially as the type of foundation used substantially influences the rest of the system and work.

We have been informed by both the company manufacturing the PV Modules for this project, and the racking company that is installing the tracking system that there lead times for the equipment will not permit us to complete the project by the 10/22/14 deadline. As the Racking System is the first component we need to begin construction, and the Modules are the second component, this delay will have a cascading effect into the other phases of our construction schedule.

The delays stemming from the engineering challenges of this site have been frustrating for us, but in the end building a safe and reliable system is of the utmost importance to us.

Sincerely,

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC  
From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Columbia Farms (10-100KW)**  
21221 NW Gillihan RD Portland, OR 97231

**PGE Account Number : 000358656-147959-5**  
**Original Deadline: 10/22/14**  
**Extension Requested: 3/31/2014**

**Reasons for Extension:**

There are multiple reasons we would like to request an extension for this Project. The project is located on Sauvie Island and required a Geo-Technical Report. This report required us to redesign the foundation system for the supporting structures of the PV systems due to poor soil conditions. This delayed our engineering, design, permitting, interconnection, and financing work substantially as the type of foundation used substantially influences the rest of the system and work.


We have been informed by both the company manufacturing the PV Modules for this project, and the racking company that is installing the tracking system that there lead times for the equipment will not permit us to complete the project by the 10/22/14 deadline. As the Racking System is the first component we need to begin construction, and the Modules are the second component, this delay will have a cascading effect into the other phases of our construction schedule.

The delays stemming from the engineering challenges of this site have been frustrating for us, but in the end building a safe and reliable system is of the utmost importance to us.

Sincerely,

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail  
August 18th, 2014

To: PUC  
From: Patrick Schellerup, President Kamana O'Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamaoakala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O'Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Columbia Farms (10-100KW)**  
21221 NW Gillihan RD Portland, OR 97231

**PGE Account Number : 000358656-557960-6**  
Original Deadline: 10/22/14  
Extension Requested: 3/31/2014

**Reasons for Extension:**

There are multiple reasons we would like to request an extension for this Project. The project is located on Sauvie Island and required a Geo-Technical Report. This report required us to redesign the foundation system for the supporting structures of the PV systems due to poor soil conditions. This delayed our engineering, design, permitting, interconnection, and financing work substantially as the type of foundation used substantially influences the rest of the system and work.

We have been informed by both the company manufacturing the PV Modules for this project, and the racking company that is installing the tracking system that there lead times for the equipment will not permit us to complete the project by the 10/22/14 deadline. As the Racking System is the first component we need to begin construction, and the Modules are the second component, this delay will have a cascading effect into the other phases of our construction schedule.


The delays stemming from the engineering challenges of this site have been frustrating for us, but in the end building a safe and reliable system is of the utmost importance to us.

Sincerely,

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Patrick Schellerup  
President  
Kamana O'Kala, LLC  
503-593-2828





Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014  
To: PUC  
From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**John Eryart (10-100KW)**  
17622 NW Saint Helens Rd, Portland, OR 97231

**PGE Account Number : 0019-18439-510757 6**  
Original Deadline: 10/22/14  
Extension Requested: 3/31/2014

**Reasons for Extension:**

There are multiple reasons we would like to request an extension for this Project. The project is located on Sauvie Island and required a Geo-Technical Report. This report required us to redesign the foundation system for the supporting structures of the PV systems due to poor soil conditions. This delayed our engineering, design, permitting, interconnection, and financing work substantially as the type of foundation used substantially influences the rest of the system and work.


We have been informed by both the company manufacturing the PV Modules for this project, and the racking company that is installing the tracking system that there lead times for the equipment will not permit us to complete the project by the 10/22/14 deadline. As the Racking System is the first component we need to begin construction, and the Modules are the second component, this delay will have a cascading effect into the other phases of our construction schedule.

The delays stemming from the engineering challenges of this site have been frustrating for us, but in the end building a safe and reliable system is of the utmost importance to us.

Sincerely,

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O'Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamaoakala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O'Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**John Enyart (10-100KW)**  
20803 NW Reeder Rd, Portland, OR 97231

**PGE Account Number : 0002 88929-147991 8**  
Original Deadline: 10/22/14  
Extension Requested: 3/31/2014

**Reasons for Extension:**

There are multiple reasons we would like to request an extension for this Project. The project is located on Sauvie Island and required a Geo-Technical Report. This report required us to redesign the foundation system for the supporting structures of the PV systems due to poor soil conditions. This delayed our engineering, design, permitting, interconnection, and financing work substantially as the type of foundation used substantially influences the rest of the system and work.


We have been informed by both the company manufacturing the PV Modules for this project, and the racking company that is installing the tracking system that there lead times for the equipment will not permit us to complete the project by the 10/22/14 deadline. As the Racking System is the first component we need to begin construction, and the Modules are the second component, this delay will have a cascading effect into the other phases of our construction schedule.

The delays stemming from the engineering challenges of this site have been frustrating for us, but in the end building a safe and reliable system is of the utmost importance to us.

Sincerely,

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Patrick Schellerup  
President  
Kamana O'Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamaoakala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Bella Organics (10-100KW)**  
16205 NW Gillham Rd, Portland, OR 97231

**PGE Account Number : 0016 02318-912753 5**  
Original Deadline: 10/22/14  
Extension Requested: 3/31/2014

**Reasons for Extension:**

There are multiple reasons we would like to request an extension for this Project. The project is located on Sauvie Island and required a Geo-Technical Report. This report required us to redesign the foundation system for the supporting structures of the PV systems due to poor soil conditions. This delayed our engineering, design, permitting, interconnection, and financing work substantially as the type of foundation used substantially influences the rest of the system and work.


We have been informed by both the company manufacturing the PV Modules for this project, and the racking company that is installing the tracking system that there lead times for the equipment will not permit us to complete the project by the 10/22/14 deadline. As the Racking System is the first component we need to begin construction, and the Modules are the second component, this delay will have a cascading effect into the other phases of our construction schedule.

The delays stemming from the engineering challenges of this site have been frustrating for us, but in the end building a safe and reliable system is of the utmost importance to us.

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Sincerely,

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112

Clackamas, OR 97015  
pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Town and Country Fence (10-100KW)**  
8810 SE Herbert Ct, Clackamas, OR 97015

**PGE Account Number : 0007 54298-715641 5**

**Original Deadline: 10/22/14**

**Extension Requested: 3/31/2014**

**Reasons for Extension:**


When we did our reservations in October 2013, we also did reservations for a large group of projects on Sauvie Island. Those sites have been delayed due to unforeseen geotechnical requirements as specified in their individual extension request.

The equipment orders for the modules for this smaller project and the larger projects are for the same equipment through the same vendor. The delay in being able to order the larger quantity of equipment has meant the materials for this smaller project are also delayed.

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Sincerely,

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O'Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamaoakala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Stark Fir's Managment (1-10KW)**  
878 SE 187<sup>th</sup> Ave, Portland, OR 97233

**PGE Account Number : 0014 60503-855963 7**  
**Reservation #: H0MIQ8**  
Original Deadline: 10/22/14  
Extension Requested: 3/31/2014

**Reasons for Extension:**


When we did our reservations in October 2013, we also did reservations for a large group of projects on Sauvie Island. Those sites have been delayed due to unforeseen geotechnical requirements as specified in their individual extension request.

The equipment orders for the modules for this smaller project and the larger projects are for the same equipment through the same vendor. The delay in being able to order the larger quantity of equipment has meant the materials for this smaller project are also delayed.

Sincerely,

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room

550 Capitol Street NE

Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC

10117 SE Sunnyside Rd #F1112

Clackamas, OR 97015

pat@kamaoakala.com

Subject: Extension of Time

(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Stark Fir's Management (1-10KW)**

878 SE 187<sup>th</sup> Ave, Portland, OR 97233

**PGE Account Number : 0014 60503-8682360 3**

**Reservation #: 6267R0**

**Original Deadline: 10/22/14**

**Extension Requested: 5/31/2014**

**Reasons for Extension:**

When we did our reservations in October 2013, we also did reservations for a large group of projects on Sauvie Island. Those sites have been delayed due to unforeseen geotechnical requirements as specified in their individual extension request.

The equipment orders for the modules for this smaller project and the larger projects are for the same equipment through the same vendor. The delay in being able to order the larger quantity of equipment has meant the materials for this smaller project are also delayed.

A handwritten signature in black ink, appearing to read "Patrick Schellerup".


Sincerely,

Patrick Schellerup

President

Kamana O' Kala, LLC

503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room

550 Capitol Street NE

Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC

10117 SE Sunnyside Rd #F1112

Clackamas, OR 97015

pat@kamanaokala.com

Subject: Extension of Time

(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Stark Fir's Managment (1-10KW)**

878 SE 187<sup>th</sup> Ave, Portland, OR 97233

**PGE Account Number : 0014 60503-90192 6**

**Reservation #: 750559**

**Original Deadline: 10/22/14**


**Extension Requested: 3/31/2014**

**Reasons for Extension:**

When we did our reservations in October 2013, we also did reservations for a large group of projects on Sauvie Island. Those sites have been delayed due to unforeseen geotechnical requirements as specified in their individual extension request.

The equipment orders for the modules for this smaller project and the larger projects are for the same equipment through the same vendor. The delay in being able to order the larger quantity of equipment has meant the materials for this smaller project are also delayed.

Sincerely,




Patrick Schellerup

President

Kamana O' Kala, LLC

503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room

550 Capitol Street NE

Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC

10117 SE Sunnyside Rd #F1112

Clackamas, OR 97015

pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Stark Fir's Managment (1-10KW)**

878 SE 187<sup>th</sup> Ave, Portland, OR 97233

**PGE Account Number : 0014 60503-290189 2**

**Reservation #: R9S748**

**Original Deadline: 10/22/14**

**Extension Requested: 3/31/2014**

**Reasons for Extension:**

When we did our reservations in October 2013, we also did reservations for a large group of projects on Sauvie Island. Those sites have been delayed due to unforeseen geotechnical requirements as specified in their individual extension request.

The equipment orders for the modules for this smaller project and the larger projects are for the same equipment through the same vendor. The delay in being able to order the larger quantity of equipment has meant the materials for this smaller project are also delayed.

  
Sincerely,


Patrick Schellerup

President

Kamana O' Kala, LLC

503-593-2828





---

Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014  
To: PUC  
From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Stark Fir's Management (1-10KW)**  
878 SE 187<sup>th</sup> Ave, Portland, OR 97233

**PGE Account Number : 0014 60503-288320 7**  
**Reservation #: 7254E8**  
Original Deadline: 10/22/14  
Extension Requested: 3/31/2014

**Reasons for Extension:**

When we did our reservations in October 2013, we also did reservations for a large group of projects on Sauvie Island. Those sites have been delayed due to unforeseen geotechnical requirements as specified in their individual extension request.


Prior to being notified of the additional geotechnical requirements for the other projects we arranged our project financing for this smaller project to be done in conjunction with the financing for those projects. That financing mechanism has been delayed due to the issues with the Sauvie Island projects.

The equipment orders for the modules for this smaller project and the larger projects are for the same equipment through the same vendor. The delay in being able to order the larger quantity of equipment has meant the materials for this smaller project are also delayed.

A handwritten signature in black ink, appearing to read "PS", is written over a horizontal line.

Sincerely,

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room

550 Capitol Street NE

Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC

10117 SE Sunnyside Rd #F1112

Clackamas, OR 97015

pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:


**Stark Fir's Managment (1-10KW)**  
878 SE 187<sup>th</sup> Ave, Portland, OR 97233

**PGE Account Number : 0014 60503-288321 5**  
**Reservation #: 06F4L8**  
**Original Deadline: 10/22/14**  
**Extension Requested: 3/31/2014**


**Reasons for Extension:**

When we did our reservations in October 2013, we also did reservations for a large group of projects on Sauvie Island. Those sites have been delayed due to unforeseen geotechnical requirements as specified in their individual extension request.

The equipment orders for the modules for this smaller project and the larger projects are for the same equipment through the same vendor. The delay in being able to order the larger quantity of equipment has meant the materials for this smaller project are also delayed.

  
Sincerely,

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Stark Fir's Managment (1-10KW)**  
16124 SE alder St, Portland, OR 97233

**PGE Account Number : 0002 37858-923029 9**

**Reservation #: 06D4F2**

**Original Deadline: 10/22/14**

**Extension Requested: 3/31/2014**

**Reasons for Extension:**


When we did our reservations in October 2013, we also did reservations for a large group of projects on Sauvie Island. Those sites have been delayed due to unforeseen geotechnical requirements as specified in their individual extension request.

The equipment orders for the modules for this smaller project and the larger projects are for the same equipment through the same vendor. The delay in being able to order the larger quantity of equipment has meant the materials for this smaller project are also delayed.

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Sincerely,

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014  
To: PUC  
From: Patrick Schellerup, President Kamana O' Kala, LLC  
10117 SE Sunnyside Rd #F1112  
Clackamas, OR 97015  
pat@kamanaokala.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Stark Fir's Management (1-10KW)**  
16124 SE alder St, Portland, OR 97233

**PGE Account Number : 0002 37858-923026 5**  
**Reservation #: W4K5Q0**  
Original Deadline: 10/22/14  
Extension Requested: 3/31/2014

**Reasons for Extension:**


When we did our reservations in October 2013, we also did reservations for a large group of projects on Sauvie Island. Those sites have been delayed due to unforeseen geotechnical requirements as specified in their individual extension request.

The equipment orders for the modules for this smaller project and the larger projects are for the same equipment through the same vendor. The delay in being able to order the larger quantity of equipment has meant the materials for this smaller project are also delayed.

Sincerely,

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Patrick Schellerup  
President  
Kamana O' Kala, LLC  
503-593-2828



---

Oregon Public Utility Commission

Main Hearing Room

550 Capitol Street NE

Salem, Oregon 97308

Sent via facsimile 503-378-5505 & Electronic Mail

August 18th, 2014

To: PUC

From: Patrick Schellerup, President Kamana O' Kala, LLC

10117 SE Sunnyside Rd #F1112

Clackamas, OR 97015

pat@kamanaokala.com

Subject: Extension of Time

(Docket No. UM 1538)

Request by Kamana O' Kala, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Stark Fir's Managment (1-10KW)**  
16124 SE alder St, Portland, OR 97233

**PGE Account Number : 0002 37858-923024 0**

**Reservation #: L87368**

**Original Deadline: 10/22/14**

**Extension Requested: 3/31/2014**

**Reasons for Extension:**

When we did our reservations in October 2013, we also did reservations for a large group of projects on Sauvie Island. Those sites have been delayed due to unforeseen geotechnical requirements as specified in their individual extension request.

The equipment orders for the modules for this smaller project and the larger projects are for the same equipment through the same vendor. The delay in being able to order the larger quantity of equipment has meant the materials for this smaller project are also delayed.

A handwritten signature in black ink, appearing to read "Patrick Schellerup".

Sincerely,

Patrick Schellerup

President

Kamana O' Kala, LLC

503-593-2828