PUBLIC UTILITY COMMISSION OF OREGON STAFF REPORT PUBLIC MEETING DATE: June 18, 2013

	REGULAR	CONSENT	_X_	EFFECTIVE DATE	June 18, 2013
--	---------	---------	-----	----------------	---------------

DATE:

May 23, 2013

TO:

Public Utility Commission

FROM:

John Crider 52

THROUGH: Jason Eisdorfer, Maury Galbraith and Aster Adams

SUBJECT: OREGON PUBLIC UTILITY COMMISSION STAFF: (Docket

No. UM 1538) Request by Solitas Energy LLC, d/b/a/ Crook County Solar 1, LLC, for a waiver of the 12-month solar photovoltaic system installation

requirement pursuant to OAR 860-084-0210(1).

STAFF RECOMMENDATION:

Staff recommends that the Commission grant the waiver request to Crook County Solar 1 to extend the capacity reservation through September 6, 2013 as requested.

DISCUSSION:

Crook County Solar 1 LLC (CC Solar 1) was awarded a 500kW capacity reservation on April 6, 2012, under Pacific Power's Oregon Solar Incentive Program (OSIP). The 500kW (AC) Solar Electric Generating facility (the facility") is located in Crook County, Oregon.

On February 27, 2013, the US Fish and Wildlife Service (USFWS) notified CC Solar 1 that the facility was located near a productive golden eagle nest in the Dry River golden eagle territory. To minimize potential impacts on the golden eagle pair, the USFWS has requested that construction of the facility be delayed until July – a time that is outside the critical nesting period.

CC Solar 1 has expended a considerable amount of time and placed a substantial amount of capital at-risk to complete the facility. The delivery of equipment was scheduled to begin on May 21, 2013 and construction was scheduled to begin on May 28, 2013. To avoid the critical nesting period, construction will be rescheduled to begin on July 8, 2013.

Docket No, UM 1538 (SolarCity Solar waiver) May 23, 2013 Page 2

Staff has received verification from the U.S. Fish and Wildlife Service (Bend Field Office) regarding the golden eagle nesting site located 0.6 miles from the proposed facility. USFWS expert staff recommend a two month delay in the construction schedule to avoid any disturbance to the nesting site during the breeding season. A capacity reservation expiration date of September 6, 2013 should provide parties enough time to complete the project without impeding on the golden eagle nesting area.

PROPOSED COMMISSION MOTION:

Solitas Energy, LLC, d/b/a/ Crook County Solar 1, LLC's request for waiver of the 12-month installation requirement for the customer solar photovoltaic system be granted and the deadline extended to September 6, 2013.