



Program Administrator's Project Recommendation

August 11, 2023

Community Solar Program - Docket No. UM 1930

On January 11, 2022, in Order No. 22-007, the Commission permitted the delegation of Commission authority to the Community Solar Program Administrator (PA) to grant noncontroversial project pre-certifications, waivers, extensions, and amendments. Under the permitted delegation of authority, Staff will post the PA's project recommendation to UM 1930 with a comment period of two weeks. If no comments in opposition are received prior to the end of the comment period, the recommendation will go into effect. If comments in opposition are received prior to the end of the comment period, the recommendation will not go into effect and the matter will be referred to the Commission for a decision at the next available public meeting.

Staff posts the PA's recommendation to grant Certification deadline extensions of twelve months and sixteen days for the following two projects:

PGE-2020-37 (Gun Club Solar, LLC)

PGE-2020-53 (Marquam Creek Solar, LLC)

The PA has reviewed the two project Certification deadline extension requests and has recommended granting the extensions. Those extension requests are included below. Staff finds the PA's recommendations to be noncontroversial and that granting the extensions may be delegated to the PA. Stakeholders in opposition of the PA's recommendations should post comments to UM 1930 by August 25, 2023.

To Submit Public Comment:

Stakeholders can submit written comments on the PA's recommendation by email to puc.filingcenter@puc.oregon.gov. Please email puc.hearings@puc.oregon.gov to be added to the UM 1930 docket service list and receive notifications in the UM 1930 docket.

Joe Abraham
Oregon Public Utility Commission
201 High St. SE
Salem, OR 97301
(503) 428-0699
joseph.abraham@puc.oregon.gov



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by 12 months.

Project Information

Project ID: PGE-2020-37

Project Name: Gun Club Solar, LLC

Project Manager: Conifer Community Energy 2, LLC

Subscription Manager: Arcadia Community Solar, LLC

Utility Service Area: PGE

Project Site Address: 45.267°, -123.014°, Dundee, OR 97115

Project Size (kW-AC): 2,500

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 04/15/2022

Project Description

Gun Club Solar, LLC is a 2,500 kW-AC project located in Dundee, Oregon, in Yamhill County. The Subscription Manager is Arcadia Community Solar, LLC.

Review Summary

Date Review Completed: 08/02/2023

Nature of the Amendment Request: Extend Certification deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: October 15, 2023

Recommended Certification Deadline: October 31, 2024

Conifer Community Energy 2, LLC has requested a one-year Certification extension due to construction delays. The project is in good standing and the PA supports extending the Certification deadline for this project.

Attachments Included

The extension request received from the Project Manager is attached.



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by 12 months.

Project Information

Project ID: PGE-2020-53

Project Name: Marquam Creek Solar, LLC

Project Manager: Marquam Creek Project Manager, LLC

Subscription Manager: Arcadia Community Solar, LLC

Utility Service Area: PGE

Project Site Address: 36140 Hwy 213, Marquam, OR 97038

Project Size (kW-AC): 1,900

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 04/15/2022

Project Description

Marquam Creek Solar, LLC is a 1,900 kW-AC project located in Marquam, Oregon, in Clackamas County. The Subscription Manager is Arcadia Community Solar, LLC.

Review Summary

Date Review Completed: 08/02/2023

Nature of the Amendment Request: Extend Certification deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: October 15, 2023

Recommended Certification Deadline: October 31, 2024

Marquam Creeks Project Manager has requested a one-year Certification extension due to construction delays. The project is in good standing and the PA supports extending the Certification deadline for this project.

Attachments Included

The extension request received from the Project Manager is attached.

July 26, 2023

Program Administrator
Oregon Community Solar Program

RE: Community Solar Program Extension of the Certification Deadline

Dear Program Administrator,

We hereby submit this letter requesting an extension of the Certification Deadline for the following community solar projects:

Project	Project Manager	Requested Certification Date
Gun Club Solar	Conifer Community Energy 2, LLC	10/31/2024
Marquam Creek Solar	Marquam Creek Project Manager, LLC	10/31/2024

The original certification deadlines for these projects were 10/15/2023. Gun Club is 63% subscribed and Marquam Creek is 77% subscribed. An EPC has been engaged and building permits for Gun Club and Marquam Creek have been obtained. Further, all major equipment (modules and transformers) has been purchased. The request for an extension is due to 1) the inability for the contractor to work during the winter months due to the ground being saturated and 2) the contractor's overall schedule and other constraints. As such, we are asking for a Certification Deadline extension for the dates above.

Thank you for your time and consideration.



Troy Snyder
on Behalf of
Conifer Community Energy, LLC



John Hunter Strader
On Behalf of
Marquam Creek Project Manager, LLC