



## Program Administrator's Project Recommendation

June 15, 2023

### Community Solar Program - Docket No. UM 1930

On January 11, 2022, in Order No. 22-007, the Commission permitted the delegation of Commission authority to the Community Solar Program Administrator (PA) to grant noncontroversial project pre-certifications, waivers, extensions, and amendments. Under the permitted delegation of authority, Staff will post the PA's project recommendation to UM 1930 with a comment period of two weeks. If no comments in opposition are received prior to the end of the comment period, the recommendation will go into effect. If comments in opposition are received prior to the end of the comment period, the recommendation will not go into effect and the matter will be referred to the Commission for a decision at the next available public meeting.

Staff posts the PA's recommendation to grant two-month operational deadline extensions for the following three projects:

PP-2021-92 (Whisky Creek Solar)  
PP-2021-110 (Hay Creek Solar)  
PP-2020-85 (Wocus Marsh Solar)

The PA has reviewed the operational deadline extension request for the three projects and has recommended granting the extensions. Those extension requests are included below. Staff finds the PA's recommendations to be noncontroversial and that granting the extensions may be delegated to the PA. Stakeholders in opposition of the PA's recommendations should post comments to UM 1930 by June 29, 2023.

#### To Submit Public Comment:

Stakeholders can submit written comments on the PA's recommendation by email to [puc.filingcenter@puc.oregon.gov](mailto:puc.filingcenter@puc.oregon.gov). Please email [puc.hearings@puc.oregon.gov](mailto:puc.hearings@puc.oregon.gov) to be added to the UM 1930 docket service list and receive notifications in the UM 1930 docket.

Joe Abraham  
Oregon Public Utility Commission  
201 High St. SE  
Salem, OR 97301  
(503) 428-0699  
[joseph.abraham@puc.oregon.gov](mailto:joseph.abraham@puc.oregon.gov)



## Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the project's operational deadline be extended by two months.

### Project Information

**Project ID:** PP-2021-92

**Project Name:** Whisky Creek Solar

**Project Manager:** Whisky Creek PM, LLC

**Subscription Manager:** Arcadia Community Solar, LLC

**Utility Service Area:** Pacific Power

**Project Site Address:** 42°26'26.9"N, 121°16'23.8"W

**Project Size (kW-AC):** 165

**Carveout-eligible:** Yes (<360 kW)

**Current Program Status and Date Achieved:** Certified, 12/13/2022

### Project Description

Whisky Creek Solar is a 165 kW-AC project located in Beatty, Oregon, in Klamath County. The Project Manager entity is controlled by TLS Capital, which currently controls 8 projects within the program. Outreach and customer management for the project is managed by Arcadia Community Solar, LLC.

### Review Summary

**Date Review Completed:** 06/09/2023

**Nature of the Amendment Request:** Extend Operational Deadline to 8/13/2023

**PA Recommendation:** Approve

### Review Notes

Whisky Creek Solar is one of three Certified projects that have jointly requested to receive extended commercial operating deadlines due to interconnection delays. The Program Administration team is in support of extending the June 13th, 2023, operational deadline to August 13th, 2023, due to confirmation from Pacific Power that the projects will be interconnected by that date.

### Attachments Included

The extension request received from the Project Manager is attached.



## Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the project's operational deadline be extended by two months.

### Project Information

**Project ID:** PP-2021-110

**Project Name:** Hay Creek Solar

**Project Manager:** Hay Creek PM, LLC

**Subscription Manager:** Arcadia Community Solar, LLC

**Utility Service Area:** Pacific Power

**Project Site Address:** 45°48'36.39"N 118°25'2.98"W

**Project Size (kW-AC):** 567

**Carveout-eligible:** No

**Current Program Status and Date Achieved:** Certified, 12/13/2022

### Project Description

Hay Creek Solar is a 567 kW-AC project located in Weston, Oregon, in Umatilla County. The Project Manager entity is controlled by TLS Capital, which currently controls 8 projects within the program. Outreach and customer management for the project is managed by Arcadia Community Solar, LLC.

### Review Summary

**Date Review Completed:** 06/09/2023

**Nature of the Amendment Request:** Extend Operational Deadline to 8/13/2023

**PA Recommendation:** Approve

### Review Notes

Hay Creek Solar is one of three Certified projects that have jointly requested to receive extended commercial operating deadlines due to interconnection delays. The Program Administration team is in support of extending the June 13th, 2023, operational deadline to August 13th, 2023, due to confirmation from Pacific Power that the projects will be interconnected by that date.

### Attachments Included

The extension request received from the Project Manager is attached.



## Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the project's operational deadline be extended by two months.

### Project Information

**Project ID:** PP-2020-85

**Project Name:** Wocus Marsh Solar

**Project Manager:** Wocus Marsh PM, LLC

**Subscription Manager:** Arcadia Community Solar, LLC

**Utility Service Area:** Pacific Power

**Project Site Address:** 42°16'16.70"N, 121°53'4.01"W

**Project Size (kW-AC):** 882

**Carveout-eligible:** No

**Current Program Status and Date Achieved:** Certified, 12/13/2022

### Project Description

Wocus Marsh Solar is a 882 kW-AC project located in Klamath Falls, Oregon, in Klamath County. The Project Manager entity is controlled by TLS Capital, which currently controls 8 projects within the program. Outreach and customer management for the project is managed by Arcadia Community Solar, LLC.

### Review Summary

**Date Review Completed:** 06/09/2023

**Nature of the Amendment Request:** Extend Operational Deadline to 8/13/2023

**PA Recommendation:** Approve

### Review Notes

Wocus Marsh Solar is one of three Certified projects that have jointly requested to receive extended commercial operating deadlines due to interconnection delays. The Program Administration team is in support of extending the June 13th, 2023, operational deadline to August 13th, 2023, due to confirmation from Pacific Power that the projects will be interconnected by that date.

### Attachments Included

The extension request received from the Project Manager is attached.

June 1, 2023

Program Administrator  
Oregon Community Solar Program

**RE: Community Solar Program Extension of the Commercial Operation Date Deadline**

Dear Program Administrator,

We hereby submit this letter requesting an extension of the Commercial Operation Date Deadline for the following community solar projects:

Project	Project Manager
Whisky Creek Solar	Whisky Creek PM, LLC
Wocus Marsh Solar	Wocus Marsh PM, LLC
Hay Creek Solar	Hay Creek PM, LLC

These projects were originally planned to reach Commercial Operations in December of 2022. All three projects are fully constructed and 100% subscribed. The projects have experienced interconnection delays, but we are anticipating that PacifiCorp's work will be completed by the end of June and Commercial Operations will commence shortly thereafter. As such, we are asking for a two (2) month extension to reach Commercial Operations.

Thank you for your time and consideration.



Troy Snyder  
on Behalf of  
Whisky Creek PM, LLC  
Wocus Marsh PM, LLC  
Hay Creek PM, LLC