



Program Administrator's Project Recommendation

December 19, 2023

Community Solar Program - Docket No. UM 1930

On January 11, 2022, in Order No. 22-007, the Commission permitted the delegation of Commission authority to the Community Solar Program Administrator (PA) to grant noncontroversial project pre-certifications, waivers, extensions, and amendments. Under the permitted delegation of authority, Staff will post the PA's project recommendation to UM 1930 with a comment period of two weeks. If no comments in opposition are received prior to the end of the comment period, the recommendation will go into effect. If comments in opposition are received prior to the end of the comment period, the recommendation will not go into effect and the matter will be referred to the Commission for a decision at the next available public meeting.

Staff posts the PA's recommendation to grant Certification deadline extensions for two projects:

ten-month extension for PP-2020-88 (Perrydale Solar)

six-month extension for PP-2021-126 (Wood River Solar)

The PA has reviewed the two project Certification deadline extension requests and has recommended granting the extensions. Those extension requests are included below. Staff finds the PA's recommendations to be noncontroversial and that granting the extensions may be delegated to the PA. Stakeholders in opposition of the PA's recommendations should post comments to UM 1930 by January 4, 2024.

To Submit Public Comment:

Stakeholders can submit written comments on the PA's recommendation by email to puc.filingcenter@puc.oregon.gov. Please email puc.hearings@puc.oregon.gov to be added to the UM 1930 docket service list and receive notifications in the UM 1930 docket.

Joe Abraham
Oregon Public Utility Commission
201 High St. SE
Salem, OR 97301
(503) 428-0699
joseph.abraham@puc.oregon.gov



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by ten months.

Project Information

Project ID: PP-2020-88

Project Name: Perrydale Solar

Project Manager: Perrydale Solar, LLC

Subscription Manager: Perrydale Solar, LLC

Utility Service Area: PAC

Project Site Address: Perrydale Road, Dallas, OR 97338

Project Size (kW-AC): 999.99

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 04/15/2022

Project Description

Perrydale Solar is a 999.99 kW-AC project located in Dallas, Oregon, in Polk County. The Project Manager entity is controlled by Evergreen Renewables. Outreach and customer management are conducted by Perrydale Solar, LLC.

Review Summary

Date Review Completed: 11/27/23

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: October 15, 2023

Recommended Certification Deadline: August 5, 2024

The Project Manager cites delays for the following reasons: PacifiCorp issued an amendment extending the commercial operation date from July 21, 2023 to August 9th, 2024, due to equipment lead times and crew availability. The project is in good standing and the PA recommends granting this amendment request and extending the Certification deadline by ten months.

Attachments Included

The extension request received from the Project Manager is attached.

100 Spectrum Center Dr. Ste. 1030
Irvine, CA 92618

Perrydale Solar LLC

November 14, 2023

To: Jess Siegel
Program Administrator
Oregon Community Solar Program

RE: Perrydale Solar, 530 Perrydale Rd, Dallas OR 97338

Subject: Certification Deadline Extension Request

The following is an update to the construction progress on the Perrydale Solar project:

- All Municipal Permits have been obtained for construction.
- Erosion control work has been completed including permanent site entrance.
- Foundations and Solar Racking Installation has been completed.
- Solar Modules installation has been completed.
- Transformer, Interconnection Equipment, and all Electrical Components have been Purchased.

Perrydale Solar is requesting an extension to the Oregon Community Solar Program Project Certification deadline date due to the following reasons below:

- PacifiCorp Utility had an original COD date of July 21st 2023 with Perrydale Solar and issued an amendment extending the date to August 9th, 2024, due to Equipment lead times and Crew availability.

Perrydale Solar expects to have the certification requirements completed by August 5th, 2024. For the reasons above Perrydale Solar kindly requests an extension to the Oregon Community Solar Certification deadline date.

Sincerely,



Ezra Jones/Member

Perrydale Solar LLC



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by six months.

Project Information

Project ID: PP-2021-126

Project Name: Wood River Solar

Project Manager: Wood River PM, LLC

Subscription Manager: Arcadia Community Solar, LLC

Utility Service Area: PAC

Project Site Address: 42°10'45.32"N, 121°44'55.75"W, Altamont, OR 97603

Project Size (kW-AC): 359

Carveout-eligible: Yes, <360 kW-AC

Current Program Status and Date Achieved: Pre-certified, 12/28/2021

Project Description

Wood River Solar is a 359 kW-AC project located in Altamont, Oregon, in Klamath County. The project is in the designated Carve-out section of the program as it fulfilled the Tier 1 requirement of being less than 360 kW-AC. The Project Manager entity is controlled by TLS Capital. Outreach and customer management are conducted by Arcadia Community Solar, LLC.

Review Summary

Date Review Completed: 12/05/2023

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: 12/31/2023

Recommended Certification Deadline: 6/30/2024

The Project Manager has requested an extension due to a contractor change. All major equipment has been delivered to the job site and the fence is currently being constructed. The project is in good standing and the PA recommends granting this amendment request and extending the Certification deadline by six months.

Attachments Included

The extension request received from the Project Manager is attached.

December 4, 2023

Program Administrator
Oregon Community Solar Program

RE: Community Solar Program Extension of the Certification Deadline

Dear Program Administrator,

We hereby submit this letter requesting an extension of the Certification Deadline for the following community solar project:

| Project | Project Manager |
|------------------|------------------------|
| Wood River Solar | Wood River PM, LLC |

The EPC that was engaged to build this project backed out and we are working on engaging a new contractor. We expect to have this finalized in the next few weeks. All major equipment has been delivered to the job site and the fence is currently being constructed as we work to finalize details with a new contractor. Thus, we are requesting an extension for 6/30/2024.

Thank you for your time and consideration.



Troy Snyder
on Behalf of
Wood River PM, LLC