

Oregon Public Utility Commission
Main Hearing Room
550 Capitol Street NE
Salem, Oregon 97308
Sent via facsimile 503-378-5505 & Electronic Mail

Dec 30th, 2016
To: PUC
From: Peter Greenberg
P.O. Box 765
Salem, OR 97308
pgpvllc@gmail.com

Subject: Extension of Time
(Docket No. UM 1538)

Request by PGPV, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR
860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

Kauer - PGE Tracking #P7G7A5
Amity, OR 97101
Size: 10 kW
Current Deadline : 1/13/17
Extension Deadline: 05/31/17

Reasons for Extension:

We have purchased all the materials for these installations, the electrician just hasn't had time to install them. With the current labor market, it's become hard to find qualified electricians that are available to work. We are able to work this project into our current pipeline and complete the installation by 5/31/17.

Company Background:

Energy Wise Lighting, Inc. and their sister company PGPV, LLC are the largest owners of solar PV systems on K-12 schools, Boys and Girls Clubs and other non-profits in the State. We've installed over 125 solar PV systems under the VIR program in Oregon, ranging in size from 5 to 500 kW, for a total installed capacity of over 5 MW. Over the next 15 years, our systems will inject millions of dollars back into Oregon schools, nonprofits and farmers in the form of host fees.

Sincerely,

/s/ Peter Greenberg
pgpvllc@gmail.com