

Oregon Public Utility Commission
Main Hearing Room
550 Capitol Street NE
Salem, Oregon 97308
Sent via facsimile 503-378-5505 & Electronic Mail

December 19th, 2017
To: PUC
From: Peter Greenberg
P.O. Box 765
Salem, OR 97308
pgpvllc@gmail.com

Subject: Extension of Time
(Docket No. UM 1538)

Request by PGPV, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR
860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

Albany Regional Museum
136 SE Lyon ST
Albany, OR 97321
Size: 10 kW
Deadline: 04/30/17
Extension Deadline Requested: 05/22/17

This project was finished after the 4/30/17 deadline. We planned on applying for an extension at the same time as our PGE projects, for which we were awaiting interconnection design plans. The time has now come. Our electrician was busy meeting the deadlines for our other projects and was unable to get to this project until after the deadline. We are requesting a deadline extension to 5/26/17.

Company Background:

Energy Wise Lighting, Inc. and their sister company PGPV, LLC are the largest owners of solar PV systems on K-12 schools, Boys and Girls Clubs and other non-profits in the State. We've installed over 130 solar PV systems under the VIR program in Oregon, ranging in size from 5 to 500 kW, for a total installed capacity of over 5 MW. Over the next 15 years, our systems will inject millions of dollars back into Oregon schools, nonprofits and farmers in the form of host fees.

Sincerely,

/s/ Peter Greenberg
pgpvllc@gmail.com