



e-FILING REPORT COVER SHEET

Send completed Cover Sheet and the Report in an email addressed to:
PUC.FilingCenter@state.or.us

REPORT NAME: Request for waiver of OAR 860-084 Installation Requirements

COMPANY NAME: Dynamic Power Innovation

DOES REPORT CONTAIN CONFIDENTIAL INFORMATION? [X]No []Yes

If yes, please submit only the cover letter electronically. Submit confidential information as directed in OAR 860-001-0070 or the terms of an applicable protective order.

If known, please select designation: []RE (Electric) []RG (Gas) []RW (Water) []RO (Other)


Report is required by: [X]OAR 860-084
[]Statute Enter Statute
[]Order Enter PUC Order No.
[]Other Enter reason

Is this report associated with a specific docket/case? []No [X]Yes

If yes, enter docket number: UM 1538

List applicable Key Words for this report to facilitate electronic search:

DO NOT electronically file with the PUC Filing Center:



- Annual Fee Statement form and payment remittance or
• OUS or RSPF Surcharge form or surcharge remittance or
• Any other Telecommunications Reporting or
• Any daily safety or safety incident reports or
• Accident reports required by ORS 654.715

Please file the above reports according to their individual instructions.



Dynamic Power Innovation

October 2, 2012

Oregon Public Utility Commission
Attn: Robert Procter
Main Hearing Room
550 Capital Street NE
Salem, Oregon 97308

Docket Number: UM 1538
Request for waiver of OAR 860-084 Installation Requirements

Commissioners,

Dynamic Power Innovation is submitting this request on behalf of our customer, Lake Oswego Corp Marina, which has a Portland General Electric Solar Payment Program reservation (E8X202) with an installation deadline of October 14, 2012. Dynamic Power Innovation is requesting a 30 day extension from October 14, 2012 to November 14,2012 to the OAR 860-084-2010 (1) Installation requirements in order to allow time for the system completion.

The incentive was awarded on October 14, 2011. During the original application period, all members were in agreement to apply for and install a 10.0 kWh roof mount solar array. During the following months the Marina suffered some unforeseen expenses, which caused some members of the Board to request a delay in the installation. In a July of 2012 at an annual budget meeting, the 12 member Board of Directors unanimously agreed to proceed with the installation. Even though Lake Oswego Corp Marina decided to move forward in July, they didn't formally adopt the budget supporting the project until September. As a result, Dynamic Power Innovation didn't have the official go-ahead until that time.

While the City of Lake Oswego had indicated that their plan review process could take as long as 6 weeks, we believe there's a "reasonable" chance that the installation can be completed by the current installation deadline. One potential problem is securing the required electrical and

building permits in a timely fashion. Our previous experience with permitting is that it can be permitted on the day of submission or take as long as 2 weeks.

Dynamic Power Innovation has submitted a preliminary building permit application to the City of Lake Oswego. The supporting documents, i.e. racking, structural engineering, electrical schematics and product cut sheets will be submitted today.

While we believe there's a "reasonable" chance that the installation can be completed by the current installation deadline, it appears prudent that we file for a short 30-day extension. We hope that this request shows that we are continuing to proceed in a timely and thorough manner. We will keep Commission staff apprised of our progress.

We hope that the circumstances along with the short extension request will help the commission rule in our favor. Please let me know if you need additional supporting documentation that would benefit us in a favorable decision.

Regards,

Dee Kopczynski
Operations Manager, Dynamic Power Innovation
503-857-0416
dee@dpisolar.com