

Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail

November 11<sup>th</sup>, 2016  
To: PUC  
From: Peter Greenberg  
P.O. Box 765  
Salem, OR 97308  
ewlsolar@gmail.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by Energy Wise, Inc. for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to  
OAR 860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

**Mario Islas Ortiz**  
**38360 Densmore RD.**  
**Jefferson, Oregon**  
**Size: 10 kW**  
**Project Tracking #: 6039448**  
Original Deadline: May 12th, 2016  
Previous Extension Approved: 11/12/2016  
**New Extension Requested: 2/12/2017**

**Reasons for Extension:**

The electricians he was previously working with to complete this VIR project don't have time to finish on a timely basis. He was awarded a total of (5) 10 KW systems in the VIR Solar Pilot Program in May, 2 of which we have already completed. We have obtained the necessary permits and he has purchased all the required materials to successfully complete this installation and has them in-hand. An extension of three months will allow us more than adequate time to finish this installation.

**Company Background:**

Energy Wise Lighting, Inc. and their sister company PGPV, LLC are the largest owners of solar PV systems on K-12 schools, Boys and Girls Clubs and other non-profits in the State. We've installed over 125 solar PV systems under the VIR program in Oregon, ranging in size from 5 to 500 kW, for a total installed capacity of over 5 MW. Over the next 15 years, our systems will inject millions of dollars back into Oregon schools, nonprofits and farmers in the form of host fees.

Sincerely,

/s/ Peter Greenberg  
ewlsolar@gmail.com