

Oregon Public Utility Commission  
Main Hearing Room  
550 Capitol Street NE  
Salem, Oregon 97308  
Sent via facsimile 503-378-5505 & Electronic Mail

Dec 30th, 2016  
To: PUC  
From: Peter Greenberg  
P.O. Box 765  
Salem, OR 97308  
pgpvllc@gmail.com

Subject: Extension of Time  
(Docket No. UM 1538)

Request by PGPV, LLC for a waiver of the 12-month solar photovoltaic system installation requirement pursuant to OAR  
860-084-0210 (1)

To Whom it May Concern,

We would like to request an extension for the following project:

Kauer - PGE Tracking #A7U0T8  
Amity, OR 97101  
Size: 6.80 kW  
Current Deadline : 1/13/17  
**Extension Deadline: 05/31/17**

**Reasons for Extension:**

We have purchased all the materials for these installations, the electrician just hasn't had time to install them. With the current labor market, it's become hard to find qualified electricians that are available to work. We are able to work this project into our current pipeline and complete the installation by 5/31/17.

**Company Background:**

Energy Wise Lighting, Inc. and their sister company PGPV, LLC are the largest owners of solar PV systems on K-12 schools, Boys and Girls Clubs and other non-profits in the State. We've installed over 125 solar PV systems under the VIR program in Oregon, ranging in size from 5 to 500 kW, for a total installed capacity of over 5 MW. Over the next 15 years, our systems will inject millions of dollars back into Oregon schools, nonprofits and farmers in the form of host fees.

Sincerely,

/s/ Peter Greenberg  
pgpvllc@gmail.com