

LISA D. NORDSTROM  
Lead Counsel  
[lnordstrom@idahopower.com](mailto:lnordstrom@idahopower.com)

January 15, 2019

Public Utility Commission of Oregon  
Filing Center  
201 High Street SE, Suite 100  
P.O. Box 1088  
Salem, Oregon 97301


Re: Transmission Updates: 4<sup>th</sup> Quarter 2018

Attention Filing Center:

Enclosed please find the 4<sup>th</sup> Quarter 2018 Transmission Update regarding the Gateway West and Boardman to Hemingway transmission projects. This update provides a description of the developments that transpired in the fourth quarter of 2018.

This filing should be brought to the attention of Jason Eisdorfer, Utility Program Director. If you have any questions, please contact Senior Regulatory Analyst Courtney Waites at 208-388-5612.

Very truly yours,



Lisa D. Nordstrom

LDN/kkt

Enclosure

**Idaho Power Company's**  
**Transmission Update for 4<sup>th</sup> Quarter 2018**  
**January 15, 2019**

In late 2013, Staff of the Public Utility Commission of Oregon (“Commission”), requested<sup>1</sup> that Idaho Power Company (“Idaho Power” or “Company”) provide quarterly updates regarding the Energy Gateway West transmission project (“Gateway West”) developed jointly between PacifiCorp and Idaho Power (“Companies”). Commission Staff requested that, for each sub-segment<sup>2</sup> of this project, the Company provide a description of the developments<sup>3</sup> that transpired in the previous quarter. Similarly, in 2017, Commission Staff requested<sup>4</sup> that Idaho Power provide updates on the permitting or completion of the Boardman to Hemingway Transmission Line Project (“B2H”). The Company committed to providing updates as part of this quarterly notification.

**Gateway West**

On November 14, 2013, the Bureau of Land Management (“BLM”) released its record of decision (“ROD”) for Segments 1 through 7 and 10 of the Gateway West project. The BLM postponed a decision on the remaining segments — Segment 8 (Midpoint to Hemingway) and Segment 9 (Cedar Hill substation to Hemingway) — to resolve routing in the affected areas.

On January 19, 2017, the BLM released its ROD for the remaining segments. That decision was then appealed to the Interior Board of Land Appeals (“IBLA”) by certain challengers. In April 2017, the BLM requested that the IBLA remand the decision back to the BLM in light of the State of Idaho’s opposition to the BLM-selected route and because the BLM Idaho State Director concluded that it was in the best interest to do so. On April 18, 2017, the IBLA granted the BLM’s request and remanded the ROD for Segments 8 and 9 back to the BLM for further consideration.

On May 5, 2017, President Trump signed into law the Consolidated Appropriations Act of 2017, which incorporated by reference the Morley Nelson Snake River Birds of Prey National Conservation Area Boundary Modification Act (“Modification Act”). The Modification Act directed the Secretary of Interior to issue a right-of-way for the portions of the Companies’ preferred routes for Segments 8 and 9 that are located within the Snake River Birds of Prey National Conservation Area (“NCA”). On August 28, 2017, the BLM issued a Notice of Intent to prepare an

---

<sup>1</sup> Commission Staff Data Request No. 1, Transmission Updates Docket, dated December 17, 2013.

<sup>2</sup> Segment E comprised by the following sub-segments: Hemingway to Cedar Hill, Hemingway to Midpoint, Midpoint to Cedar Hill, Midpoint to Borah, Borah to Populus, Cedar Hill to Populus; and Segment D comprised by the following sub-segments: Populus to Bridger, Bridger to Aeolus, and Aeolus to Windstar.

<sup>3</sup> By developments, Commission Staff means any federal, state, and local permitting, regulatory, and other events.

<sup>4</sup> Commission Staff Data Request No. 65, Docket UE 316.

Environmental Assessment (“EA”) to reconsider its January 19, 2017, decision. The primary purpose of the EA is to solicit public comments and identify issues associated with such reconsideration, including addressing the rights-of-way needed to cross BLM lands outside of the NCA and the potential amendment of several Resource Management Plans and Management Framework Plans in the project area.

On November 3, 2017, the BLM issued its draft EA for public review and comment. On January 5, 2018, the BLM issued its final EA along with a Finding of No New Significant Impact (“FONNSI”), beginning a 30-day period for protesting the proposed Resource Management Plan amendments. The significance of the FONNSI is that BLM concluded it does not need to complete an additional or supplemental Environmental Impact Statement before making a decision on Segments 8 and 9.

#### 4<sup>th</sup> Quarter 2018 Project Developments

There were no notable Gateway West project developments in the 4<sup>th</sup> quarter of 2018.

#### **Boardman to Hemingway**

The Companies and the Bonneville Power Administration (“BPA”) jointly propose to design, construct, operate, and maintain a new, approximately 300-mile-long, 500-kilovolt, single-circuit electric transmission line from the proposed Longhorn Substation near Boardman, Oregon to the Hemingway Substation near Melba, Idaho. Idaho Power is leading the permitting process for the B2H project.

The permitting phase of B2H is subject to federal review and approval by BLM, the U.S. Forest Service (“USFS”), the Department of the Navy (“Navy”), the Army Corps of Engineers, and certain other federal agencies. BLM, as the lead federal agency on the National Environmental Policy Act review, issued its final Environmental Impact Statement for the project in November 2016.

For the state of Oregon permitting process, electronic copies of the amended preliminary application were submitted to the Oregon Department of Energy (“ODOE”) and other reviewing agencies on June 29, 2017, marking a major milestone in the Oregon permitting process. Required hard copies of the approximately 17,000-page application were delivered on July 19, 2017.

On November 17, 2017, the BLM released its ROD for the B2H project, authorizing the BLM to grant a right-of-way to Idaho Power for the construction, operation, and maintenance of the B2H project on BLM-administered land.

On May 23, 2018, the Commission issued Order No. 18-176 in Docket No. LC 68 that specifically acknowledged Idaho Power’s 2017 Integrated Resource Plan’s action items to conduct ongoing permitting, planning studies, and regulatory filings for the B2H transmission line, as well as to conduct preliminary construction activities, acquire long-lead materials, and construct the B2H project.

#### 4<sup>th</sup> Quarter 2018 Project Developments

The BLM’s ROD triggered USFS, the Navy, and BPA’s decision activities. For the Navy permitting process, the Navy expects to issue its ROD in the 1st quarter of 2019, and to execute an easement agreement in the 2nd quarter of 2019. BPA expects to issue a ROD in early 2019 for the removal of existing BPA infrastructure, a 69-kilovolt line from the Navy’s bombing range, to clear the right-of-way for B2H. The USFS issued its final ROD on November 13, 2018 and

planned to prepare and execute an easement agreement in early 2019. The USFS easement agreement is currently on hold due to the shutdown of the federal government.

With respect to the Oregon permitting process, the most recent major milestone was the application completeness determination by ODOE, which occurred on September 21, 2018. Public informational meetings were held in each of the five Oregon counties directly impacted by the project the week of October 15, 2018. The next phase of ODOE's process is to determine if the project application and proposed conditions are compliant with Oregon state standards. ODOE solicited comments from reviewing agencies related to compliance which were due on November 26, 2018.

Along with determining if the project application is compliant, ODOE's focus is now on preparing and issuing a draft proposed order which is expected by the end of the 1<sup>st</sup> quarter of 2019. The draft proposed order provides ODOE's recommendation on whether to issue a site certificate for construction in Oregon. Idaho Power continues to meet with reviewing agencies and other stakeholders to facilitate the ODOE application process.

Approval of a Geotechnical Plan of Development ("POD") and a Notice to Proceed from the BLM are required prior taking core samples along the project route to inform the final design of the project. In the fall of 2018, Idaho Power submitted a draft Geotechnical POD to the BLM for review and approval. Idaho Power expects to finalize the Geotechnical POD this spring and anticipates the BLM will issue a Notice to Proceed in the fall of 2019. Geotechnical sub-surface activities are expected to start in 2020. Like the USFS easement agreement, the BLM's review and approval process for the Geotechnical POD has been temporarily halted due to the shutdown of the federal government.

Idaho Power has also continued to meet with landowners to micro-site the project route and prepare for an ODOE site certificate amendment in the future.