



e-FILING REPORT COVER SHEET

Send completed Cover Sheet and the Report in an email addressed to: PUC.FilingCenter@state.or.us

REPORT NAME: Request for waiver of 12-month installation requirement - OAR 860-084-0210(1)

COMPANY NAME: RS Energy LLC, on behalf of Baley-Trotman Farms (project owner)

DOES REPORT CONTAIN CONFIDENTIAL INFORMATION? No Yes

If yes, please submit only the cover letter electronically. Submit confidential information as directed in OAR 860-001-0070 or the terms of an applicable protective order.

If known, please select designation: RE (Electric) RG (Gas) RW (Water) RO (Other)

Report is required by: OAR OAR 860-084-0210(1)
 Statute Enter statute number
 Order Enter PUC Order No
 Other Enter reason


Is this report associated with a specific docket/case? No Yes

If yes, enter docket number: UM1538

List applicable Key Words for this report to facilitate electronic search:

Baley Trotman Solar Project, UM1538, Solar waiver request

DO NOT electronically file with the PUC Filing Center:



- Annual Fee Statement form and payment remittance or
- OUS or RSPF Surcharge form or surcharge remittance or
- Any other Telecommunications Reporting or
- Any daily safety or safety incident reports or
- Accident reports required by ORS 654.715

Please file the above reports according to their individual instructions.

August 27, 2013

Oregon Public Utilities Commission
550 Capitol Street NE #215
P.O. Box 2148
Salem, OR 97308-2148

RE: Request for waiver of twelve-month installation requirement (OAR 860-084-0210) for solar photovoltaic system. Pacific Power Solar Incentive Program Tracking # 5713211

To Whom It May Concern:

Pursuant to OAR 860-084-0000(3), RS Energy LLC, on behalf of Baley Trotman Farms, hereby requests a waiver to the 12-month Capacity Reservation Expiration Date referenced in OAR 860-084-0210(1). We respectfully request that the Oregon Public Utility Commission grant the waiver and extend the Capacity Reservation Expiration Date by three months, with a new expiration date of January 12, 2014.

Baley Trotman Farms (project tracking number is 5713211) was approved to participate in Pacific Power's Oregon Solar Incentive Program with a Capacity Reservation Start date of October 12, 2012. Due to an interconnection review process in excess of 6 months, the project has been delayed and will be unable to meet the current expiration date of October 12, 2013.

Interconnection paperwork was filed within 60 days of the start date, but RS Energy did not receive initial feedback until May 6, 2013 from Pacific Power. It was determined that further discussion was needed before the project could proceed. A conference call was arranged by Pacific Power on May 29, 2013 to resolve the issues and a revised interconnection plan was submitted for review on June 7, 2013. On July 11, 2013, Pacific Power notified RS Energy that their Engineering Department had approved the interconnection plan and the project could proceed.

The solar project is actively moving forward and solar modules, an inverter, and a custom transformer (built to specifications provided by Pacific Power) have been purchased. The additional three months will relieve our shortened construction period, and ensure the special equipment and labor needed to meet Pacific Power's interconnection requirements are fulfilled.

Sincerely,



Cheston Zimmer
Project Manager, RS Energy

On behalf of Mark Trotman and Lon Baley
Owners, Baley-Trotman Farms