

September 15, 2021

**Via Electronic Filing**

Public Utility Commission of Oregon  
Attn: Filing Center  
PO Box 1088  
Salem, OR 97308-1088


**Re: UM 1971 - Waconda Solar, LLC v. Portland General Electric Company**

Attention Filing Center:

Enclosed for filing today in the above-named docket is Portland General Electric Company's Modified Second Motion for Summary Judgment. **Please note that oral argument is requested.**

Thank you for your assistance.

Very truly yours,

  
Jeffrey S. Lovinger

Attachment  
1189671

**BEFORE THE PUBLIC UTILITY COMMISSION  
OF OREGON  
UM 1971**

WACONDA SOLAR, LLC,

Complainant,

vs.

PORTLAND GENERAL ELECTRIC  
COMPANY,

Defendant.

**PORTLAND GENERAL  
ELECTRIC COMPANY'S  
MODIFIED SECOND MOTION  
FOR SUMMARY JUDGMENT**

*Oral Argument Requested*

## TABLE OF CONTENTS

I.	INTRODUCTION .....	1
II.	SUMMARY OF THE ARGUMENT .....	4
III.	FACTUAL BACKGROUND.....	7
IV.	LEGAL STANDARD.....	17
V.	ARGUMENT.....	19
A.	FIRST CLAIM: THE COMMISSION SHOULD DENY WACONDA’S FIRST CLAIM BECAUSE THE FEASIBILITY STUDIES CONTAIN THE INFORMATION REQUIRED BY THE RULES, THE ERRORS IDENTIFIED BY WACONDA WERE IMMATERIAL, AND PGE CORRECTED THE IDENTIFIED ERRORS IN SUBSEQUENT STUDY REPORTS.....	19
1.	PGE complied with its obligation to “identify” potentially adverse system impacts in the feasibility studies.....	19
(a)	PGE identified potential adverse system impacts.....	19
(b)	Further detail beyond identifying potential adverse system impacts is required for system impact studies, but not for feasibility studies. ....	23
2.	The errors in the feasibility studies identified by Waconda were immaterial and have been corrected by PGE.....	25
B.	SECOND CLAIM: THE COMMISSION SHOULD DENY WACONDA’S SECOND CLAIM BECAUSE WACONDA CANNOT REQUIRE PGE TO CONSENT TO USE A THIRD-PARTY CONTRACTOR TO COMPLETE INTERCONNECTION STUDIES AND PGE HAS NOT FAILED IN ANY DUTY REGARDING AN INDEPENDENT SYSTEM IMPACT STUDY. ....	28
1.	PGE is not required to agree to Waconda’s request to hire a third party to conduct the remaining interconnection studies.....	28
(a)	The Commission has already determined that the language in OAR 860-082-0060(9) does not confer a right on an applicant to demand to use a third-party contractor. ....	30
(b)	Any requests to change the rule should be addressed in general policy Docket No. UM 2111.....	32
(c)	In any event, PGE acted reasonably when it refused to allow Waconda to hire a third-party contractor to perform a system impact study. ....	34
2.	PGE has not failed to meet any duty with regard to an independent system impact study.....	36

(a)	Waconda has not alleged that PGE has violated any specific rule or order.....	36
(b)	Waconda has equivocated regarding whether it intends to conduct an independent system impact study, Waconda has not requested or executed a non-disclosure agreement to allow PGE to provide Waconda with confidential system information, and Waconda has not identified any specific information it seeks.....	37
(c)	PGE has not refused to consent to Waconda hiring a third-party consultant to conduct an independent system impact study; PGE's consent is not required.....	41
C.	THIRD CLAIM: THE COMMISSION SHOULD DENY WACONDA'S THIRD CLAIM BECAUSE PGE DID NOT MISS ANY INTERCONNECTION APPLICATION DEADLINES. ....	42
1.	PGE has not missed any interconnection deadlines.....	43
(a)	Acknowledgment of Waconda's interconnection application was timely. ....	44
(b)	The scoping meeting was timely.....	46
(c)	The feasibility study was timely. ....	46
(d)	The system impact study was timely. ....	48
(e)	PGE responded to Waconda's questions regarding the feasibility study results within a reasonable period. ....	48
(f)	Waconda requested that PGE provide a revised set of feasibility study results and PGE did so within a reasonable period. ....	49
2.	Waconda created its own timing dilemma by selecting an overly aggressive COD and by refusing to execute a facilities study agreement. ....	50
3.	The Commission lacks the authority to order a change in the terms of an executed PURPA PPA. ....	53
D.	FOURTH CLAIM: THE COMMISSION SHOULD DENY WACONDA'S FOURTH CLAIM BECAUSE PGE DID NOT SUBJECT WACONDA TO UNDUE OR UNREASONABLE PREJUDICE.....	54
1.	PGE acted within its authority and discretion under the applicable interconnection rules. ....	54
2.	PGE cannot violate ORS 757.325 by complying with the authority and discretion granted to it by the Commission through the interconnection rules.....	55
E.	THE COMMISSION'S ENABLING STATUTES AND THE PARTIES' CONTRACTS PROVIDE NO BASIS FOR RELIEF. ....	57

1.	Waconda has no contractual right to a study process that differs from what is required by 860-082-0060. ....	57
2.	Waconda has no statutory right to a study process that differs from what is provided by OAR 860-082-0060. ....	59
F.	WACONDA’S CLAIMS REGARDING THE SYSTEM IMPACT STUDY’S CONTENTS ARE MOOT, IRRELEVANT, AND WITHOUT MERIT. ....	61
G.	WACONDA’S CLAIMS FOR RELIEF ARE ALL MOOT BECAUSE WACONDA’S SMALL GENERATOR INTERCONNECTION APPLICATION IS DEEMED WITHDRAWN BY OPERATION OF LAW .....	64
VI.	CONCLUSION.....	65

Portland General Electric Company (“PGE”) moves the Public Utility Commission of Oregon (“Commission”) for an order granting summary judgment on all claims asserted in the first amended complaint filed by Waconda Solar, LLC (“Waconda”) on July 31, 2019. This motion modifies and replaces the second motion for summary judgment, which PGE filed on August 20, 2019, and which sought an order granting summary judgment against all claims asserted in the first amended complaint.<sup>1</sup> The first amended complaint includes all claims asserted in the original complaint and adds additional claims, additional prayers for relief, and additional factual allegations. PGE’s second motion for summary judgment included and expanded upon most of the arguments asserted in the first motion for summary judgment. This modified second motion for summary judgment includes additional information and modified argument reflecting developments in the two years since PGE filed its original second motion for summary judgment.

In support of this modified second motion for summary judgment, PGE is simultaneously filing the modified declaration of Jason Zappe, which modifies and replaces the declaration of Jason Zappe filed on August 20, 2019. PGE is also filing the declaration of Rebecca Dodd, and PGE continues to rely on the unmodified declaration of Molly K. Honoré filed on August 20, 2021. PGE requests oral argument on this modified second motion for summary judgment.

## **I. INTRODUCTION**

This case involves an interconnection dispute. Waconda has applied to interconnect a 2.25-megawatt qualifying facility (“QF”) to PGE’s distribution system. The application is

---

<sup>1</sup> The parties have agreed PGE should update or modify its second motion for summary judgment given the passage of time since PGE originally filed the motion. During the roughly two-year period between the filing of PGE’s second motion for summary judgment and the filing of this modified second motion for summary judgment, the parties engaged in efforts to reach a comprehensive settlement of the complaint. On August 4, 2021, the parties filed a joint motion to modify procedural schedule, proposing that PGE would file a modified second motion for summary judgment by September 15, 2021, and proposing the rest of the procedural schedule for briefing on PGE’s motion for summary judgment. By ruling issued August 4, 2021, the Administrative Law Judge adopted the procedural schedule proposed by the parties.

governed by the Commission's small generator interconnection rules (OAR 860-082-0005 to OAR 860-082-0085).

PGE has timely processed Waconda's application under the rules and has timely issued a feasibility study, system impact study, and an executable facilities study agreement. Waconda asked PGE to provide certain clarifying or additional information as a revised feasibility study; PGE did so.

On August 24, 2018, Waconda asked PGE to agree, pursuant to OAR 860-082-0060(9), that Waconda may hire a third-party consultant to conduct the remaining interconnection studies (the system impact study and facilities study) in lieu of PGE conducting those studies; PGE refused, as is its right.

Also on August 24, 2018, Waconda asked PGE to provide its "system configuration" so that Waconda could conduct an independent system impact study of the type referenced in OAR 860-082-0060(7)(h). This request was inconsistent with Waconda's request that PGE agree to allow Waconda to hire consultants to conduct the remaining studies pursuant to OAR 860-082-0060(9). This request was also too vague to allow PGE to understand what specific information Waconda sought. In any event, PGE did not refuse to provide information to allow Waconda to conduct an independent system impact study. In follow-up communications, PGE indicated to Waconda that it would need to detail the specific information it seeks and execute a non-disclosure agreement ("NDA") before PGE could provide Waconda with non-public system information, which PGE considers confidential and/or proprietary. To date, Waconda has not identified the specific information that it seeks from PGE, and Waconda has not requested or executed an NDA to allow PGE to provide Waconda with system information. On July 30, 2021, PGE sent Waconda an executable NDA and asked Waconda to execute and return the agreement if Waconda seeks

information to conduct an independent system impact study. To date, Waconda has not returned an executed NDA to PGE.

On October 25, 2018, PGE timely transmitted a system impact study report and an executable facilities study agreement to Waconda. Waconda did not execute the facilities study agreement. In July 2019, a higher-queued interconnection request withdrew from the interconnection queue for the Waconda-13 feeder and PGE restudied the lower queued interconnection requests, including Waconda's interconnection request.

On October 25, 2019, PGE provided Waconda with a revised system impact study and with an executable facilities study agreement. Pursuant to OAR 860-082-0060(8)(c), Waconda was required to execute the facilities study agreement within 15 business days (i.e., by November 18, 2019) or its application is deemed withdrawn by operation of the Commission's small generator interconnection rules. Waconda did not timely execute the facilities study agreement and did not seek a waiver of OAR 860-082-0060(8)(c). Accordingly, Waconda's interconnection request should be deemed withdrawn by operation of the Commission's rules, and Waconda's complaint involving its interconnection request should be dismissed as moot. This outcome is warranted because Waconda has unreasonably stalled the interconnection process for years by refusing to execute a facilities study agreement within the time limits established by rule, and by refusing to sign an NDA or take other reasonable steps to move forward with an independent system impact study.

PGE has diligently and timely processed Waconda's interconnection request and has fully complied with the Commission's small generator interconnection rules. Waconda has filed a meritless complaint and delayed the interconnection process by several years. For the reasons



detailed below, the Commission should grant PGE's motion for summary judgment and deny all of Waconda's claims.

## **II. SUMMARY OF THE ARGUMENT**

In its original complaint, Waconda alleged four claims for relief. Each of these original claims for relief remain in the first amended complaint. Each original claim for relief, and the reason it fails as a matter of law, is summarized below:

- 1. First Claim for Relief:** PGE's original feasibility study and revised feasibility study violate the Commission's small generator interconnection rules because they are incomplete and contain errors. PGE should be required to issue a complete and accurate feasibility study.

**PGE's Response:** The Commission should deny the first claim for relief because PGE's feasibility studies contain the information required by the rules, the errors identified by Waconda were immaterial, and PGE corrected the errors in subsequent studies.

- 2. Second Claim for Relief:** PGE violated OAR 860-082-0060(9) by unreasonably refusing to allow Waconda to hire a third-party to conduct the remaining interconnection studies. It was unreasonable for PGE to insist it would conduct the remaining studies when PGE has missed interconnection deadlines and issued incomplete and inaccurate feasibility studies. The Commission should order PGE to agree that Waconda can hire a third-party consultant to complete the remaining studies. In addition, Waconda alleged a second, independent claim that PGE violated the rules because PGE did not provide Waconda with PGE's "system configuration" when Waconda requested it on August 24, 2018, for the purpose of supporting an independent system impact study.

**PGE's Response:** The Commission should deny the second claim for relief because the rules do not require PGE to conduct a "reasonableness balancing test" when deciding whether to consent to the applicant hiring a third-party consultant to conduct studies. In addition, even if the rules or some other source imposed a "reasonableness balancing test," it was reasonable for PGE to retain control over the interconnection studies because: (i) PGE has not missed any interconnection deadlines; (ii) PGE's feasibility studies provide the information required by the rules; and (iii) any errors in the feasibility studies were immaterial and were corrected in subsequent studies. Further, Waconda's claim that PGE has violated the rules regarding an independent system impact study should be denied because: (1) the complaint does not allege that PGE failed to satisfy any specific obligation under the Commission's rules or otherwise; (2) Waconda has equivocated regarding whether it intends to conduct an independent system impact study and Waconda has not executed an NDA to allow PGE to provide Waconda with confidential system information;

and (3) PGE is not responsible for approving or disapproving Waconda's decision to hire a third party to conduct an independent system impact study.

3. **Waconda's Third Claim for Relief:** PGE missed interconnection deadlines; the Commission should order PGE to extend Waconda's scheduled commercial operation date ("COD") and termination date under Waconda's power purchase agreement ("PPA") to account for the resulting delay.

**PGE's Response:** The Commission should deny the third claim for relief because: (i) PGE did not miss any interconnection deadlines; (ii) Waconda created its own timing dilemma by selecting an overly aggressive COD and by unreasonably refusing to move forward with either a facilities study or an independent system impact study; and (iii) the Commission lacks the authority to modify a fully-executed QF PPA.

4. **Waconda's Fourth Claim for Relief:** PGE discriminated against Waconda in violation of ORS 757.325 by: (i) missing interconnection deadlines; (ii) refusing to agree that Waconda can hire a third-party consultant to conduct the remaining interconnection studies; and (iii) allowing third parties to conduct studies for other interconnection applications.

**PGE's Response:** The Commission should deny the fourth claim for relief because PGE has not missed any interconnection deadlines, the rules allow PGE to refuse to agree that Waconda will hire a third-party consultant to conduct the interconnection studies, and the rules allow PGE to agree to a third-party consultant conducting the studies in other interconnection processes.

The first amended complaint added several new claims and factual allegations. These new claims and allegations, and the reasons they fail as a matter of law, are summarized below:

5. **Waconda's New Duty of Good Faith and Fair Dealing Claims:** To each of the original four claims for relief, Waconda has now added a new set of claims or legal theories. Waconda effectively alleges that each of the original claims for relief represent not only a violation of the Commission's rules but also a violation of the duty of good faith and fair dealing implied under the feasibility study agreement, the system impact study agreement, and the power purchase agreement.

**PGE's Response:** The implied duty of good faith and fair dealing under the contracts between PGE and Waconda does not alter the required content of the studies, the interconnection process deadlines, or PGE's discretion regarding whether an applicant can hire a third party to conduct the required interconnection studies. Instead, the relevant requirements are established by the Commission's detailed rules. Indeed, PGE's contracts with Waconda state that PGE will comply with the Commission's regulations when performing the contracts and the interconnection studies. Waconda had no objectively reasonable expectation that the study process would differ from what is provided for in the

rules. Thus, the contracts do not provide an independent basis for relief different from that supported by the rules.

6. **Waconda's New Statutory Claims:** Waconda now also effectively alleges that each of the original claims for relief represent not only a violation of the Commission's detailed interconnection rules but also a violation of the Commission's general enabling statutes (ORS 757.020 and ORS 756.040).

**PGE's Response:** The Commission exercised its authority pursuant to its general enabling statutes by issuing specific regulations detailing the interconnection study process. The general enabling statutes do not entitle Waconda to anything other than what is described in the rules. Again, these generalized obligations do not provide an independent basis for relief different from the relief supported by the rules.

7. **Waconda's New Allegations Regarding System Impact Study:** In its amendments to its first claim for relief, Waconda asserts that PGE's October 25, 2018 system impact study was inaccurate and incomplete. Waconda does not seek any new relief based on these allegations. Waconda does not request that the Commission find that the system impact study is incomplete or that the Commission order PGE perform a new system impact study that corrects the perceived deficiencies.

**PGE's Response:** Waconda's new allegations regarding the system impact study do not support any requested relief. Waconda does not identify any specific deficiencies in PGE's October 25, 2018 system impact study, PGE's system impact study is already complete and accurate, the quality of PGE's system impact study does not affect Waconda's ability to perform an independent system impact study, and recent events have mooted any claims regarding the contents of the October 25, 2018 system impact study (because a higher-queued interconnection application was withdrawn in July 2019, which required PGE to restudy Waconda's project and issue a revised system impact study on October 25, 2019).

In addition to dismissing each specific claim in the first amended complaint for the specific reasons summarized above, the Commission can dismiss the entire complaint as moot because all claims for relief relate to, or arise out of, Waconda's small generator interconnection application, and that application is deemed withdrawn by operation of OAR 860-082-0060(8)(c). PGE provided Waconda with an interconnection facilities study agreement on October 25, 2019, and Waconda did not execute that agreement within 15 business days as required by OAR 860-082-0060(8)(c), and Waconda did not seek or obtain waiver of that rule.

### III. FACTUAL BACKGROUND

Waconda applied to interconnect its proposed project to PGE's distribution system on March 20, 2018.<sup>2</sup> On March 27, 2018, PGE timely notified Waconda that its application appeared to be complete.<sup>3</sup> The parties held a scoping meeting on April 11, 2018.<sup>4</sup> Waconda executed a feasibility study agreement on April 17, 2018,<sup>5</sup> and PGE received the study deposit on April 19, 2018.<sup>6</sup> Based on those dates, PGE's feasibility study was due on July 16, 2018.<sup>7</sup>

While PGE was working on the feasibility study, Waconda executed a standard renewable PPA for the project on May 21, 2018.<sup>8</sup> Waconda could have waited to execute a PPA until later in the interconnection process when Waconda's interconnection date could have been estimated with greater accuracy. Instead, Waconda executed the PPA *before* PGE provided the first interconnection study. By executing the PPA on May 21, 2018, Waconda was able to "lock in" PGE's standard avoided cost rates before those rates decreased on May 23, 2018.<sup>9</sup> PGE counter-signed the PPA and it became effective on June 4, 2018.<sup>10</sup> In the PPA, Waconda selected

---

<sup>2</sup> First Amended Complaint ("Am. Compl.") ¶ 10 (July 31, 2019); Answer to First Amended Complaint ("Answer") ¶ 10 (Aug. 20, 2019); Declaration of Jason Zappe in Support of PGE's Modified Second Motion for Summary Judgment ("Zappe Decl.") ¶ 3 (Sep. 15, 2021) (modifying and replacing Declaration of Jason Zappe in Support of PGE's Second Motion for Summary Judgment filed August 20, 2019).

<sup>3</sup> Zappe Decl. ¶ 3 and Ex. 1 at 1 (March 27, 2018 email from PGE to Waconda providing notice that PGE had received Waconda's interconnection application and that it appeared to be complete).

<sup>4</sup> Am. Compl. ¶ 13; Answer ¶ 13; Zappe Decl. ¶ 4 and Ex. 2 (April 5, 2018 emails between PGE and Waconda).

<sup>5</sup> Am. Compl. ¶ 16 and Attachment A (Feasibility Study Agreement); Answer ¶ 16 and Ex. A (Feasibility Study Agreement); Zappe Decl. ¶ 5.

<sup>6</sup> Zappe Decl. ¶ 5.

<sup>7</sup> See Answer, Ex. A at 2 and 5 (Under Attachment B to the feasibility study agreement, the feasibility study was due 60 business days after Waconda signed the study agreement and PGE received the study deposit.) PGE received the signed study and the deposit on April 19, 2018; 60 business days later is July 16, 2018.

<sup>8</sup> Am. Compl. ¶ 19; Answer ¶ 19; *PGE Informational Filing of QF Agreements*, Docket No. RE 143, Waconda PPA at 17 (July 2, 2018) (available at <https://edocs.puc.state.or.us/efdocs/HAQ/re143haq164533.pdf>).

<sup>9</sup> See *In the Matter of PGE's Annual Application to Update Schedule 201 Qualifying Facility Information*, Docket No. UM 1728, Order No. 18-189 at 1 (May 23, 2018) (Commission order approving new, higher standard avoided cost rates effective May 23, 2018) (available at <https://apps.puc.state.or.us/orders/2018ords/18-189.pdf>).

<sup>10</sup> Am. Compl. ¶ 19; Answer ¶ 19; Docket No. RE 143, Waconda PPA at 17.

a COD of February 1, 2020, which is 20 months after the PPA effective date.<sup>11</sup> Waconda had the right to select a COD as much as 36 months after the PPA effective date (*i.e.*, as late as June 4, 2021).<sup>12</sup>

On July 10, 2018, PGE timely provided Waconda with a feasibility study.<sup>13</sup> The study identified three adverse impacts of the interconnection on PGE's system and no adverse impacts on any other affected systems.<sup>14</sup> Specifically, the study concluded the interconnection would cause: (1) thermal exceedance requiring the re-conductor of approximately 2.5 miles of overhead distribution line;<sup>15</sup> (2) overload of two protective devices requiring their replacement;<sup>16</sup> and (3) a potentially damaging backflow condition on the transmission system requiring installation of a transfer trip protective scheme and related equipment.<sup>17</sup> The feasibility study estimated this work would cost approximately \$950,000 and would require approximately 18 months to complete after PGE and Waconda entered into an interconnection agreement.<sup>18</sup>

On July 12, 2018, two days after receiving PGE's feasibility study report, Waconda asked PGE to respond to eight questions about the study results and to provide additional information.<sup>19</sup> PGE was not subject to any deadline to respond to Waconda's questions and requests for additional

---

<sup>11</sup> Waconda PPA at 6 (Section 2.2.2 states, "By February 1, 2020 Seller ... shall have established the Commercial Operation Date.").

<sup>12</sup> See *In the Matter of Commission Investigation into QF Contract and Pricing*, Docket No. UM 1610, Order No. 15-130 at 2 (Apr. 16, 2015) ("The stipulating parties agree that QFs can select a scheduled COD anytime within three years of contract execution and that a QF can elect a scheduled COD that is more than three years from contract execution if the QF can establish that a period in excess of three years is reasonable and necessary and the utility agrees to the scheduled COD.") (available at <https://apps.puc.state.or.us/orders/2015ords/15-130.pdf>).

<sup>13</sup> Am. Compl. ¶ 22 and Attachment B (Feasibility Study); Answer ¶ 22.

<sup>14</sup> See Am. Compl., Attachment B at 3-6 (Feasibility Study at 3-6).

<sup>15</sup> *Id.* at 5.

<sup>16</sup> *Id.*

<sup>17</sup> *Id.* at 5-6.

<sup>18</sup> *Id.* at 6.

<sup>19</sup> Am. Compl. ¶ 36; Answer ¶ 36 and Ex. D (July 12, 2018 email from Waconda to PGE) (containing list of eight numbered items with eight questions, items 1 and 4 each contain two questions, and two requests for additional information).

information. Regardless, only 15 business days later, on July 27, 2018, PGE provided a response.<sup>20</sup> That same day, July 27, 2018, Waconda: (1) sent PGE an executed system impact study agreement;<sup>21</sup> (2) asked PGE to issue a revised feasibility study agreement reflecting the clarifications and corrections PGE had communicated to Waconda earlier in the day;<sup>22</sup> and (3) requested that PGE agree to allow Waconda to hire a third-party consultant to conduct the remaining interconnection studies.<sup>23</sup>

PGE began working on Waconda's requests. On August 9, 2018, PGE informed Waconda that PGE did not agree to allow Waconda to hire a third party to conduct the remaining studies.<sup>24</sup> On August 16, 2018, PGE provided Waconda with a revised feasibility study.<sup>25</sup> This revised study identified the same three adverse system impacts that were identified in the original study and responded to Waconda's July 12, 2018 questions by correcting certain immaterial errors in the original study.<sup>26</sup>

On August 24, 2018, Waconda sent a letter to PGE again demanding that PGE agree to allow Waconda to hire a third-party consultant to conduct the remaining interconnection studies.<sup>27</sup> The letter also stated that Waconda intended "to seek an independent System Impact Study under OAR 860-082-0060(7)(h)" and asked PGE to "please provide Waconda Solar with the system configuration so that [Waconda's] independent consultant can complete the study."<sup>28</sup>

---

<sup>20</sup> Am. Compl. ¶¶ 42 and 44; Answer ¶¶ 42, 44, and Ex. F (July 27, 2018 email from PGE to Waconda).

<sup>21</sup> Am. Compl. ¶ 40 and Attachment C (System Impact Study Agreement); Answer ¶ 40 and Ex. E (July 27, 2018 email from Waconda to PGE).

<sup>22</sup> Am. Compl. ¶ 48; Answer ¶ 48 and Ex. G (July 27, 2018 9:43 pm email from PGE to Waconda).

<sup>23</sup> Am. Compl. ¶¶ 41 and 43; Answer ¶¶ 41, 43, and Ex. E (July 27, 2018 email from Waconda to PGE).

<sup>24</sup> Am. Compl. ¶ 51; Answer ¶ 51.

<sup>25</sup> Am. Compl. ¶ 52 and Attachment D (Revised Feasibility Study); Answer ¶ 52.

<sup>26</sup> Am. Compl., Attachment D at 3-6 (Revised Feasibility Study at 3-6).

<sup>27</sup> Am. Compl. ¶ 87; Answer ¶ 87 and Ex. I (August 24, 2018 letter from Waconda to PGE).

<sup>28</sup> Am. Compl. ¶ 88; Answer ¶ 88 and Ex. I (August 24, 2018 letter from Waconda to PGE).

On September 7, 2018, PGE sent Waconda a letter reiterating its refusal to consent under OAR 860-082-0060(9) to Waconda hiring a third party to conduct the remaining interconnection studies.<sup>29</sup> Waconda filed its original complaint on September 28, 2018.<sup>30</sup> On October 25, 2018, PGE timely transmitted the system impact study report and an executable facilities study agreement to Waconda.<sup>31</sup> The system impact study identified the same three adverse system impacts as identified in the revised facilities study, provided detail regarding the interconnection facilities and system upgrades required to address those impacts, and provided the analysis underlying PGE's conclusions.<sup>32</sup> The system impact study estimated the cost to construct the required facilities at approximately \$1,000,000 and estimated that PGE would require approximately 24 months to engineer, procure and construct the facilities following execution of an interconnection agreement.<sup>33</sup> Waconda did not execute the facilities study agreement.

On November 1, 2018, PGE timely filed its answer to the original complaint.<sup>34</sup> In its answer, PGE stated that “[i]f Complainant provides PGE with an independent system impact study, PGE will evaluate and address any alternative findings from that study as required by OAR 860-082-0060(7)(h).”<sup>35</sup>

On July 8, 2019, Waconda moved to amend its complaint to add new claims asserting statutory and contractual violations and to add new factual allegations regarding PGE's system impact study.<sup>36</sup> On July 9, 2019, PGE informed Waconda that a higher-queued project recently

---

<sup>29</sup> Am. Compl. ¶ 89; Answer ¶ 89 and Ex. J (September 7, 2018 letter from PGE to Waconda).

<sup>30</sup> Complaint at 23 (Sept. 28, 2018).

<sup>31</sup> Am. Compl. ¶ 108 and Attachment E (System Impact Study); Answer ¶ 108.

<sup>32</sup> *Id.* at 5-7 (System Impact Study at 5-7) and Attachment A (Power Engineers' detailed report providing analysis and studies that detail and support PGE's conclusions and identification of expected adverse system impacts).

<sup>33</sup> *Id.* at 7-8 (System Impact Study at 7-8).

<sup>34</sup> Answer to the Complaint at 30 (Nov. 1, 2018).

<sup>35</sup> *Id.* at 3.

<sup>36</sup> Waconda's Motion for Leave to File Amended Complaint (Jul. 8, 2019).

withdrew from the interconnection process, requiring PGE to perform a new system impact study.<sup>37</sup> On July 23, 2019, PGE responded in opposition to the motion for leave to amend the complaint<sup>38</sup> and filed a motion for summary judgment against all claims in the original complaint.<sup>39</sup> On July 30, 2019, Waconda filed a reply in support of its motion for leave to amend<sup>40</sup> and Waconda served PGE with Waconda's first set of data requests. On July 31, 2019, Chief Administrative Law Judge ("ALJ") Nolan Moser granted Waconda's motion for leave to amend the complaint,<sup>41</sup> and Waconda filed its first amended complaint.

On August 20, 2019, PGE timely filed its answer to the first amended complaint,<sup>42</sup> and PGE filed its second motion for summary judgment and two supporting declarations.<sup>43</sup> In its answer to the first amended complaint, PGE stated:

If Complainant makes a reasonably specific request to PGE for information for the identified purpose of conducting an independent system impact study, then PGE is willing to work with Complainant in good-faith to provide relevant information subject to appropriate confidentiality protections. If Complainant provides PGE with an independent system impact study, PGE will evaluate and address any alternative findings from that study as required by OAR 860-082-0060(7)(h).<sup>44</sup>

PGE's second motion for summary judgment contained similar statements confirming PGE's willingness to provide system information and access, and to evaluate any independent system impact study Waconda provided.<sup>45</sup>

---

<sup>37</sup> Zappe Decl. ¶ 9 and Ex. 3 (July 9, 2019 email from PGE to Waconda).

<sup>38</sup> PGE's Resp. to Waconda's Motion for Leave to File First Amended Complaint (Jul. 23, 2019).

<sup>39</sup> PGE's Mot. for Summary Judgment (Jul. 23, 2019).

<sup>40</sup> Waconda's Reply in Support of Mot. for Leave to File First Amended Complaint (Jul. 30, 2019).

<sup>41</sup> ALJ Ruling at 3 (Jul. 31, 2019).

<sup>42</sup> Answer at 40.

<sup>43</sup> PGE's Second Mot. for Summary Judgment ("PGE's Sec. Mot. for Summ J.") (Aug. 20, 2019); Declaration of Jason Zappe in Support of PGE's Second Mot. for Summary Judgment (Aug. 20, 2019); Declaration of Molly Honoré in Support of PGE's Second Mot. for Summary Judgment (Aug. 20, 2019).

<sup>44</sup> Answer at 4.

<sup>45</sup> PGE's Sec. Mot. for Summ J. at 2, 31.



On August 29, 2019, Waconda filed a motion to hold in abeyance its obligation to respond to PGE's second motion for summary judgment so that Waconda could conduct discovery.<sup>46</sup> On September 3, 2019, Chief ALJ Mosier issued a ruling granting in part and denying in part Waconda's motion.<sup>47</sup> The Chief ALJ declined to grant an abeyance but agreed to grant a two-week extension of time for Waconda to respond to PGE's second motion for summary judgment.<sup>48</sup> The Chief ALJ also ruled that discovery is not stayed, but is limited in the period preceding Waconda's response to PGE's second motion for summary judgment, "to requests for information associated with PGE's affidavits filed with its second motion for summary judgment."<sup>49</sup> As a result of the Chief ALJ's ruling, Waconda's response to PGE's second motion for summary judgment was due September 18, 2019.

Waconda has not yet responded to PGE's second motion for summary judgment. Instead, beginning on September 11, 2019, PGE and Waconda filed a series of joint motions to extend time.<sup>50</sup> The purpose of these motions was to preserve the procedural status quo while creating time for the parties to explore a possible settlement of the complaint proceeding.

On October 25, 2019, PGE delivered its revised System Impact Study to Waconda Solar.<sup>51</sup> That same day, PGE sent Waconda Solar an executable facilities study agreement.<sup>52</sup> Pursuant to OAR 860-082-0060(8)(c), Waconda was required to execute the facilities study agreement within 15 business days (i.e., by November 18, 2019). Waconda has not executed the facilities study

---

<sup>46</sup> Waconda's Mot. to Hold Resp. to PGE's Second Mot. for Summary Judgment in Abeyance and Mot. to Set Schedule (August 29, 2019).

<sup>47</sup> ALJ Ruling (Sep. 3, 2019).

<sup>48</sup> *Id.* at 1.

<sup>49</sup> *Id.*

<sup>50</sup> See e.g., Parties' Joint Mot. to Extend Time (Sep. 26, 2019); Parties' Joint Mot. to Extend Time (June 22, 2021).

<sup>51</sup> Zappe Decl. ¶¶ 9-10, Ex. 4 (October 25, 2019 email from PGE to Waconda), and Ex. 5 (Revised System Impact Study).

<sup>52</sup> Zappe Decl. ¶¶ 9, 11 and Ex. 6 (Executable Facilities Study Agreement).

agreement,<sup>53</sup> or petitioned the Commission for waiver of OAR 860-82-0060(8)(c). Because Waconda has not timely executed the facilities study agreement, PGE has not conducted the facilities study and Waconda's application is deemed withdrawn by operation of rule.

Under its PPA, Waconda's scheduled commercial operation date is February 1, 2020.<sup>54</sup> Waconda did not achieve commercial operation by February 1, 2020. On February 9, 2021, PGE issued a notice of default.<sup>55</sup> In that notice, PGE stated that it would not exercise its right to terminate the agreement for an additional year, *i.e.* until February 9, 2022.<sup>56</sup>

By May 2021, the parties had concluded that they could not reach agreement on a comprehensive settlement. Despite PGE's repeated statements that it is willing to evaluate any independent system impact study that Waconda provides, and that it is willing to provide system information if Waconda executes an NDA, Waconda has not moved forward to conduct an independent system impact study. Waconda has not executed the NDA provided by PGE or identified any concerns with the NDA. And Waconda has informed PGE that it will only conduct an independent system impact study if PGE agrees to evaluate the study subject to terms not found in the Commission's rules.

On June 15, 2021, PGE's counsel asked Waconda's counsel whether Waconda intended to perform an iSIS. Waconda's counsel stated that he did not know but would discuss with his client.<sup>57</sup> On June 23, 2021, PGE sent Waconda a letter again asking whether Waconda sought to conduct an iSIS and reiterating that PGE would "provide Waconda with system information and

---

<sup>53</sup> Zappe Decl. ¶ 12.

<sup>54</sup> Am. Compl. ¶ 20; Answer ¶ 20; *see* Docket No. RE 143, Waconda PPA at 6 (Section 2.2.2).

<sup>55</sup> Zappe Decl. ¶ 13 and Ex. 7 (February 9, 2021, Notice of Default).

<sup>56</sup> *Id.* at 1.

<sup>57</sup> Declaration of Rebecca Dodd in Support of PGE's Modified Second Motion for Summary Judgment ("Dodd Decl.") ¶ 2 and Ex. 1 at 2 (June 23, 2021, letter from counsel for PGE, Jeffrey Lovinger, to counsel for Waconda, Irion Sanger, at 2) ("As recently as last week, on June 15, 2021, I inquired whether Waconda actually wants to conduct an iSIS and you indicated that you did not know and would have to discuss the question with Waconda.").

system access necessary to allow Waconda to conduct an iSIS, if Waconda identifies the specific information it seeks to conduct an iSIS, and if Waconda enters into an appropriate confidentiality agreement to protect PGE's confidential or proprietary information.”<sup>58</sup> PGE requested that Waconda state in writing: “(1) whether Waconda wants to conduct an iSIS during the summer of 2021; (2) whether Waconda seeks system information and system access from PGE to facilitate Waconda performing an iSIS during the summer of 2021, and if so, what information and access Waconda seeks; and (3) whether Waconda is willing to enter into a confidentiality agreement to protect PGE's confidential or proprietary information needed by Waconda to allow Waconda to conduct an iSIS during the summer of 2021.”<sup>59</sup>

On July 8, 2021, Waconda sent PGE a response letter equivocating on whether Waconda intended to perform an independent system impact study under the Commission's rules.<sup>60</sup> Waconda stated that it “remains interested in having an iSIS conducted” but only if PGE would provide assurances that PGE will evaluate an iSIS “in a reasonable manner consistent with Good Utility Practice as required by Oregon law, rules, and policies.”<sup>61</sup> Waconda stated that PGE could provide the assurances Waconda sought by agreeing to Waconda's “last settlement offer.”<sup>62</sup> In that letter, Waconda did not identify the system information or access it needed to perform an iSIS but stated that it would “make additional specific requests” if PGE agreed to its last settlement offer.<sup>63</sup>

---

<sup>58</sup> Dodd Decl. ¶ 2 and Ex. 1 at 1-2 (June 23, 2021, letter from PGE to Waconda at 1-2).

<sup>59</sup> Dodd Decl. Ex. 1 at 2.

<sup>60</sup> Dodd Decl. ¶ 3 and Ex. 2 (July 8, 2021, letter from Waconda to PGE).

<sup>61</sup> Dodd Decl. Ex. 2 at 3.

<sup>62</sup> *Id.*

<sup>63</sup> *Id.* at 4.

On July 21, 2021, PGE posted on OASIS a standardized process for interconnection applicants that intend to perform an iSIS.<sup>64</sup>

PGE responded to Waconda's letter on July 30, 2021, by noting that it understood Waconda to not be seeking to perform an iSIS under the Commission's rules.<sup>65</sup> PGE reiterated that it remained "willing to evaluate and respond" to any iSIS provided by Waconda consistent with the Commission's rules.<sup>66</sup> PGE asked again "whether Waconda is interested in pursuing an iSIS as contemplated by the rules, without additional conditions or demands."<sup>67</sup> PGE enclosed a non-disclosure agreement for Waconda to sign and (again) requested that Waconda "identify the information and access it believes is reasonably necessary for it to perform the iSIS."<sup>68</sup> PGE noted that it had posted a standardized process regarding iSISs to its website and encouraged Waconda to review that process.<sup>69</sup>

On August 4, the Commission issued an order modifying the procedural schedule for this case.<sup>70</sup> As relevant here, the new schedule requires PGE to file a modified motion for summary judgment, updating its second motion for summary judgment, by September 15, 2021.

On August 9, 2021, Waconda responded to PGE's July 30 letter and again equivocated on whether it intended to pursue an iSIS as contemplated by the rules.<sup>71</sup> Waconda "request[ed] to be allowed to perform an independent System Impact Study ('iSIS') but also indicated that it was "not willing to expend resources regarding an iSIS" unless PGE provided assurances "that PGE will comply with all relevant legal requirements" and that PGE could provide those assurances by

---

<sup>64</sup> Zappe Decl. ¶ 14 and Ex. 8 (PGE's Independent System Impact Study Process).

<sup>65</sup> Dodd Decl. ¶ 4 and Ex. 3 (July 30, 2021, letter from PGE to Waconda).

<sup>66</sup> Dodd Decl. Ex. 3 at 8.

<sup>67</sup> *Id.*

<sup>68</sup> *Id.*

<sup>69</sup> *Id.*

<sup>70</sup> ALJ Ruling (Aug. 4, 2021).

<sup>71</sup> Dodd Decl. ¶ 5 and Ex. 4 (August 9, 2021, letter from Waconda to PGE).

agreeing to Waconda’s “last settlement offer.”<sup>72</sup> Waconda did not sign the NDA or identify any additional system information or access it needed to perform an iSIS. Ironically, despite stating that it was “not being unequivocal,” Waconda’s letter again failed to address PGE’s request, i.e. “whether Waconda is interested in pursuing an iSIS *as contemplated by the rules*, without additional conditions or demands.”<sup>73</sup>

On August 20, 2021, PGE responded by reiterating that it was not willing to accept Waconda’s last settlement offer but remained willing to evaluate any independent system impact study that Waconda provided “consistent with applicable law and regulations.”<sup>74</sup> Again, PGE asked that Waconda execute the NDA and specifically identify the system information and access it sought in order to perform an independent system impact study.<sup>75</sup>

On August 25, 2021, Waconda responded to PGE’s August 20 letter.<sup>76</sup> In that letter, Waconda noted differences between PGE’s standardized process for iSISs and the process contemplated by Waconda’s last settlement offer. Waconda’s letter did not state that Waconda wanted to perform an iSIS as contemplated by the Commission’s rules without additional conditions or demands, and Waconda did not identify any specific system information or access that Waconda needed to perform an iSIS. Nor did Waconda execute an NDA. Instead, Waconda accused PGE of taking the position that Waconda has no legal right or effective remedy if PGE does not review an iSIS in a reasonable and good faith manner consistent with Good Utility Practice. Waconda also accused PGE of ignoring information that Waconda provided in July 2018 regarding the interconnection of the Kale Patch Solar project.

---

<sup>72</sup> Dodd Decl. Ex. 4 at 1.

<sup>73</sup> *Id.*

<sup>74</sup> Dodd Decl. ¶ 6 and Ex. 5 at 2 (August 20, 2021, letter from PGE to Waconda at 2).

<sup>75</sup> Dodd Decl. Ex. 5 at 2.

<sup>76</sup> Dodd Decl. ¶ 7 and Ex. 6 (August 25, 2021, letter from Waconda to PGE).

On September 14, 2021, PGE responded to Waconda's August 25 letter.<sup>77</sup> PGE clarified that it does not take the position that Waconda has no rights or remedies if it believes PGE's evaluation of an iSIS is inconsistent with the requirements of the Commission's rules.<sup>78</sup> PGE noted that the Commission's rules do not establish or define a specific standard that applies to a public utility's evaluation of the alternative findings in an iSIS.<sup>79</sup> And PGE repeated that it is not willing to agree to be bound by specific standards of review, or definitions, not found in the Commission's rules.<sup>80</sup> However, PGE noted that this does not mean it intends to evaluate an iSIS in bad faith, in an unreasonable manner, or inconsistent with general principles of good utility practice.<sup>81</sup> PGE noted it will evaluate any iSIS consistent with all applicable Commission rules and statutes. And PGE noted that, "[a]s with any requirement of a Commission rule that is not subject to an explicit standard, the Commission will need to decide what standard it will apply if the Commission is required to determine whether PGE has complied with the requirements of OAR 860-082-0060(7)(h)."<sup>82</sup> PGE also noted that it did not disregard Waconda's July 2018 input regarding the Kale Patch interconnection.<sup>83</sup>

#### IV. LEGAL STANDARD

A defendant may move for summary judgment in defendant's favor against all or any part of the claims asserted against it.<sup>84</sup> The Commission should grant the motion for summary judgment "if the pleadings, depositions, affidavits, declarations and admissions on file show that

---

<sup>77</sup> Dodd Decl. ¶ 8 and Ex. 7 (September 14, 2021 letter from PGE to Waconda).

<sup>78</sup> Dodd Decl. Ex. 7 at 1-2.

<sup>79</sup> *Id.* at 2-3.

<sup>80</sup> *Id.* at 3.

<sup>81</sup> *Id.*

<sup>82</sup> *Id.*

<sup>83</sup> *Id.* at 4-5.

<sup>84</sup> ORCP 47 B ("A party against whom any ... claim is asserted ... may, at any time move, with or without supporting affidavits or declarations, for summary judgment in that party's favor as to all or any part of any claim or defense.").

there is no genuine issue as to any material fact and that the moving party is entitled to prevail as a matter of law.”<sup>85</sup> The Commission should conclude that “[n]o genuine issue as to a material fact exists if, based upon the record before the court viewed in the manner most favorable to the adverse party, no objectively reasonable juror could return a verdict for the adverse party on the matter that is the subject of the motion for summary judgment.”<sup>86</sup>

For purposes of summary judgment, “[a] material fact is one that, under applicable law, might affect the outcome of a case.”<sup>87</sup> The interpretation of a statute, rule, or Commission order is a question of law, and a dispute between the parties regarding the meaning of a rule or law does not prevent the Commission from deciding the proper interpretation in response to a motion for summary judgment.<sup>88</sup>

The party moving for summary judgment has the initial burden of showing that there is no genuine issue as to any material fact and that the party is entitled to judgment as a matter of law.<sup>89</sup> The nonmoving party has the burden of producing evidence on any issue raised in the motion as to which the nonmoving party would have the burden of persuasion at trial.<sup>90</sup>

---

<sup>85</sup> ORCP 47 C.

<sup>86</sup> *Id.*

<sup>87</sup> *Zygar v. Johnson*, 169 Or App 638, 646 (2000) (internal citation omitted).

<sup>88</sup> *See, e.g., City of Portland v. PGE*, Docket No. UM 1262, Order No. 06-636 at 1-2 (Nov. 17, 2006) (Commission granted defendant PGE’s motion for summary judgment and dismissed complaint after interpreting statute as a matter of law) (available at <https://apps.puc.state.or.us/orders/2006ords/06-636.pdf>).

<sup>89</sup> *Thompson v. Estate of Pannell*, 176 Or App 90, 100 (2001), *rev denied*, 333 Or 655 (2002) (“As the party moving for summary judgment ... defendant had the initial burden to establish that there was no genuine issue as to ... material fact.”).

<sup>90</sup> ORCP 47 C.

## V. ARGUMENT

### A. **FIRST CLAIM: THE COMMISSION SHOULD DENY WACONDA'S FIRST CLAIM BECAUSE THE FEASIBILITY STUDIES CONTAIN THE INFORMATION REQUIRED BY THE RULES, THE ERRORS IDENTIFIED BY WACONDA WERE IMMATERIAL, AND PGE CORRECTED THE IDENTIFIED ERRORS IN SUBSEQUENT STUDY REPORTS.**

Waconda's first claim for relief incorrectly asserts that PGE's feasibility study and revised feasibility study are incomplete and contain errors.<sup>91</sup> This claim fails for the reasons stated below.

#### 1. **PGE complied with its obligation to "identify" potentially adverse system impacts in the feasibility studies.**

Waconda's first claim asserts that PGE's feasibility studies do not provide the information required by the Commission's rules.<sup>92</sup> Specifically, Waconda alleges: (1) "PGE violated the Commission's rules by failing to identify and articulate the results of its studies in either the Feasibility Study or the Revised Feasibility Study";<sup>93</sup> (2) that PGE violated the Commission's rules by "failing to identify the potential adverse system impacts in either its Feasibility Study or revised Feasibility Study that are driving the interconnection requirements";<sup>94</sup> and (3) that the original and revised feasibility studies "do[] not contain any of the information on any studies that were performed, the results of those studies, or the analysis of those studies."<sup>95</sup> As explained below, PGE's feasibility studies satisfy the requirements of the applicable rules.

#### (a) **PGE identified potential adverse system impacts.**

OAR 860-082-0060(6)(e) states: "The feasibility study must **identify** any potentially adverse system impacts on the public utility's transmission or distribution system or an affected

---

<sup>91</sup> Am. Compl. ¶¶ 124-26 ("PGE violated the Commission's rules by failing to identify and articulate the results of its studies in either the Feasibility Study or the Revised Feasibility Study ... [and] by failing to identify adverse system impacts in either its Feasibility Study or revised Feasibility Study that are driving the interconnection requirements.").

<sup>92</sup> Am. Compl. ¶¶ 110-31.

<sup>93</sup> *Id.* ¶ 124.

<sup>94</sup> *Id.* ¶ 126.

<sup>95</sup> *Id.* ¶¶ 30 and 60.



system that may result from the interconnection of the small generator facility.”<sup>96</sup> This is the only requirement in the rules regarding the content of the feasibility study. It is not surprising that the required content of the feasibility study report is so limited. The feasibility study is intended as a preliminary review to determine if there is enough potential impact to justify a comprehensive system impact study. The applicant and utility frequently skip this step, in favor of moving directly to the system impact study.

In order to determine what is required by this rule, the Commission should first examine the text and context of OAR 860-082-0060(6)(e).<sup>97</sup> “[T]here is no more persuasive evidence of the intent” of the rulemaking authority than “the words by which [that authority] undertook to give expression to its wishes.”<sup>98</sup> The text and context of this rule make it clear that the public utility is not required to provide a detailed analysis of potentially adverse system impacts but is required instead to simply “identify” such impacts.

The rules do not define the term “identify” or impose any specific requirements about what a utility must do to adequately identify an adverse system impact. When a term is not defined by the statute or regulation using the term, Oregon courts give words of common usage there plain, natural, and ordinary meaning.<sup>99</sup> As used in OAR 860-082-0060(6)(e), the plain, natural, and ordinary meaning of PGE’s obligation to “identify” potential adverse system impacts requires PGE to “establish the identity of” those impacts by stating what they are.<sup>100</sup> The plain, natural, and

---

<sup>96</sup> OAR 860-082-0060(6)(e) (emphasis added).

<sup>97</sup> See *State v. Gaines*, 346 Or 160, 171-172 (2009).

<sup>98</sup> *Id.* at 171 (internal quotation marks and citations omitted); see also *PGE v. Bureau of Labor and Indus.*, 317 Or 606, 610 (1993) (“[T]he text of the statutory provision itself is the starting point for interpretation and is the best evidence of the legislature’s intent.”) (internal citation omitted).

<sup>99</sup> *Id.*

<sup>100</sup> See *Webster’s Third New Int’l Dictionary* 1955 (unabridged ed 2002) (defining “identify”).

ordinary meaning of the term “identify” does not mean that PGE must provide detailed analysis justifying its conclusions or indicating why it identified the adverse system impacts it identified.

In compliance with OAR 860-082-0060(6)(e), PGE’s original feasibility study identifies three potential adverse impacts to PGE’s system expected to result from the interconnection (and identifies no adverse impacts to any other affected systems):

- (1) Overloaded Conductor: The study states the “proposed generation will exceed the thermal limits of the existing conductor” leading to the conclusion that approximately 2.5 miles of the overhead line will need to be reconductored.<sup>101</sup>
- (2) Overloaded Protective Devices: The study states the installation of the Waconda project will cause “one capacitor bank and an existing recloser ... to ... become overloaded” and the study calls for those facilities to be replaced.<sup>102</sup>
- (3) Potential to Backflow the Transmission System: Finally, the study notes that including the Waconda project on the feeder will make it possible for generation on the feeder and at the substation transformer to exceed daytime minimum load which could cause a “backflow into the transmission system” and cause “individual generators to feed one another and slows their response time for disconnection during a fault condition.”<sup>103</sup> To address this impact and ensure generation is offline within two seconds, PGE indicated that a transfer trip protection scheme will be required and to accomplish transfer trip a Real-Time Automation Controller (RTAC) is also required.<sup>104</sup>

In the revised feasibility study, PGE provides some additional or clarifying information and corrects some immaterial errors in response to Waconda’s feedback on the original study. The revised study notes the same three adverse impacts and provides the additional detail highlighted here in bold:

- (1) Overloaded Conductor: The revised study states that the “proposed generation will exceed the thermal limits of the existing conductor” leading to the conclusion that **“two sections” of the overhead line** totaling approximately 2.5 miles need to be reconductored.<sup>105</sup>

---

<sup>101</sup> Am. Compl., Attachment B at 5 (Feasibility Study at 5).

<sup>102</sup> *Id.*

<sup>103</sup> *Id.*

<sup>104</sup> *Id.*

<sup>105</sup> Am. Compl., Attachment D at 5 (Revised Feasibility Study at 5).

- (2) Overloaded Protective Devices: The revised study “identified two protective devices that become overloaded with the installation of Waconda Solar ... **an existing hydraulic recloser located on Wapato St. NE [that is] ... not capable of handling the two-way flow of power ... [and] a 65T Fuse located on pole 1351 ... [that will] become overloaded due to an increase in amps ... [that will] exceed the fuse rating with the installation of the new generator**” and the study notes that both protective devices “will need to be replaced with electronic reclosers.”<sup>106</sup>
- (3) Potential to Backflow the Transmission System: Finally, the revised study notes the same risk of backflow and the same facilities needed to address that risk as identified in the original study.<sup>107</sup>

PGE estimated the cost of the required interconnection facilities to be \$950,000.<sup>108</sup>

PGE also complies with its obligation under OAR 860-082-0060(6)(e) to identify adverse impacts considering the aggregate capacity of all existing or higher queued generation. Both the original and revised feasibility studies state:

The Feasibility Study considers all generating facilities that, on the date the study was commenced: (i) were directly interconnected to PGE’s Distribution System; (ii) were interconnect[ed] to Affected Systems and may have impact on the Interconnection request; [or] (iii) generating facilities having a pending higher queued Interconnection Request to interconnect to the Distribution System.”<sup>109</sup>

Finally, the feasibility study agreement requires that PGE identify any thermal overload, voltage limit violations, or circuit breaker capacity exceedances that will occur because of the interconnection.<sup>110</sup> PGE did so. In both the original and revised feasibility studies, PGE identifies that there would be a thermal overload of approximately 2.5 miles of overhead conductor.<sup>111</sup> And because PGE did not expect any voltage limit violations or circuit breaker capacity exceedances, PGE did not identify these issues as problems in either the original or revised feasibility study.

---

<sup>106</sup> *Id.*

<sup>107</sup> *Id.* at 6.

<sup>108</sup> *Id.*

<sup>109</sup> Am. Compl., Attachment B at 4 (Feasibility Study at 4) and Attachment D at 4 (Revised Feasibility Study at 4).

<sup>110</sup> Answer, Ex. A at 2 (Feasibility Study Agreement at Sections 6.2 and 6.3).

<sup>111</sup> Am. Compl., Attachment B at 5 (Feasibility Study at 5) and Attachment D at 5 (Revised Feasibility Study at 5).

Because PGE's facilities studies identify all the information required under OAR 860-082-0060(6)(e) and the facilities study agreement, PGE complied with its obligations and with the Commission's small generator interconnection rules.

**(b) Further detail beyond identifying potential adverse system impacts is required for system impact studies, but not for feasibility studies.**

OAR 860-082-0060(6) governs feasibility studies and only requires that a utility "identify" adverse system impacts. The rule does not require that the feasibility study detail the analysis or assumptions that allowed the utility to identify the expected system impacts.

This is made clear by the larger context of the interconnection rules. OAR 860-082-0060(7) governs system impact studies. That rule requires that a system impact study "must identify **and detail** the impacts on the public utility's transmission or distribution system or on an affected system that would result from the interconnection of the small generator facility[.]"<sup>112</sup>

OAR 860-082-0060(7)(g) then enumerates the details that the system impact study must provide:

(A) A short circuit analysis; (B) A stability analysis; (C) A power flow analysis; (D) Voltage drop and flicker studies; (E) Protection and set point coordination studies; (F) Grounding reviews; (G) The underlying assumptions of the study; (H) The results of the analyses; and (I) Any potential impediments to providing the requested interconnection service.<sup>113</sup>

The express terms of the Commission's rules make it clear that the feasibility study need only identify expected adverse system impacts, while the system impact study must identify and detail such expected impacts, and that the utility must provide detailed studies, assumptions, and analysis as part of the system impact study, but not as part of the feasibility study.

It makes sense that the Commission's rules require less analysis in the feasibility study. The Commission's small generator interconnection rules are modeled to some extent on the

---

<sup>112</sup> OAR 860-082-0060(7)(e) (emphasis added).

<sup>113</sup> OAR 860-082-0060(7)(g).

Federal Energy Regulatory Commission's ("FERC") interconnection rules, and FERC's rules make it clear that the feasibility study is intended to be a preliminary evaluation of adverse system impacts, while the system impact study is intended to comprehensively evaluate such impacts.<sup>114</sup> Similarly, under the Commission's rules, the feasibility study results are intended to preliminarily identify potentially adverse system impacts arising from the proposed interconnection.<sup>115</sup> The rules governing the feasibility study do not require detailed results. Rather, a detailed level of review and analysis occurs at the system impact study stage.<sup>116</sup>

The Commission knew how to require that an interconnection study include "information on any studies that were performed, the results of those studies, or the analysis of those studies."<sup>117</sup> The Commission required that the utility provide specific studies, and the assumptions and analysis from those studies in the system impact study. But the Commission did not include any such requirements for the feasibility study. In interpreting its own rules governing feasibility studies, the Commission may not now insert requirements that are not contained in the rules.<sup>118</sup>

---

<sup>114</sup> *Standardization of Generator Interconnection Agreements and Procedures*, 104 FERC ¶ 61,103, 18 CFR Part 35, Order No. 2003 at 13 (July 24, 2003) (FERC noted that the feasibility study is intended to "evaluate **on a preliminary basis** the feasibility of the proposed interconnection" while the follow-up system impact study is intended to "evaluate **on a comprehensive basis** the impact of the proposed interconnection on the reliability") (emphasis added) (available at <https://www.ferc.gov/legal/maj-ord-reg/land-docs/order2003.asp>) (a courtesy copy is attached as Exhibit 1 to Declaration of Molly Honoré in Support of PGE's Second Motion for Summary Judgment ("Honoré Decl.")).

<sup>115</sup> Compare OAR 860-082-0060(6)(e) requiring only that the utility "identify" adverse system impacts in the feasibility study to OAR 860-082-0060(7)(e) and (g) requiring utility to "identify and detail" adverse system impacts in the system impact study and enumerating specific studies, assumptions and analysis to be included in the system impact study; see also Honoré Decl., Ex. 2 at 5 (*In the Matter of a Rulemaking to Adopt Rules Related to Small Generator Interconnection*, Docket No. AR 521, Staff Second Set of Comments Workshop Edits at 5 (Oct. 10, 2007)) (early version of proposed Oregon small generator interconnection rules defining "Interconnection Feasibility Study" as "a preliminary evaluation of the system impact and cost of interconnecting" the small generator to the utility's system and defining "Interconnection System Impact Study" as an "engineering study" evaluating such impacts)).

<sup>116</sup> PGE provided this level of detail in its October 25, 2018 system impact study for the Waconda interconnection which includes a 27-page document, Attachment A, providing analysis and studies that detail and support PGE's conclusions and identification of expected adverse system impacts. See Am. Compl., Attachment E (System Impact Study).

<sup>117</sup> See Am. Compl. ¶¶ 30 and 60.

<sup>118</sup> ORS 174.010 (a judge cannot "insert what has been omitted, or [] omit what has been inserted" when interpreting a statute or regulation).

PGE's feasibility studies identify the adverse system impacts expected from the interconnection and therefore provide the level of information required by the Commission's rules. There is no basis to conclude that PGE's original or revised feasibility studies to Waconda are deficient or fail to meet the requirements of the rules or the feasibility study agreement. Consequently, the Commission should deny Waconda's first claim for relief.

**2. The errors in the feasibility studies identified by Waconda were immaterial and have been corrected by PGE.**

The Commission should deny Waconda's first claim for relief for an additional reason. Waconda's first claim for relief alleges that PGE's original feasibility study contains inaccurate information.<sup>119</sup> But the errors Waconda identifies in the original feasibility study were immaterial to the outcome of the study, and PGE addressed and corrected the alleged errors in subsequent studies.

The first two alleged errors are minor, typographical errors that had no effect on the purpose of the feasibility study, which is to identify potential adverse system impacts arising from the proposed interconnection. Those errors are: (1) PGE erroneously states it received the interconnection application on **April** 23, 2018, when it actually received the application by regular mail on **March** 23, 2018;<sup>120</sup> and (2) PGE states it assigned to Waconda an interconnection queue position as required by OAR 860-082-0085(29) when the correct rule citation is OAR 860-082-0015(29).<sup>121</sup> Waconda did not raise either of these concerns directly with PGE before Waconda filed its original complaint. Neither of these typographical errors impacts the determinations made

---

<sup>119</sup> Am. Compl. ¶¶ 23, 53 and 124.

<sup>120</sup> Am. Compl. ¶ 24, Attachment B at 3 (Feasibility Study at 3); Answer ¶ 24.

<sup>121</sup> Am. Compl. ¶ 25, Attachment B at 3 (Feasibility Study at 3); Answer ¶ 25.

in the feasibility study and both were corrected in the next study report issued by PGE after they were identified by Waconda (the October 25, 2018 system impacts study report).<sup>122</sup>

The next three alleged errors involved numeric values reporting the amount of existing and proposed generation load on aspects of PGE's system or the rated capability of PGE's substation transformer.<sup>123</sup> While these errors arguably had the *potential* to impact PGE's feasibility study conclusions, it turns out that none of these errors actually altered PGE's conclusions.<sup>124</sup> PGE identifies the same three expected adverse system impacts in the original feasibility study (before the erroneous values were identified and corrected) and in the revised feasibility study (after the erroneous values were identified and corrected).<sup>125</sup> This demonstrates that the errors in question were immaterial. PGE has corrected each of the erroneous values (in the revised feasibility study), and Waconda has acknowledged this fact in its first amended complaint.<sup>126</sup>

Finally, Waconda asserts that PGE "incorrectly identified the portion of the distribution line that would need to be re-conducted."<sup>127</sup> PGE's original feasibility study identifies the need to reconductor approximately 2.5 miles of overhead line and describes the start and end points of the area requiring the reconductor.<sup>128</sup> PGE's revised feasibility study provides greater detail and

---

<sup>122</sup> Am. Compl., Attachment D at 3 (Revised Feasibility Study at 3) and Attachment E at 3 (System Impact Study at 3); Answer ¶¶ 24, 25.

<sup>123</sup> Am. Compl. ¶¶ 28, 29, 45 ("PGE erred in the Feasibility Study by stating that the proposed and existing generation on the distribution line is 15.47 MW; it should have read 11.65 MW."), 46 ("PGE erred in the Feasibility Study by stating that the substation transformer was rated at 14MW; it should have read 25 MW."), and Attachment B at 5 (Feasibility Study at 5).

<sup>124</sup> Answer ¶¶ 28 and 29.

<sup>125</sup> See pages 13 and 14 above (discussing how the original and revised feasibility study identified the same three expected adverse system impacts arising from the proposed interconnection).

<sup>126</sup> Am. Compl. ¶¶ 54 ("The Revised Facility Study corrects a statement that the proposed and existing generation totals 11.65 MW on the distribution line."), 55 ("The Revised Facility Study corrects a statement that the substation transformer is rated at 25 MW."), and Attachment D at 5 (Revised Feasibility Study at 5); Answer ¶¶ 54 and 55.

<sup>127</sup> See Am. Compl. ¶¶ 47 ("PGE erred in the Feasibility Study by incorrectly stating the portion of the distribution line that would need to be re-conducted.") and 56 ("The Revised Feasibility Study included new sections of the distribution line to be re-conducted.").

<sup>128</sup> *Id.*, Attachment B at 5 (Feasibility Study at 5).

clarifies that the reconductoring will occur to two line segments totaling 2.5 miles; the revised study then identifies the start and end point of each segment.<sup>129</sup> There is no requirement that PGE describe the proposed reconductoring work at the level of detail requested by Waconda, so there is no basis to conclude that PGE made an “error” when it initially described the need to reductor approximately 2.5 miles of overhead line without specifying that the reconductor would involve two separate line segments. Even if it was an error not to provide that level of detail, it made no difference to the conclusions of the feasibility study; both identify thermal overload of approximately 2.5 miles of overhead line as an expected adverse impact of the interconnection.<sup>130</sup> There are no further revisions to the feasibility study required to address this issue.

Because all of the errors alleged by Waconda were immaterial and have been corrected in subsequent studies, the Commission should not order PGE to issue a new feasibility study. Instead, the Commission should dismiss Waconda’s first claim for relief.<sup>131</sup>

---

<sup>129</sup> See *id.* ¶¶ 47 (“PGE erred in the Feasibility Study by incorrectly stating the portion of the distribution line that would need to be re-conducted.”) and 56 (“The Revised Feasibility Study included new sections of the distribution line to be re-conducted.”) and Attachment D at 5 (Revised Feasibility Study at 5).

<sup>130</sup> See Am. Compl., Attachment B at 3-5 (Feasibility Study at 3-5) and Attachment D at 3-6 (Revised Feasibility Study at 3-6).

<sup>131</sup> In its first amended complaint, Waconda added allegations to its first claim for relief by asserting that PGE’s system impact study violates the Commission’s rules because it is allegedly incomplete. These allegations are incorrect and are addressed *infra* in Section V(F) of this brief; however, even if they were correct they would be irrelevant because Waconda is not asking the Commission to find PGE in violation of an obligation to provide a complete and accurate system impact study, and is not asking the Commission to order PGE to issue a new, complete system impact study. Rather, in the only prayers for relief that align with the first claim for relief (prayers 1 and 8), Waconda has asked the Commission to issue an order “[f]inding PGE in violation of its obligation to provide a complete and accurate Feasibility Study ...” and “[r]equiring that PGE provide a complete and accurate Feasibility Study[.]” In addition, if there were deficiencies in the system impact study (and PGE denies that there are), such deficiencies would be irrelevant, immaterial, and moot because a higher-queued project has withdrawn from the queue and PGE must now conduct a new system impact study for the Waconda interconnection (*see* Section V(F) *infra*).



**B. SECOND CLAIM: THE COMMISSION SHOULD DENY WACONDA’S SECOND CLAIM BECAUSE WACONDA CANNOT REQUIRE PGE TO CONSENT TO USE A THIRD-PARTY CONTRACTOR TO COMPLETE INTERCONNECTION STUDIES AND PGE HAS NOT FAILED IN ANY DUTY REGARDING AN INDEPENDENT SYSTEM IMPACT STUDY.**

Waconda cannot prevail on its second claim for relief because: (1) PGE is not required to agree to Waconda’s request that it be allowed to hire a third party to conduct any remaining interconnection studies; (2) it was not unreasonable for PGE to retain control of the interconnection studies; and (3) Waconda’s assertions regarding an independent system impact study fail because (a) Waconda has not alleged that PGE violated any specific rules or duties with regard to an independent system impact study and PGE is willing to provide system information if Waconda executes a non-disclosure agreement; (b) Waconda has equivocated regarding whether it intends to conduct an independent system impact study and Waconda has not requested or executed a non-disclosure agreement to allow PGE to provide Waconda with confidential system information; and (c) PGE has no role in approving or agreeing that Waconda will hire a consultant to conduct an *independent* system impact study.

**1. PGE is not required to agree to Waconda’s request to hire a third party to conduct the remaining interconnection studies.**

The interconnection rules for small qualifying facilities do not give applicants the right to demand to use a third-party consultant to perform interconnection studies. Rather, the rules provide that the utility will conduct up to three interconnection studies (feasibility study, system impact study, and facilities study) to determine whether interconnecting a small generator will adversely impact PGE’s system or any affected systems, to detail any such impacts and identify the necessary interconnection facilities or system upgrades to PGE’s system to mitigate such

adverse impacts, and to estimate the cost and schedule to construct such interconnection facilities and system upgrades.<sup>132</sup>

Although the rules permit the utility to hire a third-party consultant to complete any interconnection study,<sup>133</sup> there is no requirement that the utility obtain the interconnection customer's consent before the utility hires its own third-party consultant to conduct some or all of the interconnection studies. OAR 860-082-0060(9) addresses the ability of utilities and applicants to agree to use a third-party consultant to perform interconnection studies. The rule states:

The public utility may contract with a third-party consultant to complete a feasibility study, system impact study, or facilities study. A public utility and an applicant may agree in writing to allow the applicant to hire a third-party consultant to complete a feasibility study, system impact study, or facilities study, subject to public utility oversight and approval.<sup>134</sup>

The rule permits the utility to refuse to agree to allow the applicant to hire a third party to conduct the required studies. Further, there is no requirement that the utility justify the "reasonableness" of its decision.

Waconda claims that PGE may not unreasonably refuse to agree to allow Waconda to hire a third-party consultant to conduct the remaining interconnection studies. But the Commission has already interpreted this language in a nearly identical rule provision and determined that the rule's text, context, and rulemaking and regulatory history do not provide the relief sought by Waconda.

In Order No. 19-218 in Docket No. UM 1967, the Commission granted PGE's motion for partial summary judgment and held that OAR 860-082-0060(8)(f)—which has the same text,

---

<sup>132</sup> See OAR 860-082-0060(6), OAR 860-082-0060(7), and OAR 860-082-0060(8) providing for the utility to conduct a feasibility study, a system impact study, and a facilities study respectively.

<sup>133</sup> OAR 860-082-0060(9) ("The public utility may contract with a third-party consultant to complete a feasibility study, system impact study, or facilities study.").

<sup>134</sup> OAR 860-082-0060(9).

context, and history as OAR 860-082-0060(9)—allows PGE to refuse to agree to allow an applicant to hire a third-party consultant to conduct necessary interconnection construction work, regardless of whether it would be “more reasonable” than the utility conducting the work.<sup>135</sup> Docket No. UM 1967 involved an interconnection dispute regarding a qualifying facility owned by Sandy River Solar, LLC (“Sandy River”). The developer of the Sandy River project and the Waconda project is the same entity. In Order No. 19-218, the Commission concluded the utility has the right to insist to perform the interconnection construction work itself and that it does not need to justify its refusal to agree to allow the applicant to hire a third party to do the work as the “more reasonable” approach.<sup>136</sup> The exact same analysis, reasoning, and conclusions apply in this case, where Waconda is arguing that PGE must agree to allow Waconda to hire a third party to conduct the required interconnection studies.

**(a) The Commission has already determined that the language in OAR 860-082-0060(9) does not confer a right on an applicant to demand to use a third-party contractor.**

The language in OAR 860-082-0060(9), quoted above, contains the same language as OAR 860-082-0060(8)(f), which the Commission interpreted in Order No. 19-218 in UM 1967. The language of OAR 860-082-0060(8)(f) states:

The public utility may contract with a third-party consultant to complete the interconnection facilities and system upgrades identified in the facilities study. A public utility and an applicant may agree in writing to allow the applicant to hire a third-party consultant to complete the interconnection facilities and system upgrades, subject to public utility oversight and approval.<sup>137</sup>

---

<sup>135</sup> *Sandy River Solar, LLC v. PGE*, Docket No. UM 1967, Order No. 19-218 at 1 (Jun. 24, 2019) (available at <https://apps.puc.state.or.us/orders/2019ords/19-218.pdf>).

<sup>136</sup> *Id.* at 1.

<sup>137</sup> OAR 860-082-0060(8)(f).

In Docket No. UM 1967, PGE moved against the applicant’s claim that the Commission should require PGE to allow the applicant to use a third-party consultant pursuant to OAR 860-082-0060(8)(f).<sup>138</sup> The Commission granted PGE’s motion, finding that the use of the word “may” in the rule gives PGE the “discretion to decide whether to hire a third-party contractor to facilitate the interconnection of a small generator, either on its own or in conjunction with a small generator[.]”<sup>139</sup> The Commission further explained that under the text and context of the rule, as well as any legislative history:

We do not interpret OAR 860-082-0060(8)(f) as either requiring that PGE reasonably exercise its discretion to agree to, or indicating that we have the authority to direct PGE to, hire a third-party consultant to complete Sandy River’s interconnection facilities and upgrades.<sup>140</sup>

The same conclusion applies here. For the sake of efficiency in this proceeding, PGE does not restate in full the arguments that it presented in support of its motion for partial summary judgment in Docket No. UM 1967.<sup>141</sup> Those arguments, however, support the same conclusion under OAR 860-082-0060(9). The rule does not require PGE to *reasonably* exercise its discretion to agree to hire a third-party consultant to complete interconnection studies, and it does not give the Commission authority to direct PGE to hire a third-party consultant to complete those studies.

---

<sup>138</sup> Docket No. UM 1967, Order No. 19-218 at 2.

<sup>139</sup> *Id.* at 23.

<sup>140</sup> *Id.* at 25.

<sup>141</sup> PGE originally drafted this motion for summary judgment before the Commission issued Order No. 19-218. The original draft of the motion for summary judgment included analysis regarding the text, context, and rulemaking and regulatory history underlying OAR 860-082-0060(9), and articulating why the rule does not compel PGE to reasonably exercise its discretion to agree that an interconnection applicant may hire a third-party consultant to complete interconnection studies. PGE has removed that detailed briefing because it is repetitive of PGE’s motion for partial summary judgment in Docket No. UM 1967. To the extent necessary to support this motion, PGE adopts by reference the arguments and information filed in support of partial summary judgment in Docket No. UM 1967. If the Commission or ALJ would prefer, or believes it is necessary, PGE can file those arguments in detail in this docket and reserves its right to do so. *See generally Sandy River Solar, LLC v. PGE*, Docket No. UM 1967, PGE’s Motion for Partial Summary Judgment (Feb. 27, 2019) (available at <https://edocs.puc.state.or.us/efdocs/HAO/um1967hao164620.pdf>).

**(b) Any requests to change the rule should be addressed in general policy Docket No. UM 2111.**

In UM 1967, the Commission considered legislative history from the rulemaking docket for the small generator interconnection rules (Docket No. AR 521) and determined that the history does not indicate any latent ambiguity in OAR 860-082-0060(8)(f).<sup>142</sup> That legislative history also does not indicate any latent ambiguity in the identical language in OAR 860-082-0060(9). The comments offered in connection with AR 521 did not make any distinction between the process governing the use of third-party contractors for interconnection studies versus the construction of interconnection facilities and upgrades.<sup>143</sup> As a result, the rules outline the same procedure for both circumstances.

In Docket No. AR 521, the Commission rejected a proposed rule revision that would have given interconnection applicants the “option” to hire their own consultant to conduct the interconnection studies.<sup>144</sup>

Stakeholders had the opportunity to address this issue in general policy Docket No. UM 1610 in 2012. The initial issues list proposed by Staff in Docket No. UM 1610 included whether the interconnection process should allow “at QFs[’] request or upon certain conditions, third-party contractors to perform certain functions in the interconnection review process that are currently performed by the utility[.]”<sup>145</sup> Applicant-aligned groups argued to include this issue in the final issues list for the policy docket in order for the Commission to “consider specific and

---

<sup>142</sup> Docket No. UM 1967, Order No. 19-218 at 23-25.

<sup>143</sup> See, e.g., Honoré Decl., Ex. 3 at 5-6 (Docket No. AR 521, Sorenson’s Comments at 5-6 (Nov. 27, 2007)); Honoré Decl., Ex. 4 at 3 (Docket No. AR 521, ETO’s Comments at 3 (Nov. 9, 2007)); Honoré Decl., Ex. 5 at 6 (Docket No. AR 521, PGE’s Comments at 3 (Nov. 27, 2007)).

<sup>144</sup> Docket No. AR 521, Order No. 09-196 at 4 (Jun. 8, 2009) (“We clarify, however, that work conducted by third-party contractors is always subject to the public utility’s review and approval.”) (available at <https://apps.puc.state.or.us/orders/2009ords/09-196.pdf>).

<sup>145</sup> Honoré Decl., Ex. 6 at 6 (Docket No. UM 1610, Staff’s Proposed Issues List at 6 (Oct. 3, 2012)).

limited revisions to its interconnection rules, practices, and policies” to improve the interconnection process for applicants.<sup>146</sup>

In other words, in 2012 applicants understood that the current rules did not allow the applicant to demand to use third-party contractors, and they wanted the Commission to consider revisions to its current rules that would give applicants that option. The administrative law judge (“ALJ”) finalized the issues list on October 25, 2012, including a revised issue on the use of third-party contractors: “Should QFs have the ability to elect a larger role for third party contractors in the interconnection process? If so, how could that be accomplished?”<sup>147</sup> That issue ultimately was not addressed further in Docket No. UM 1610.

In February 2019, the Commission opened an investigation into PURPA implementation in Docket No. UM 2000.<sup>148</sup> All three investor-owned electric utilities operating in Oregon are participating in the docket, along with multiple QF trade associations. In the initial scoping process for the docket, the parties considered various topics, including “What options does a QF have to perform its own studies, or upgrades,” and “Should independent third parties be retained to review studies.”<sup>149</sup> Following multiple opportunities for comment regarding the priority of the parties’ various concerns, Staff recommended that these issues remain in the docket for further discussion and resolution.<sup>150</sup> On July 30, 2019, the Commission adopted Staff’s recommendations for the scope of UM 2000.<sup>151</sup>

---

<sup>146</sup> Honoré Decl., Ex. 7 at 9 (Docket No. UM 1610, Renewable Energy Coalition Response to Disputed Issues at 6 (Oct. 10, 2012)).

<sup>147</sup> Honoré Decl., Ex. 8 at 6 (Docket No. UM 1610, ALJ Ruling, Appendix A at 3 (Oct. 25, 2012)); *see also* Honoré Decl., Ex. 9 at 3 (Docket No. UM 1610, Staff’s Response to Disputed Issues at 3 (Oct. 10, 2012)).

<sup>148</sup> *In the Matter of Commission Investigation into PURPA Implementation*, Docket No. UM 2000, Order No. 19-051 (Feb. 19, 2019) (available at <https://apps.puc.state.or.us/orders/2019ords/19-051.pdf>).

<sup>149</sup> *See* Honoré Decl., Ex. 10 (Docket No. UM 2000, Draft White Paper (May 28, 2019)).

<sup>150</sup> *Id.* at 4-5 (Docket No. UM 2000, Draft White Paper at 17-18).

<sup>151</sup> Docket No. UM 2000, Order No. 19-254 at 1.

In April 2020, the QF trade associations proposed that “[t]he interconnection customer’s opportunities to hire third parties to perform interconnection studies” should be added to the issues list in UM 2032.<sup>152</sup> However, the ALJ in that docket agreed with Staff’s recommendation that this issue should be addressed in a separate generic interconnection investigation,<sup>153</sup> and on July 6, 2020, the Commission opened Docket UM 2111 to conduct this investigation.<sup>154</sup> Pursuant to the procedures in Docket No. UM 2111, all interested parties will be able to discuss this issue in more depth and determine whether there is a functional way for interconnection customers to offer input into the use of third-party contractors in the interconnection process. The issue is complicated and carries several long-term implications for public utilities.

As recognized by the parties and Commission in Docket Nos. AR 521 and UM 1601, and by the Commission in Order No. 19-218, the current rules do not permit applicants to demand to use third-party contractors in the interconnection process. Changes to existing rules and policy, if any, should be made on a going forward basis as the result of thorough investigation in Docket No. UM 2111.

**(c) In any event, PGE acted reasonably when it refused to allow Waconda to hire a third-party contractor to perform a system impact study.**

OAR 860-082-0060(9) does not include any reasonableness requirement; however, even if it did, Waconda’s second claim for relief should be denied because there is no genuine issue of material fact regarding whether PGE acted reasonably. Waconda is arguing that it is more “reasonable” to allow Waconda to hire a third party to complete the studies than to allow PGE to

---

<sup>152</sup> *In the Matter of Commission Investigation into the Treatment of Network Upgrade Costs for QFs*, Docket No. UM 2032, NIPPC, the Coalition and CREA Comments on Staff’s Proposed Issues List at 4 (May 4, 2020) (available at <https://edocs.puc.state.or.us/efdocs/HAC/um2032hac165051.pdf>).

<sup>153</sup> Docket UM 2032, ALJ Ruling Adopting Issues List at 4 (May 22, 2020) (available at <https://edocs.puc.state.or.us/efdocs/HDA/um2032hda15257.pdf>).

<sup>154</sup> *In the Matter of Commission Investigation into Interconnection Process and Policies*, Docket UM 2111, Order No. 20-211 (July 6, 2020) (available at <https://apps.puc.state.or.us/orders/2020ords/20-211.pdf>).

complete the studies because PGE allegedly missed interconnection deadlines and issued an inadequate feasibility study.<sup>155</sup> But as noted in Section IV(A), above, PGE's feasibility study and revised feasibility study provided all the information required by the rules and the study agreement, and any alleged errors in the study were immaterial and ultimately corrected by PGE. Further, as described in Section IV(C) below, PGE did not miss any interconnection deadlines.

Waconda also alleges that it was unreasonable for PGE to refuse to agree that Waconda could hire a third-party consultant to conduct the remaining studies because PGE allegedly has a history of missing interconnection deadlines and of providing inaccurate study results.<sup>156</sup> Waconda cannot rely on alleged missed deadlines and alleged inadequate study results in *other* interconnection proceedings. For the Commission to give any credence to Waconda's allegation of missed deadlines or inadequate study results in other interconnection proceedings, the Commission would be required to effectively adjudicate the facts in the absence of any pending complaints. This is highly impractical, potentially prejudicial and confusing, and entirely unnecessary. Regardless, PGE did not miss any interconnection deadlines or provide inadequate feasibility studies in connection with Waconda's interconnection request. PGE has complied with its obligations to Waconda, so there is no reason for the Commission to permit a fishing expedition into every interconnection application PGE has ever processed.

Because PGE has complied with the requirements of the interconnection process, there is no basis to conclude that it would be unreasonable for PGE to conduct the remaining studies or that it would be more reasonable to allow Waconda to hire a third-party consultant to conduct the remaining studies. And in any event, as the Commission has already decided in Docket No. UM

---

<sup>155</sup> See Am. Compl. at 4 and ¶¶ 151-62.

<sup>156</sup> *Id.* ¶¶ 156-57.



1967, Order No. 19-218, PGE is not required to engage in a reasonableness balancing test regarding who should complete the remaining interconnection studies—PGE has the right to refuse and to retain the responsibility to conduct the studies itself.<sup>157</sup>

**2. PGE has not failed to meet any duty with regard to an independent system impact study.**

Waconda also incorrectly alleges that PGE violated an unspecified duty by failing to provide Waconda with information so that Waconda’s consultant can conduct an independent system impact study.<sup>158</sup> There are several reasons why this claim must fail.

**(a) Waconda has not alleged that PGE has violated any specific rule or order.**

The first amended complaint alleges that “PGE’s failure to cooperate with Waconda Solar, by providing the necessary information and access to PGE’s system, violated Waconda Solar’s legal right to have an independent System Impact Study performed.”<sup>159</sup> But Waconda does not identify any rule, statute, or order that requires PGE to provide any specified information to Waconda within any specified time frame for the specific purpose of facilitating an independent system impact study. The only rule cited by Waconda related to an independent system impact study is OAR 860-082-0060(7)(h), which states that “[i]f the applicant provides an independent system impact study to the public utility, then the public utility must evaluate and address any alternative findings from that [independent system impact] study.” No part of the rule states that the utility must provide any specified information to the applicant, or do so under any specified schedule.

---

<sup>157</sup> See Docket No. UM 1967, Order No. 19-218 at 1.

<sup>158</sup> Am. Compl. ¶ 88.

<sup>159</sup> *Id.* ¶ 164.

At most, the rule impliedly bars a utility from preventing the interconnection applicant from performing an independent system impact study. But here, PGE has not prevented Waconda Solar from performing an independent system impact study. PGE has made it clear to Waconda that PGE is willing to provide system information to Waconda, if Waconda specifies the system information it seeks and executes a non-disclosure agreement.<sup>160</sup> In 2021, PGE posted to its OASIS website a process that PGE intends to follow if an interconnection applicant seeks to conduct an independent system impact study and seeks system information from PGE.<sup>161</sup> That process includes specific Standard System Information that PGE proposes to provide to an applicant if the applicant has notified PGE it intends to conduct an independent system impact study and has executed a non-disclosure agreement. PGE's posted independent system impact study process is an effort by PGE to address the fact that the Commission's rules do not state that a public utility must provide specific information to an applicant within a specific time frame upon request.

- (b) **Waconda has equivocated regarding whether it intends to conduct an independent system impact study, Waconda has not requested or executed a non-disclosure agreement to allow PGE to provide Waconda with confidential system information, and Waconda has not identified any specific information it seeks.**

Waconda's first amended complaint alleges: "on August 24, 2018, Waconda Solar informed PGE of its intent to have an independent System Impact Study performed under OAR 860-082-0060(7)(h) in addition to PGE's own study, and requested that PGE provide the existing system configuration."<sup>162</sup> Waconda's second claim for relief alleges: (1) that Waconda "has a right to have an independent System Impact Study completed [citing OAR 860-082-

---

<sup>160</sup> See e.g., Answer at 4; PGE's Sec. Mot. for Summ J. at 2, 31.

<sup>161</sup> Zappe Decl. ¶ 14 and Ex. 8.

<sup>162</sup> Am. Compl. ¶ 88.

0060(7)(h)]”;<sup>163</sup> (2) that “PGE has an obligation to provide reasonable information and reasonable access to its system so that an independent System Impact Study can be performed”;<sup>164</sup> and (3) that “PGE’s failure to cooperate with Waconda Solar, by providing the necessary information and access to PGE’s system, violated Waconda Solar’s legal right to have an independent System Impact Study performed.”<sup>165</sup>

Even if OAR 860-082-0060(7)(h) can be read as requiring that utilities provide certain information under certain circumstances, Waconda’s August 24, 2018 request that PGE provide its “system configuration” was too vague and ambiguous to have triggered any such requirement. And the request was contradicted by Waconda’s demand, contained in the same letter, that PGE agree to allow Waconda to hire a third-party consultant to conduct the system impact study and facilities study in lieu of PGE conducting those studies. If Waconda intended, on August 24, 2018, to hire consultants to conduct the Waconda system impact study in lieu of PGE conducting that study, then Waconda could not have also intended to conduct an independent system impact study, because the purpose of an independent system impact study is to provide alternative findings to the study conducted by the utility.

In any event, PGE did not refuse to provide Waconda with PGE system information to facilitate an independent system impact study, if Waconda ultimately decides it wants to conduct such a study. Instead, PGE has indicated to Waconda that PGE will provide system information if Waconda identifies the specific information it seeks and executes a non-disclosure agreement

---

<sup>163</sup> *Id.* ¶ 135.

<sup>164</sup> *Id.* ¶ 144.

<sup>165</sup> *Id.* ¶ 164.

(“NDA”) to protect PGE’s non-public system information, which PGE considers confidential and which may be proprietary and/or Critical Energy Infrastructure Information.<sup>166</sup>

After Waconda filed its complaint, PGE repeatedly stated that it was willing to evaluate any independent system impact study that Waconda provided, in accordance with the Commission’s rules. PGE also repeatedly stated that it would provide the system information and system access necessary for Waconda to perform an independent system impact study, if Waconda executed an NDA.

Further, in written communications over the course of the last several months, PGE has repeatedly informed Waconda that it will evaluate any independent system impact study that Waconda provides in accordance with the Commission’s rules, and PGE offered to provide system information and system access if Waconda would execute an NDA and identify the information and access that it seeks.<sup>167</sup> When responding to these inquiries from PGE, Waconda failed to state that it intends to perform an independent system impact study under the Commission’s rules without additional conditions or demands, Waconda failed to identify the system information and system access it seeks, and Waconda failed to even sign an NDA that is necessary for PGE to provide system information and system access.<sup>168</sup>

---

<sup>166</sup> See, e.g., PGE’s Sec. Mot. for Summ. J. at 31 (“If Waconda requests specific information from PGE for the identified purpose of conducting an independent system impact study, then PGE is willing to work in good-faith to provide Waconda with appropriate information subject to reasonable limits regarding relevance, breadth, burden of production, and provided that any sensitive or confidential commercial or system information can be and is protected through appropriate confidentiality agreement or protective order.”); Dodd Decl. Ex. 1 at 1-2 (June 23, 2021, letter from PGE to Waconda stating “PGE has not refused to provide Waconda with information or access necessary to allow Waconda to conduct an iSIS. PGE has repeatedly indicated that it is willing to provide Waconda with system information and system access necessary to allow Waconda to conduct an iSIS, if Waconda identifies the specific information it seeks to conduct an iSIS, and if Waconda enters into an appropriate confidentiality agreement to protect PGE’s confidential or proprietary information.”).

<sup>167</sup> Dodd Decl. Exs. 1, 3, 5, and 7.

<sup>168</sup> Dodd Decl. Exs. 2, 4, and 6.

In the recent letters exchanged by the parties, Waconda has taken the position that it is not willing to conduct an independent system impact study unless PGE is willing to agree to the term of Waconda's last settlement offer, or otherwise agree that its evaluation of any alternative findings in a Waconda independent system impact study will be conducted in a reasonable and good faith manner consistent with a Good Utility Practice standard of review.<sup>169</sup> PGE has informed Waconda that it does not agree to Waconda's last settlement proposal and that it does not agree to be bound by standards not stated or defined by the Commission's rules.<sup>170</sup> PGE has also stated that it intends to comply with all applicable rules and statutes, to evaluate any independent system impact study consistent with the Commission's rules, and that PGE has no intention of conducting any evaluation in bad faith, in an unreasonable manner, or in a manner that would be inconsistent with general principles of good utility practice.<sup>171</sup> Notwithstanding PGE's repeated efforts to obtain clarity regarding whether Waconda seeks to conduct an independent system impact study, and notwithstanding PGE repeatedly informing Waconda that it needs to execute an NDA before PGE can provide any system information, Waconda has not clearly stated that it seeks to conduct an independent system impact study without adding conditions not found in the Commission's rules, and Waconda has not executed the NDA provided by PGE, or identified any substantive concerns with PGE's proposed NDA. Thus, there is no genuine issue of material fact on whether PGE "refused" or "continues to refuse" to provide Waconda with information or access necessary to perform an independent system impact study.<sup>172</sup>

---

<sup>169</sup> *Id.*

<sup>170</sup> Dodd Decl. Ex. 3 at 3, Ex. 5 at 2, Ex. 7 at 2-3.

<sup>171</sup> Dodd Decl. Ex. 5 at 2, and Ex. 7 at 2-3.

<sup>172</sup> See Am. Compl. ¶¶ 94-95, 98, 100, 104.

In short, Waconda has never made any serious effort to engage in an independent system impact study. When asked to declare whether it wants to perform such a study, Waconda has conditioned its desire to conduct a study on terms not found in the Commission's rules, and when provided with an NDA to facilitate the exchange of information for an independent system impact study, Waconda has not executed the NDA. The Commission should not find PGE in violation of an implied duty to provide information when: 1) PGE has not refused to provide information; 2) Waconda has equivocated as to whether it wants to conduct the study; and 3) Waconda has not executed the NDA that would allow PGE to provide the information.

**(c) PGE has not refused to consent to Waconda hiring a third-party consultant to conduct an independent system impact study; PGE's consent is not required.**

It is important to distinguish between an *independent* system impact study and the primary study. OAR 860-082-0060(7) describes the primary system impact study. As described above, under ORS 860-082-0060(9), PGE has discretion: (i) to perform the primary system impact study itself; (ii) to hire a PGE consultant to conduct the primary system impact study; or (iii) to agree with the applicant that the applicant will hire a third-party consultant to conduct the primary system impact study. This is different from the concept of an "independent system impact study." OAR 860-092-0060(7)(h) states: "If an applicant provides an independent system impact study to the public utility, then the public utility must evaluate and address any alternative findings from that study." Any "*independent* system impact study" described in this regulation is in addition to

the primary study – that is why the results of an independent system impact study are referred to as *alternative findings*. They are an alternative to the primary studies conducted by the utility.<sup>173</sup>

The first amended complaint alleges that PGE has improperly withheld its consent to allow Waconda to hire a third-party consultant to complete an independent system impact study.<sup>174</sup> This is untrue. PGE has never objected to Waconda hiring a third party to conduct an independent system impact study. Indeed, PGE specifically told Waconda that it would “‘evaluate and respond’ to an independent system impact study as required by OAR 860-082-0060(7)(h)” if Waconda chose to conduct one.<sup>175</sup> PGE has no role to play with regard to whether Waconda hires a third party to conduct an independent system impact study. OAR 860-082-0060(9) does not address independent system impact studies and does not require that the utility agree that the applicant may hire a third party to conduct an independent system impact study.

**C. THIRD CLAIM: THE COMMISSION SHOULD DENY WACONDA’S THIRD CLAIM BECAUSE PGE DID NOT MISS ANY INTERCONNECTION APPLICATION DEADLINES.**

Waconda’s third claim alleges that PGE has missed interconnection deadlines and that, as a result, the Commission should order PGE to extend Waconda’s COD under its PPA.<sup>176</sup> The Commission should deny Waconda’s third claim for three independent reasons. First, PGE has not missed any interconnection deadlines. Second, Waconda is responsible for creating its own

---

<sup>173</sup> This is also why Waconda’s August 24, 2018, letter demanding both that PGE agree to allow Waconda to hire consultants to conduct the primary studies under OAR 860-082-0060(9), and that PGE provide “the system configuration” so that Waconda could conduct an independent system impact study under OAR 860-082-0060(7)(h) was inconsistent. If Waconda’s consultants conducted the primary studies under OAR 860-082-0060(9), then there would be no need for an independent system impact study because there would be no utility study against which Waconda’s independent system impact study could make alternative findings.

<sup>174</sup> Am. Compl. ¶¶ 147 (“PGE violated its duty of good faith ... when it unreasonably withheld its consent to allow Waconda Solar hire a third-party consultant to ... complete an independent System Impact Study”) and 148 (“PGE violated its duty to act reasonably ... when it unreasonably withheld its consent to allow Waconda Solar hire a third-party consultant to ... complete an independent System Impact Study”).

<sup>175</sup> Dodd Decl. Ex. 3 at 8 (July 30, 2021, letter from PGE to Waconda at 8).

<sup>176</sup> Am. Compl. ¶¶ 166-81 and at 30 (Prayer for Relief ¶¶ 5 and 12).

timing dilemma by selecting an overly aggressive COD before Waconda obtained any interconnection study estimating the time required to interconnect the project, and by refusing to either execute a facilities study agreement or move forward with an independent system impact study. Third, the Commission does not have the authority to grant the relief requested by Waconda because PURPA prohibits the Commission from modifying the terms of an executed and effective QF PPA.

**1. PGE has not missed any interconnection deadlines.**

Waconda asks the Commission to issue an order “[f]inding PGE in violation of its obligation to meet interconnection application deadlines”<sup>177</sup> and because its interconnection process “has slowed over time.”<sup>178</sup> Specifically, Waconda alleges that PGE violated the Commission’s rules by not notifying Waconda that its interconnection application was complete within ten business days of PGE receiving the application.<sup>179</sup> Waconda also alleges that PGE failed to make reasonable, good-faith efforts to follow the schedule set forth in the feasibility study agreement.<sup>180</sup> And Waconda alleges that PGE did not respond to Waconda’s questions about the feasibility study within a reasonable amount of time.<sup>181</sup> As relief for these alleged violations, Waconda asks the Commission to order PGE to “grant an extension of Waconda Solar’s power purchase agreement commercial operation date and termination date to account for the delayed in-service date PGE caused.”<sup>182</sup>

---

<sup>177</sup> Am. Compl. at 30 (Prayer for Relief ¶ 5).

<sup>178</sup> See *id.* ¶ 87.

<sup>179</sup> *Id.* ¶¶ 170-71.

<sup>180</sup> *Id.* ¶ 177.

<sup>181</sup> *Id.* ¶ 179.

<sup>182</sup> *Id.* at 30 (Prayer for Relief ¶ 12).



The Commission should deny this claim as a matter of law because there are no material facts in dispute, and the facts before the Commission demonstrate that PGE did not miss any interconnection deadlines, did not fail to meet the schedule established by the feasibility study agreement, and did not take an unreasonable amount of time to respond to Waconda's questions about the feasibility study.

**(a) Acknowledgment of Waconda's interconnection application was timely.**

The interconnection process can begin with a "pre-application process" during which the potential applicant can seek information from the utility.<sup>183</sup> In this case, Waconda did not request any information from PGE under the pre-application process.

When an applicant forgoes the pre-application process, it moves directly to filing an interconnection application.<sup>184</sup> Waconda submitted an interconnection application to PGE on March 20, 2018.<sup>185</sup> Under the Commission's rules, PGE then had 10 business days (*i.e.*, until April 3, 2018) to provide Waconda with notice as to "whether the application is complete."<sup>186</sup> On March 27, 2018, PGE timely provided Waconda with written notice that the application appeared to be complete.<sup>187</sup>

PGE's March 27, 2018 email to Waconda stated:

We are sending this notification to inform you that the Tier 4 Small Generator Facility Interconnection Application for the following projects has been received.

Waconda Solar LLC

---

<sup>183</sup> See OAR 860-082-0020 (Commission small generator interconnection rule entitled "Pre-Application Process").

<sup>184</sup> OAR 860-082-0025(1)(a) ("A person proposing to interconnect a new small generator facility to a public utility's transmission or distribution system must submit an application to the public utility.").

<sup>185</sup> Am. Compl. ¶ 10; Answer ¶ 10.

<sup>186</sup> OAR 860-082-0025(7)(a) ("Within 10 business days of receipt of an application to interconnect a small generator facility, the interconnecting public utility must provide written notice to the applicant stating whether the application is complete.").

<sup>187</sup> Answer ¶ 12; Zappe Decl. ¶ 3 and Ex. 1 at 1 (March 27, 2018 email from PGE to Waconda).

From our preliminary review, the application appears complete.<sup>188</sup>

After PGE sent this email, both PGE and Waconda proceeded with the interconnection application process in a manner consistent with the shared understanding that the application was complete. PGE and Waconda scheduled a scoping meeting<sup>189</sup> and PGE assigned the application an interconnection queue position.<sup>190</sup> PGE assigns a queue position and schedules a scoping meeting only if the application is deemed complete.<sup>191</sup> If PGE had concluded that the application was not complete, then under OAR 860-082-0025(7)(a)(A), PGE would have provided Waconda “with a detailed list of the information needed to complete the application.”<sup>192</sup>

Five business days after PGE received Waconda’s interconnection application, PGE notified Waconda that PGE considered the application to be complete.<sup>193</sup> PGE then assigned the application a queue position and scheduled a scoping meeting consistent with finding the application complete.<sup>194</sup> Waconda raised no objection to PGE’s approach, did not request any clarification of the March 27, 2018 email, and never suggested that PGE failed to provide any required notice until September 28, 2018, when Waconda filed its original complaint.<sup>195</sup>

There is no basis to conclude that PGE failed to provide timely notice that Waconda’s application was complete, or that the parties did not understand PGE’s March 27, 2018 notice as deeming the application complete. The Commission should therefore reject Waconda’s assertion

---

<sup>188</sup> *Id.*

<sup>189</sup> Am. Compl. ¶ 13; Answer ¶ 13; Zappe Decl. ¶ 4 and Ex 2 (April 5, 2018 email exchange between PGE and Waconda).

<sup>190</sup> Am. Compl. ¶ 11 and Attachment B at 3 (Feasibility Study at 3); Answer ¶ 11; Zappe Decl. ¶ 3.

<sup>191</sup> OAR 860-082-0025(7)(a)(A); OAR 860-082-0025(7)(b) (“Once the public utility deems an application to be complete, the public utility must assign the application a queue position.”).

<sup>192</sup> OAR 860-082-0025(7)(a)(A).

<sup>193</sup> See Answer ¶ 21; Zappe Decl. ¶ 3 and Ex. 1 at 1 (March 27, 2018 email from PGE to Waconda).

<sup>194</sup> Answer ¶¶ 11, 13; Zappe Decl. ¶¶ 3-4 and Ex. 2 (April 5, 2018 email exchange between PGE and Waconda).

<sup>195</sup> Complaint at 23.

in the first amended complaint that “PGE violated the Commission’s rules by failing to notify Waconda Solar that its interconnection application was complete within 10 business days.”<sup>196</sup>

**(b) The scoping meeting was timely.**

After PGE provided Waconda with notice that the application was complete on March 27, 2018,<sup>197</sup> PGE then had 10 business days to schedule a scoping meeting (*i.e.*, until April 10, 2018).<sup>198</sup> The rules permit PGE and Waconda to agree to reasonable extensions to any interconnection deadline.<sup>199</sup> On April 5, 2018, PGE sent Waconda an email proposing a scoping meeting on April 9, 2018, or April 11, 2018.<sup>200</sup> The same day, Waconda responded by email that it preferred to hold the scoping meeting on April 11, 2018.<sup>201</sup>

On April 11, 2018, the parties held a scoping meeting by means of a conference call.<sup>202</sup> While this meeting occurred 11 business days after the notice of complete application, Waconda requested the date and therefore requested a one-business-day extension of the 10-business day deadline.<sup>203</sup> As a result, the April 11, 2018 scoping meeting was timely under the Commission’s small generator interconnection rules.

**(c) The feasibility study was timely.**

The rules provide that PGE had five business days after the April 11, 2018 scoping meeting within which to provide Waconda with an executable feasibility study agreement.<sup>204</sup> PGE timely

---

<sup>196</sup> Am. Compl. ¶ 171.

<sup>197</sup> Answer ¶ 21; Zappe Decl. ¶ 3 and Ex. 1 at 1 (March 27, 2018 email from PGE to Waconda).

<sup>198</sup> OAR 860-082-0060(5) (“A public utility must schedule a scoping meeting within 10 business days after notifying an applicant that its application is complete.”).

<sup>199</sup> OAR 860-082-0010(2) (“A public utility and an applicant or interconnection customer may agree to reasonable extensions to required timelines in these rules without requesting a waiver from the Commission.”).

<sup>200</sup> Zappe Decl. ¶ 4 and Ex. 2 at 1-2 (April 5, 2018 email exchange between PGE and Waconda).

<sup>201</sup> *Id.*

<sup>202</sup> Am. Compl. ¶ 13; Answer ¶ 13; Zappe Decl. ¶ 4.

<sup>203</sup> *See* Zappe Decl. ¶ 4 and Ex. 2 at 1 (April 5, 2018 email exchange between PGE and Waconda).

<sup>204</sup> OAR 860-082-0060(6) (“If a public utility reasonably concludes that an adequate evaluation of an application requires a feasibility study, then the public utility must provide the applicant with an executable feasibility study agreement within five business days of the date of the scoping meeting.”).

provided an executable feasibility study agreement to Waconda on the next business day, April 12, 2018.<sup>205</sup> Waconda executed the feasibility study agreement on April 17, 2018,<sup>206</sup> and PGE received Waconda's feasibility study deposit on April 19, 2018.<sup>207</sup> PGE then executed the feasibility study agreement on April 26, 2018.<sup>208</sup>

Under the terms of Attachment B to the feasibility study agreement, Waconda and PGE agreed that PGE would have "at least 60 business days to complete the study from the time [PGE] receive[s] both the signed study agreement and the initial study deposit of \$1000.00."<sup>209</sup> Waconda signed the study agreement on April 17, 2018,<sup>210</sup> and PGE received the study deposit on April 19, 2018.<sup>211</sup> This means that PGE had at least 60 business days from April 19, 2018, or until July 16, 2018, to provide Waconda with the results of the feasibility study. PGE completed the feasibility study on July 10, 2018, and timely transmitted the results to Waconda on the same day.<sup>212</sup> PGE therefore provided Waconda the feasibility study 56 business days after PGE received the study deposit and 58 business days after Waconda executed the feasibility study agreement, which was within the 60-business day deadline.

---

<sup>205</sup> Am. Compl. ¶ 15; Answer ¶ 15.

<sup>206</sup> Am. Compl. ¶ 16; Answer ¶ 16 and Ex. A at 3 (Feasibility Study Agreement at 3).

<sup>207</sup> Am. Compl. ¶ 16 (alleging deposit check was mailed to PGE on April 17, 2018); Zappe Decl. ¶ 5 (stating deposit was received by PGE on April 19, 2018).

<sup>208</sup> Answer, Ex. A at 3 (Feasibility Study Agreement at 3).

<sup>209</sup> *Id.* at 2 and 5 (Section 7 of the feasibility study agreement provides that the study will be completed and the results transmitted to the applicant within 60 calendar days after the agreement is signed by both parties, unless an alternate schedule has been agreed to by the parties, and provides that Attachment B is incorporated as part of the agreement. Attachment B states that "PGE will need at least 60 business days to complete the study from the time we [PGE] receive both the signed study agreement and the initial study deposit of \$1,000.00").

<sup>210</sup> Am. Compl. ¶ 16; Answer ¶ 16 and Ex. A at 3 (Feasibility Study Agreement at 3).

<sup>211</sup> Zappe Decl. ¶ 5.

<sup>212</sup> *Id.* ¶ 6; Am. Compl. ¶ 22 and Attachment B (Feasibility Study); Answer ¶ 22 and Ex. B (July 10, 2018 email from PGE to Waconda).

**(d) The system impact study was timely.**

Under the rules, after PGE provided Waconda with the feasibility study results on July 10, 2018, PGE then had five business days to provide Waconda with an executable system impact study agreement.<sup>213</sup> PGE timely provided an executable system impact study agreement to Waconda on July 10, 2018, the same day it completed the feasibility study and transmitted the study results to Waconda.<sup>214</sup>

Waconda executed the system impact study agreement on July 27, 2018, and PGE executed the study agreement on August 10, 2018.<sup>215</sup> Under the terms of the executed system impact study agreement, PGE had 60 business days from the date the agreement was executed by both parties (*i.e.*, until November 6, 2018) to complete the system impact study and provide the results to Waconda.<sup>216</sup> PGE timely completed the system impact study and transmitted the results to Waconda on October 25, 2018 (which was after Waconda filed its original complaint, but before PGE filed its answer to the original complaint).<sup>217</sup>

**(e) PGE responded to Waconda's questions regarding the feasibility study results within a reasonable period.**

On July 12, 2018, Waconda sent PGE an email asking questions about the feasibility study results and requesting additional information.<sup>218</sup> Waconda sent this email to PGE after PGE had provided Waconda with the feasibility study results and an executable system impact study

---

<sup>213</sup> OAR 860-082-0060(7) ("If a public utility is required to perform a system impact study ... then the public utility must provide the applicant with an executable system impact study agreement within five business days of completing the feasibility study ....").

<sup>214</sup> Am. Compl. ¶ 35; Answer ¶ 35 and Ex. B (July 10, 2018 email from PGE to Waconda); Zappe Decl. ¶ 6.

<sup>215</sup> Answer, Ex. C at 3 (System Impact Study Agreement at 3).

<sup>216</sup> *Id.* at 2 (Section 6 of the System Impact Study Agreement states in relevant part: "The System Impact Study shall be completed and the results transmitted to the Applicant within sixty (60) business days after this Agreement is signed by the Parties unless otherwise agreed to as part of this Agreement.").

<sup>217</sup> Zappe Decl. ¶ 7; Am. Compl., Attachment E (System Impact Study); Answer at 1.

<sup>218</sup> Am. Compl. ¶ 35; Answer ¶ 35 and Ex. D (July 12, 2018 email from Waconda to PGE).

agreement, but before the parties had executed the system impact study agreement. There is no specified process under the interconnection rules for the applicant to ask questions or request additional information about the feasibility study results. As a result, there is no deadline specified by the rules by which PGE was required to provide a response to Waconda's July 12, 2018 email. PGE responded and provided additional and clarifying information on July 27, 2018, which was 11 business days after Waconda sent its questions and request for additional information.<sup>219</sup>

PGE's response was timely under the circumstances. Waconda's July 12, 2018 email asked eight questions and made two additional information requests.<sup>220</sup> Considering that PGE was processing many pending interconnection requests and considering that the rules typically allow the utility 60 business days to conduct studies and provide results, there is no basis to conclude that it was unreasonable for PGE to respond to Waconda's July 12 email within 11 business days.

**(f) Waconda requested that PGE provide a revised set of feasibility study results and PGE did so within a reasonable period.**

On the evening of July 27, 2018, the same day that PGE provided a written response to Waconda's July 12, 2018 questions, Waconda sent PGE an email requesting that PGE provide a revised or updated set of feasibility study results to "correct the errors" identified in the original set of study results.<sup>221</sup> Earlier on the same day, July 27, 2018, Waconda executed the system impact study agreement.<sup>222</sup> There is no specified process under the Commission's interconnection rules for an applicant to request, or the utility to provide, a revised set of study results to provide clarifications or correct identified errors in the original study. As a result, there was no requirement

---

<sup>219</sup> Am. Compl. ¶ 44; Answer ¶ 44 and Ex. F (July 27, 2018 email from PGE to Waconda).

<sup>220</sup> Answer, Ex. D (July 12, 2018 email from Waconda to PGE).

<sup>221</sup> Am. Compl. ¶ 48; Answer ¶ 48 and Ex. G (July 27, 2018 9:43 PM email from Waconda to PGE).

<sup>222</sup> Am. Compl. ¶ 40; Answer ¶ 40 and Ex. E (July 27, 2018 3:45 PM email from Waconda to PGE forwarding executed system impact study agreement and stating that Waconda was returning the executed agreement "solely to preserve Waconda Solar's position in the interconnection queue."); *see also* Answer, Ex. C at 1 and 3 (System Impact Study Agreement at 1 and 3, demonstrating that Waconda executed the agreement on July 27, 2018).

that PGE agree to provide a revised feasibility study and no deadline for doing so. Waconda had agreed to proceed to the next step in the process by executing the system impact study agreement. That triggered a new timeline for PGE to provide Waconda with the results of the system impact study. Despite the lack of a requirement or deadline under the rules, PGE issued a revised feasibility study on August 16, 2018—25 business days after Waconda requested a revised set of study results—that incorporated the corrections and information originally communicated to Waconda on July 27, 2018.<sup>223</sup>

Again, PGE’s response was timely under the circumstances. There was no applicable deadline under the rules, and PGE was already working on the system impact study. There is no basis to conclude that it was unreasonable for PGE to accommodate Waconda’s request and issue a revised set of feasibility study results 25 business days after PGE received Waconda’s request.

Because PGE has met all applicable interconnection deadlines, the Commission should deny Waconda’s third claim for relief, which alleges that PGE missed interconnection deadlines.

**2. Waconda created its own timing dilemma by selecting an overly aggressive COD and by refusing to execute a facilities study agreement.**

The Commission should also deny Waconda’s third claim because Waconda is solely responsible for any chance it will miss its selected COD. Waconda selected an overly aggressive COD before Waconda had obtained any interconnection study results or any estimate of the time required to interconnect the project. It appears Waconda selected that early COD in an effort to “lock in” preferable rates before a rate change on May 23, 2018. Waconda should have been aware of the risks associated with its decision. As a result of its gamble, Waconda selected an overly

---

<sup>223</sup> See Am. Compl. ¶ 52 and Attachment D (Revised Feasibility Study); Answer ¶ 52.

aggressive COD, which was revealed as unrealistic as soon as Waconda obtained PGE's feasibility study results and PGE's preliminary estimate of the time required to interconnect the project.

Waconda could have waited until it obtained more information from PGE before executing a PPA. For example, Waconda could have waited until after it received one or more rounds of interconnection studies from PGE before executing a PPA. Instead, Waconda executed its PPA on May 21, 2018, after the parties executed the feasibility study agreement in April 2018, but before PGE timely completed the feasibility study and transmitted the study results to Waconda on July 10, 2018.<sup>224</sup> Further, even though Waconda had the right to select a COD that is as much as 36 months after the PPA effective date (*i.e.*, Waconda could have selected a commercial operation date of approximately June 4, 2021), Waconda instead chose a COD that was only 20 months after the PPA effective date (February 1, 2020).<sup>225</sup>

Waconda was in control of the timing of its PPA effective date, the timing of its COD, and the timing of its interconnection study process. Waconda could have started its interconnection study process earlier, deferred entering into a PPA until a later date, or selected a later COD. If Waconda had selected a COD 36-months from the PPA effective date, or if Waconda had waited until it had more information before executing a PPA, then Waconda would not be facing the same timing dilemma it is facing today. The Commission should not grant the relief requested by the third claim when the harm feared by Waconda is the result of its own actions in selecting an aggressive COD.

---

<sup>224</sup> Am. Compl. ¶¶ 16, 19, and 22; Answer ¶¶ 16, 19, and 22; Zappe Decl. ¶ 6.

<sup>225</sup> Docket No. RE 143, Waconda PPA at 6 (Section 2.2.2 states, "By February 1, 2020 Seller ... shall have established the Commercial Operation Date."); *see* Docket No. UM 1610, Order No. 15-130 at 2 (Apr. 16, 2015) ("The stipulating parties agree that QFs can select a scheduled COD anytime within three years of contract execution and that a QF can elect a scheduled COD that is more than three years from contract execution if the QF can establish that a period in excess of three years is reasonable and necessary and the utility agrees to the scheduled COD.") (available at <https://apps.puc.state.or.us/orders/2015ords/15-130.pdf>).



Waconda is further responsible for its own timing dilemma because Waconda has refused to move forward with its interconnection process while its complaint proceeding has been pending. Waconda could be much closer to an eventual commercial operation date than it is today, if Waconda had either: (1) executed the October 2019 facilities study agreement so that PGE could complete the facilities study for the proposed interconnection; or (2) requested and executed a non-disclosure agreement so that Waconda could receive system information and move forward with an independent system impact study.

The Commission's small generation interconnection rules are clear. They provide that an interconnection applicant must execute a facilities study agreement within 15 business days of the applicant receiving the study or the application is deemed withdrawn.<sup>226</sup> PGE provided Waconda with a revised system impact study and an executable facilities study agreement on October 25, 2019. Waconda has not executed the facilities study, and Waconda has not petitioned the Commission for waiver of OAR 860-082-0060(8)(c). The Commission's rules also clearly provide that if an interconnection applicant provides an independent system impact study to the public utility, then the public utility must evaluate and address any alternative findings from that study.<sup>227</sup> Waconda has not requested a NDA, or execute the NDA provided by PGE, so that Waconda could obtain the information it needs to conduct an independent system impact study. The Commission's rules do not allow an interconnection applicant to refuse to move forward with the study process and to refuse to move forward with an independent system impact study, and to then demand more time under its power purchase agreement because the applicant's interconnection process is not completed.

---

<sup>226</sup> OAR 860-082-0060(8)(c).

<sup>227</sup> OAR 860-082-0060(7)(h).

**3. The Commission lacks the authority to order a change in the terms of an executed PURPA PPA.**

The Commission should further deny Waconda's third claim because the Commission lacks the authority to grant the relief requested. Section 210(e) of PURPA exempts QFs from "utility-type" regulation by state utility commissions.<sup>228</sup> As a practical matter, the courts have held that the prohibition against "utility-type regulation" means that a state commission cannot order the modification of the terms and conditions contained in an executed and effective power purchase agreement between a utility and a QF.<sup>229</sup>

The Commission has recognized this limitation. In Docket No. UM 1894, Order No. 18-025, the Commission considered its authority to interpret the terms of a standard PPA entered into under PURPA.<sup>230</sup> The Commission concluded that it has the authority to interpret the terms of a QF PPA, but the Commission expressly recognized: "We do not have the authority to alter the terms of the contract, or its established avoided cost prices, once it is executed."<sup>231</sup>

Under the third claim for relief, Waconda asks the Commission to order a change in two key terms in its fully executed and effective QF PPA: the scheduled COD and the termination date.<sup>232</sup> Because the Commission cannot engage in "utility-type" regulation of an executed QF PPA, the Commission lacks the authority to modify the scheduled commercial operation date or the termination date, and the third claim for relief should be denied.

---

<sup>228</sup> See 16 U.S.C. § 824a-3(c)(1) and 18 C.F.R. § 292.602(c)(1).

<sup>229</sup> See e.g., *Freehold Cogeneration Assocs., L.P. v. Bd. Of Reg. Comm'rs of State of N.J.*, 44 F3d 1178, 1192 (3d Cir. 1995) (state agency modification of an executed PURPA power purchase agreement violates the PURPA § 210(e) prohibition on "utility-type" regulation of qualifying facilities).

<sup>230</sup> *In the Matter of Portland Gen. Elec. Co. v. Pacific Northwest Solar, LLC*, Docket No. UM 1894, Order No. 18-025 (Jan. 25, 2018) (available at <https://apps.puc.state.or.us/orders/2018ords/18-025.pdf>).

<sup>231</sup> *Id.* at 4.

<sup>232</sup> Am. Compl. at 30 (Prayer for Relief ¶¶ 5 and 12).

**D. FOURTH CLAIM: THE COMMISSION SHOULD DENY WACONDA’S FOURTH CLAIM BECAUSE PGE DID NOT SUBJECT WACONDA TO UNDUE OR UNREASONABLE PREJUDICE.**

PGE also asks the Commission to deny Waconda’s fourth claim for relief. Waconda’s fourth claim for relief seeks a determination from the Commission that PGE subjected Waconda to undue or unreasonable prejudice based on Waconda’s allegations that: (1) PGE did not process Waconda’s interconnection application in a timely manner;<sup>233</sup> (2) PGE hired third-party consultants to complete its own interconnection studies or for other interconnection applications;<sup>234</sup> and (3) PGE refused to consent to allow Waconda to hire third-party consultants to complete interconnection studies.<sup>235</sup>

**1. PGE acted within its authority and discretion under the applicable interconnection rules.**

As shown above, PGE has processed Waconda’s interconnection application in a timely manner<sup>236</sup> and PGE did not violate the rules when it refused to agree to Waconda hiring a third party to complete the interconnection studies.<sup>237</sup>

The rules also make clear that PGE is entitled to exercise its discretion over when to use its own third-party consultants. The first sentence of OAR 860-082-0060(9) provides that “The public utility may contract with a third-party consultant to complete a feasibility study, system impact study, or facilities study.”<sup>238</sup> That sentence does not require PGE to obtain the applicant’s approval before PGE uses its own consultant to assist with studies. PGE therefore acts well within

---

<sup>233</sup> *Id.* ¶ 187.

<sup>234</sup> *Id.* ¶ 188.

<sup>235</sup> *Id.* ¶ 189.

<sup>236</sup> *See* Section IV(C) above.

<sup>237</sup> *See* Section IV(B) above.

<sup>238</sup> OAR 8606-082-0060(9).

its authority when it decides whether to use its own third-party consultant, regardless of the applicant's opinion regarding that decision.

**2. PGE cannot violate ORS 757.325 by complying with the authority and discretion granted to it by the Commission through the interconnection rules.**

If a utility complies with applicable interconnection rules promulgated by the Commission, then the utility cannot also be in violation of ORS 757.325. ORS 757.325 is a general enabling statute that states that no public utility “shall make or give undue or unreasonable preference or advantage to any particular person.”<sup>239</sup> A practice authorized by the Commission cannot constitute “undue” or “unreasonable” preference. To the extent the statute requires a utility to act reasonably or fairly with respect to applicants, the Commission has already taken that into account in the formal rulemaking process.

When the Commission enacted the regulations in OAR Chapter 860, Division 082, it determined how the utility must act under certain circumstances, when an applicant has the right to information or input throughout the process, and when the utility has discretion and control over its decision-making process. In Docket No. UM 1967, the Commission determined that those rules do not give the Commission the authority to direct a utility to hire a third-party consultant.<sup>240</sup> Allowing an applicant to sue a utility under ORS 757.325 every time the applicant disagrees with a decision that has been placed within the utility's discretion would upend the rules and the interconnection process.

---

<sup>239</sup> ORS 757.325(1).

<sup>240</sup> Docket No. UM 1967, Order No. 19-218 at 25 (“We do not interpret OAR 860-082-0060(8)(f) as either requiring that PGE reasonably exercise its discretion to agree to, or indicating that we have the authority to direct PGE to, hire a third-party consultant to complete Sandy River's interconnection facilities and system upgrades.”).

The Commission's rules authorize the utility to conduct the required studies.<sup>241</sup> The rules further authorize the utility to hire its own consultant to assist or to conduct the required studies on the utility's behalf.<sup>242</sup> The rules do not require that the utility obtain the applicant's approval before the utility elects to hire its own consultant. Finally, the rules provide that the utility and the applicant *may* agree that the applicant will hire a third party to conduct the studies, but the rules do not require either the utility or the applicant to agree to this alternative approach.<sup>243</sup> Under this construct established by the Commission's own rules, it cannot be an act of discrimination under ORS 757.325 for the utility (or the applicant) to exercise the discretion entrusted to it under the rules.

The rules do not require the utility to use its own third-party contractor in every case if the utility uses its third-party contractor in one particular case. Likewise, the rules do not require the utility to agree to allow the applicant to hire a third-party consultant to conduct the studies if the utility agreed to allow a different applicant to hire a third-party consultant to conduct studies in a different case. By attempting to inappropriately apply ORS 757.325 to the Commission's interconnection rules, Waconda is attempting to remove from the rules the very discretion they establish to treat different interconnection requests differently. The Commission should deny this request as it would invalidate the flexibility and discretion created by the Commission's rules.

Waconda's fourth claim for relief must be denied because PGE has at all times acted within the confines of the interconnection rules.

---

<sup>241</sup> OAR 860-082-0060(6); OAR 860-082-0060(7); OAR 860-082-0060(8).

<sup>242</sup> OAR 860-082-0060(9) ("The public utility may contract with a third-party consultant to complete a feasibility study, system impact study, or facilities study.").

<sup>243</sup> *Id.* ("A public utility and an applicant may agree in writing to allow the applicant to hire a third-party consultant to complete a feasibility study, system impact study, or facilities study, subject to public utility oversight and approval.").

**E. THE COMMISSION'S ENABLING STATUTES AND THE PARTIES' CONTRACTS PROVIDE NO BASIS FOR RELIEF.**

In the first amended complaint, Waconda alleges that PGE's conduct in the interconnection study process violated the general standards of reasonableness and good faith from the Commission's enabling statutes and the parties' contracts.<sup>244</sup> But these general obligations do not supplement or alter PGE's duties under the issue-specific rules governing the interconnection process. In Order No. 19-218, the Commission addressed analogous claims based on the Commission's general enabling statutes (ORS 756.040 and ORS 757.020) and the contractual duty of good faith from the parties' PPA and interconnection study agreements.<sup>245</sup> Although the Commission rejected the new claims because the complainant had not pleaded them, the Commission noted that "the bar is high to apply these general obligations to circumstances in which we have addressed a utility's obligations more directly in specific rules."<sup>246</sup> As discussed below, Waconda has not met the "high" bar necessary to apply these same "general obligations" to the "specific rules" that directly address the interconnection study process.

**1. Waconda has no contractual right to a study process that differs from what is required by 860-082-0060.**

Waconda's invocation of the duty of good faith implied in its PPA and interconnection study agreements is meritless. The duty of good faith and fair dealing protects the parties' "*objectively* reasonable expectation[s]."<sup>247</sup> The objectively reasonable contractual expectations are defined by the express contract terms and pertinent laws.<sup>248</sup> Thus, the "obligation of good faith

---

<sup>244</sup> See Am. Compl. ¶¶ 119, 121, 122.

<sup>245</sup> Docket No. UM 1967, Order No. 19-218 at 17-18, 25.

<sup>246</sup> *Id.* at 25.

<sup>247</sup> *Pac. First Bank v. New Morgan Park Corp.*, 319 Or 342, 354 (1994) (emphasis added).

<sup>248</sup> *Wegroup PC / Architects & Planners v. State*, 131 Or App 346, 353 (1994) ("The obligation of good faith cannot vary the substantive terms of a contract or pertinent statute, or provide relief from an act that is expressly permitted by contract or statute.").

does not vary the substantive terms of the bargain or of the statute, nor does it provide a remedy for an unpleasantly motivated act that is expressly permitted by contract or statute.”<sup>249</sup>

Here, Waconda had no objectively reasonable contractual expectation that it would receive an interconnection study process that differed from what is described in the pertinent regulations. The PPA contemplates the execution of a separate “Generation Interconnection Agreement” that will “provid[e] for the construction, operation, and maintenance of interconnection facilities.”<sup>250</sup> The relevant interconnection study agreements all expressly incorporate the pertinent rules. The feasibility study agreement states that the feasibility study will be performed “consistent with OAR 860-082-0060(6).”<sup>251</sup> Similarly, the system impact study agreement states that the feasibility study will be performed “consistent with OAR 860-082-0060(7).”<sup>252</sup> Both study agreements also provide that in the event of any conflict between the agreements and the rules, the rules will prevail.<sup>253</sup>

The implied duty of good faith is not an independent basis for relief because the contract expressly incorporated the rules themselves. Where a contract incorporates a pertinent regulation, the parties have no objectively reasonable expectation for anything other than what is provided in the regulation. In *Wegroup PC / Architects & Planners v. State*, the state contracted with an architectural firm for the design of a prison.<sup>254</sup> The parties’ contract provided that the firm would be paid a lump sum for the design work.<sup>255</sup> Midway through the project, the state requested

---

<sup>249</sup> *U.S. Nat. Bank of Oregon v. Boge*, 311 Or 550, 567 (1991).

<sup>250</sup> Docket No. RE 143, Waconda PPA at 3 (Section 1.11).

<sup>251</sup> Answer, Ex. A at 1 (Feasibility Study Agreement ¶ 2).

<sup>252</sup> *Id.*, Ex. C at 1 (System Impact Study Agreement ¶ 2).

<sup>253</sup> *Id.*, Ex. A at 1 (Feasibility Study Agreement ¶ 1) and Ex. C at 1 (System Impact Study Agreement ¶ 1).

<sup>254</sup> *Wegroup PC / Architects*, 131 Or App at 348 (“The obligation of good faith cannot vary the substantive terms of a contract or pertinent statute, or provide relief from an act that is expressly permitted by contract or statute.”) (internal citation omitted).

<sup>255</sup> *Id.*

changes to the design.<sup>256</sup> Given the project’s “demanding timelines” the firm began work immediately, and then billed the state for this extra work.<sup>257</sup> The state refused to pay, citing a statute and regulations that mandated that amendments to construction contracts with the state be agreed to in writing *before* work begins.<sup>258</sup> The trial court granted summary judgment to the state on the firm’s claim for breach of the duty of good faith.<sup>259</sup> The Court of Appeals affirmed, holding that the duty of good faith did not require the state to pay the contractor for the additional work because “[s]uch a duty would . . . be flatly inconsistent with the applicable public contracting statutes and rules.”<sup>260</sup>

The same is true here. In a detailed body of regulations, the Commission articulated the specific contents for the interconnection studies, the specific deadlines for the interconnection process, and the amount of discretion that PGE has in permitting a third-party consultant to perform the interconnection studies.<sup>261</sup> The parties’ contracts expressly incorporated this body of regulations. Waconda cannot alter the requirements of these regulations by arguing that “good faith” required PGE to provide more detailed studies, meet some other deadlines, or accept a consultant of Waconda’s choosing.

**2. Waconda has no statutory right to a study process that differs from what is provided by OAR 860-082-0060.**

The Commission’s general enabling statutes also do not provide a basis for relief. ORS 756.040 and ORS 757.020 contain general language that does not supplant the issue-specific regulations of OAR 860-082-0060. ORS 756.040 does not proscribe or prescribe specific utility

---

<sup>256</sup> *Id.* at 348-49.

<sup>257</sup> *Id.* at 351.

<sup>258</sup> *Id.*

<sup>259</sup> *Id.* at 349.

<sup>260</sup> *Id.* at 353.

<sup>261</sup> OAR 860-082-0060.



conduct but gives the Commission regulatory and adjudicative authority to protect utility customers and the public from “unjust and unreasonable exactions and practices and to obtain for them adequate service at fair and reasonable rates.”<sup>262</sup> ORS 757.020 similarly provides that a public utility must “furnish adequate and safe service, equipment and facilities, and the charges made by any public utility for any service rendered or to be rendered in connection therewith shall be reasonable and just, and every unjust or unreasonable charge for such service is prohibited.”<sup>263</sup>

Preliminary, ORS 757.020 is inapplicable because it covers reasonable “charges” for “service, equipment and facilities.”<sup>264</sup> Waconda does not challenge the reasonableness of any relevant charges.

Further, as described above, the Commission has issued specific rules implementing the abstract obligations from ORS 756.040. When an agency’s enabling statute is inexact, the agency has discretion to “effectuate[] the statutory policy . . . either by rule or by decision in a specific case.”<sup>265</sup> Where an agency issues a rule effectuating the policy from its enabling statute, that rule is its exercise of discretion and the agency must follow the rule notwithstanding the broader, more general grant of authority.<sup>266</sup> OAR 860-082-0060 lists as its implementing authority ORS 756.040.<sup>267</sup> Thus, OAR 860-082-0060 is the Commission’s statement of reasonable practice in the interconnection study process. The general obligations in these statutes do not provide a separate, free-standing requirement that utilities comply with an interconnection process that is different from the process established by the Commission’s regulations.

---

<sup>262</sup> ORS 756.040.

<sup>263</sup> ORS 757.020.

<sup>264</sup> *Id.*

<sup>265</sup> *Jeld-Wen, Inc. v. Env’tl. Quality Comm’n*, 162 Or App 100, 105 (1999).

<sup>266</sup> *See Wyers v. Dressler*, 42 Or App 799, 807 (1979), *overruled on other grounds by Mendieta v. State, By & Through Div. of State Lands*, 148 Or App 586 (1997) (holding that agency was required to hold contested case proceeding notwithstanding discretionary nature of enabling statute given enactment of a mandatory regulation).

<sup>267</sup> *See e.g.*, OAR 860-082-0060.

Further, to the extent Waconda is arguing that the Commission should retroactively alter the parties' obligations under the PPA and interconnection study agreements to conform to "just and reasonable" practices, such a result is barred by PURPA.<sup>268</sup>

**F. WACONDA'S CLAIMS REGARDING THE SYSTEM IMPACT STUDY'S CONTENTS ARE MOOT, IRRELEVANT, AND WITHOUT MERIT.**

Waconda's claims alleging deficiencies in the original system impact study are moot. The original system impact study states that it was "based on information available at the time of the study."<sup>269</sup> The study includes the following qualification in case a higher-queued project withdraws its interconnection application: "All active higher queued generation Interconnection Requests will be considered in this study and are identified below. If any of these requests are withdrawn, PGE reserves the right to restudy the request, as the results and conclusions contained within the study could significantly change."<sup>270</sup> The list of identified higher-queued projects included SPQ0048.

On July 9, 2019, PGE informed Waconda that a higher-queued project SPQ0048 had withdrawn from the interconnection process.<sup>271</sup> As a result, PGE informed Waconda that its engineering team "determined the withdrawal will cause the need for Waconda Solar to be restudied."<sup>272</sup> The original system impact study is no longer a controlling study and PGE issued a new, revised system impact study on October 25, 2019.

---

<sup>268</sup> *Freehold Cogeneration Assocs., L.P.*, 44 F3d at 1192-1194 (state agency modification of an executed PURPA power purchase agreement violates the PURPA section 210(e) prohibition on "utility-type" regulation of qualifying facilities); Docket No. UM 1894, Order No. 18-025 at 4 ("We do not have the authority to alter the terms of the [PURPA power purchase] contract, or its established avoided cost prices, once it is executed.").

<sup>269</sup> Am. Compl., Ex. E at (System Impact Study) at 5.

<sup>270</sup> *Id.* at 8.

<sup>271</sup> Zappe Decl. ¶ 9 and Ex. 3 (July 9, 2019 email from PGE to Waconda).

<sup>272</sup> *Id.*

Waconda's operative complaint (the first amended complaint) does not raise any claims based on alleged infirmities in the October 25, 2019 system impact study. Any claim based on alleged infirmities in the original system impact study is moot; Waconda's interconnection is no longer governed by that study.

Separately, Waconda's claims regarding delays in the interconnection process fail as a matter of law. Because a higher-queued project withdrew from the interconnection process, Waconda would have needed to await the issuance of a new study regardless of whether there were issues with the original study. Put another way, Waconda's perceived issues with the system impact study did not cause any delay. Thus, the Commission should dismiss the first claim's allegations regarding PGE's system impact study.

Waconda's perceived deficiencies in PGE's system impact study are irrelevant to the other relief that Waconda seeks. Unlike its claims relating to the feasibility study, Waconda does not demand that PGE reissue a system impact study that cures the alleged deficiencies.<sup>273</sup> Instead, Waconda seeks to force PGE to (1) have a third-party consultant perform the system impact study,<sup>274</sup> or (2) to perform its own independent study in addition to the study performed by PGE.<sup>275</sup> As discussed in greater detail above, Waconda cannot compel PGE to hire a third-party consultant to perform the primary interconnection studies. And the quality of PGE's system impact study does not affect Waconda's ability to perform its own, independent study. Thus, the alleged deficiencies in the October 25, 2018 system impact study, even if they had been specifically and accurately described (which they were not) and even if they had been alleged with respect to the

---

<sup>273</sup> See Am. Compl. at 29-31 (Prayer for Relief).

<sup>274</sup> *Id.* at 30 (Prayer for Relief ¶ 9).

<sup>275</sup> *Id.* at 30 (Prayer for Relief ¶ 11).

October 25, 2019, revised system impact study (which they were not), are irrelevant to Waconda's claims for relief.

In any event, Waconda fails to state ultimate facts on which relief may be granted. In its amended complaint, Waconda asserts that PGE's original system impact study was "incomplete."<sup>276</sup> Waconda never identifies any actual deficiencies in PGE's original system impact study but simply lists all of the requirements for a system impact study and then alleges that PGE failed to meet *any* of these requirements.<sup>277</sup> Waconda's vague allegations that PGE's original system impact study was "unreasonable" and "incomplete" fail to state ultimate facts establishing a claim for relief.<sup>278</sup>

To the extent the first amended complaint can be read as alleging that PGE's original system impact study failed to comply with *any* of the substantive requirements for a system impact study, there is no genuine issue of material fact regarding those allegations. The original system impact study is an eight-page document that attaches as an exhibit, a separate 27-page document detailing the results and procedures around various technical analyses required for the study.<sup>279</sup> The October 25, 2019, revised system impact study contains a similar amount of information and level of detail.<sup>280</sup> On its face, both studies complied with any obligation PGE had to detail "the impacts on PGE's transmission or distribution system."<sup>281</sup> Waconda's allegations to the contrary have no merit.

---

<sup>276</sup> Am. Compl. ¶ 109.

<sup>277</sup> *Id.* ¶ 130.

<sup>278</sup> See *Huang v. Claussen*, 147 Or App 330, 334 (1997) ("[M]ere recitation of the elements of a particular claim for relief, without more, is not a statement of ultimate facts sufficient to constitute that claim for relief.").

<sup>279</sup> Am. Compl., Attachment E (System Impact Study).

<sup>280</sup> A copy of the October 25, 2019, revised system impact study is attached to the Zappe Decl. as Exhibit 5.

<sup>281</sup> Am. Compl. ¶ 129 and Attachment E (System Impact Study).

**G. WACONDA’S CLAIMS FOR RELIEF ARE ALL MOOT BECAUSE WACONDA’S SMALL GENERATOR INTERCONNECTION APPLICATION IS DEEMED WITHDRAWN BY OPERATION OF LAW**

In addition to dismissing each specific claim in the first amended complaint for the specific reasons detailed above, the Commission should dismiss the entire complaint as moot because all claims for relief are related to, or arise out of, Waconda’s small generator interconnection application and that application is deemed withdrawn by operation of OAR 860-082-0060(8)(c). PGE provided Waconda with an interconnection facilities study agreement on October 25, 2019, Waconda did not execute that agreement within 15 business days as required by OAR 860-082-0060(8)(c), and Waconda did not seek or obtain waiver of that rule. As a result, and by operation of the express language of OAR 860-082-0060(8)(c), Waconda’s application is withdrawn and there is no basis for Waconda’s claims arising from that application.

Given the facts of this case, the Commission should enforce OAR 860-082-0060(8)(c) because it will encourage compliance with the Commission’s rules and discourage gamesmanship and years-long delay in the interconnection process of the type engaged in by Waconda. Other qualifying facilities seeking to interconnect under the Commission’s small generator interconnection rules have requested waiver of the Commission’s rules imposing timing deadlines when they sought a change in those requirements.<sup>282</sup> Waconda could have sought waiver of OAR 860-082-0060(8)(c), but did not do so.

---

<sup>282</sup> See e.g., *In the Matter of Requests for Waiver of Rule Provisions*, Docket No. UM 1631, *In the Matter of Marquam Creek Solar, LLC*, Petition for Waiver of OAR 860-082-0025(1)(c), Applications to Interconnect a Small Generator Facility (Jan. 25, 2021) (available at <https://edocs.puc.state.or.us/efdocs/HAQ/um1631haq145648.pdf>); Docket No. UM 1631, *In the Matter of Carnes Creek Solar, LLC*, Petition for Waiver of OAR 860-082-0025(b) & (c), Small Generator Interconnection (Apr. 23, 2020) (available at <https://edocs.puc.state.or.us/efdocs/HAQ/um1631haq122023.pdf>).

## VI. CONCLUSION

For the reasons stated above, PGE respectfully request the Commission deny Waconda's claims and dismiss Waconda's first amended complaint.

DATED this 15th day of September, 2021.

Respectfully submitted,

/s/ Donald Light

Donald Light, OSB #025415  
Assistant General Counsel  
Portland General Electric Company  
121 SW Salmon Street, 1WTC1301  
Portland, Oregon 97204  
Tel: (503) 464-8315  
Fax: (503) 464-2200  
donald.light@pgn.com

s/ Jeffrey S. Lovinger

Jeffrey S. Lovinger, OSB #960147  
Molly K. Honoré, OSB #125250  
Anit Jindal, OSB #171086  
Markowitz Herbold PC  
1455 SW Broadway, Suite 1900  
Portland, OR 97201  
Tel: (503) 295-3085  
Fax: (503) 323-9105  
JeffreyLovinger@MarkowitzHerbold.com  
MollyHonoré@MarkowitzHerbold.com  
AnitJindal@MarkowitzHerbold.com

1186391